



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.
CR No. 2055011643 س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/DAM/20203559

Customer : Sudhir Equipment Rental Company
Address : Dammam, Kingdom of Saudi Arabia.
Description : Air-Cooled Chiller
Make : YORK
Model : YAEP99WD9C50PA
Serial No : 50531C19520928
ID. No. : SCH200-015

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 12-Nov-2022

Due Date: 11-Nov-2023

Additional Certification

Sticker Number: 73767

Inspected By:

Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦
هاتف ٠٥١٥ ١٣ ٣٦٧ +٩٦٦

Certificate No: UIC/DAM/20203559**Specification:**

Voltage Range	:	440 V	-	Phase	:	3 ph
Frequency	:	60 Hz	-	Cooling Power	:	213 KW
Cooling capacity	:	626 KW	-	Ref./Charge	:	R22/47+47Kg
Max. working pres.	:	0.98MPa	-	Weight	:	5079Kg
MFG. Date	:	02/26/13	-	Current	:	542 amps
Dimension	:	5703X2241X2490mm				

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Condenser Fans & Coil	:	Satisfactory	-	Evaporator Coil	:	Satisfactory
Control Panel	:	Satisfactory				

Comments & Recommendations:

The Air Cooled Chiller was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Air Cooled Chiller.
2. Check oil level before operation and moisture at outlet of the Air Cooled Chiller.
3. Check the condition of Radiator, Condenser, and Coil in equal interval.
4. Check the operating characteristic before start the Air Cooled Chiller.
5. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
6. **Remember - Safety always comes first!**

Inspected By:

UIC
9
Industrial Inspector

**Approved By:**

21. 8/25/13
QA/QC Engineer