



CERTIFICATE OF TEST AND THOROUGH EXAMINATION OF MOBILE CRANE

Cert. No.: 1697434	Date of Examination: 07/07/2024	Sticker No.: 24-1341 LOAD TEST
---------------------------	--	---------------------------------------

Name & address of owner of the equipment		SUDHIR EQUIPMENT RENTAL CO.
Inspection requested by		SUDHIR EQUIPMENT RENTAL CO.
Place of inspection		DMM YARD
Type of inspection		TEST & THOROUGH EXAMINATION
Relevant regulation / Standard		ASME B30.5
Date of previous inspection / load test		07/07/2024 Not applicable
Identification & Description of the Equipment	Manufacturer name	SANY
	Equipment Type	RT MOBILE CRANE
	Nature of power	DEISEL POWERED
	Model / Year	SRC900T
	Serial number	E0558
	Owner ID / Registration number	SRC-RT-090-022
	Rated Capacity (maximum)	90 t
	Present Configuration	Main hoist current capacity: 90 t with 6 Auxiliary hoist current capacity: 6.5 t with 1
	Radius (Mini / Max)	Minimum: 2.5 m; Maximum: 38 m
	Length of Boom	Minimum: 12.2 m; Maximum: 47 m
	Counterweight (mass)	Standard from Manufacturer
	Wire rope specification	21 mm
	Complementary devices	N/A

Description of test: -Visual inspection was carried out, followed by full functional testing. -100% OF LOAD TEST LOAD TEST WAS APPLIED Note: "This certificate does not cover the use of the equipment for Personnel/Man riding purposes".	Length of boom (m)	Radius (m)	Reeving (No. of falls)	Test Load	Safe Working Load
	16.6 m	6 m	6 falls	30000 kg	30000 kg
	20.9 m	10 m	6 falls	21000 kg	21000 kg
	25.3 m	16 m	6 falls	10600 kg	10600 kg

Result of Examination:

The above mentioned equipment has been found satisfactory at the time of inspection and is considered to be safe for further use, subject to continuous maintenance being applied and qualified operator being employed.

This is to certify that the Competent Person did attend at the said premises on said date to witness proof load test and/or to carry out thorough examination of the equipment described herein and that all particulars described above were correct at the time of examination. This Certificate becomes void in case of any major repair, modification and / or alteration being un-authorized by issuer of hereof.

Next Proof Load Test Due: 06/07/2029 or After Major Repair/Modifications	Next Inspection Due is on or before: 06/10/2024
---	--

Issued at Al Khobar on 08/07/2024

Inspector to Bureau Veritas
Signature:

Name: Mohamed OMARA
Position: Senior Inspector



Reviewed by
Signature:

Name: Abdullah SHEHRI
Position: Operations Manager

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.

Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.

This not is NOT an indication that the item(s) is (are) fit for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.



CHECKLIST OF TEST & THOROUGH EXAMINATION OF MOBILE CRANE

Cert. No.: 1697434	Date of Examination: 07/07/2024
---------------------------	--

SECTION	CONDITION	REMARKS
1. ACCESS		
1.1 Access to the cabin/control station	Satisfactory	
1.2 Access for maintenance operation	Satisfactory	
2. CHASSIS		
2.1 Chassis	Satisfactory	
2.2 Traveling device (tire, crawler)	Satisfactory	
2.3 Outriggers	Satisfactory	
2.4 Outrigger sole (shoe or pad)	Satisfactory	
2.5 None return valve on outrigger	Satisfactory	
2.6 Locking of suspensions	Satisfactory	
2.7 Locking of outriggers rest position	Satisfactory	
3. STRUCTURE OF EQUIPMENT		
3.1 Structure, A frame	Satisfactory	
3.2 Jib, fly jib	Satisfactory	STOWED
3.3 Pendants	Not applicable	
3.4 Counter weight	Satisfactory	
4. MECHANISM		
4.1 Main Hoisting mechanism	Satisfactory	
4.2 Aux. Hoisting mechanism	Satisfactory	
4.3 Hydraulic system	Satisfactory	
4.4 Cylinders	Satisfactory	
4.5 Hoisting brake system	Satisfactory	
4.6 Limitation of the lowering speed	Satisfactory	
4.7 Telescoping mechanism	Satisfactory	
4.8 Luffing mechanism	Not applicable	
4.9 Pivoting joints	Satisfactory	
4.10 Brake of slewing motion	Satisfactory	



4.11 Traveling Brake	Satisfactory	
4.12 Guards for moving parts	Satisfactory	
4.13 Motor	Satisfactory	
4.14 Gear box	Satisfactory	
5. LIFTING SYSTEM		
5.1 Wire rope / chain	Satisfactory	
5.2 Wire/chain rope end termination	Satisfactory	
5.3 Drum, pulley, return pulley	Satisfactory	
5.4 Hooks & hook blocks	Satisfactory	
5.5 Other load handling devices	Satisfactory	
6. ENERGY		
6.1 Main switch locking	Satisfactory	
6.2 Equipment and cabling	Satisfactory	
6.3 Protection of live parts/enclosure	Satisfactory	
6.4 Lighting of the crane/site	Satisfactory	
7. CABIN / CONTROL STATION		
7.1 Structure	Satisfactory	
7.2 Visibility / windows	Satisfactory	
7.3 Heating / AC system	Satisfactory	
7.4 Seat	Satisfactory	
7.5 Fire extinguisher	Satisfactory	
7.6 Identification of the controls	Satisfactory	
7.7 Control dead man type	Satisfactory	
7.8 General stopping device by key	Satisfactory	
7.9 Emergency stop button	Satisfactory	
7.10 Level indicator	Satisfactory	
7.11 Angle Indicator	Satisfactory	
7.12 Horn	Satisfactory	
7.13 Traffic lights	Satisfactory	
7.14 Direction Indicators	Satisfactory	
8. SAFETY DEVICES		



BUREAU
VERITAS



8.1 Hoisting limiter/Anti Two Blocks	Satisfactory	
8.2 Luffing limiter	Not applicable	
8.3 Telescopic limiter	Satisfactory	
8.4 Slewing limiter	Satisfactory	
8.5 Load limiter	Satisfactory	
8.6 Level limiter	Satisfactory	
8.7 Rated capacity indicator (RCI) / ASLI	Satisfactory	
8.8 None return valve on piston	Satisfactory	
8.9 Other limiter or indicator	Satisfactory	
9. MISCELLANEOUS REQUIREMENTS		
9.1 Maker plate	Satisfactory	
9.2 Load chart	Satisfactory	
9.3 Wire rope certificate	Satisfactory	
9.4 General Safety Requirements	Satisfactory	
Notes : - Maintain proper housekeeping & preventive maintenance.		
Next Proof Load Test Due: 06/07/2029 or After Major Repair/Modifications		Next Inspection Due is on or before: 06/10/2024

Inspector to Bureau Veritas
Signature:



Name: Mohamed OMARA
Position: Senior Inspector