

OWNERSHIP CERTIFICATE

To Whom It May Concern

This is to certify that the following equipment listed below is the sole property of Sudhir Equipment Rental Company:

Equipment	Crane
Brand / Make	SANY
Asset ID	SRC-RT-050-024
Model Number	SRC500T
Serial Number	RC0050CE0531
Capacity	50 TON
Type	Rough Terrain Crane
Manufacturing Year	2024

This certification is issued to confirm the ownership status of the aforementioned equipment. Sudhir Equipment Rental Company holds full legal ownership rights over the listed equipment and retains all associated benefits and responsibilities. Should there be any queries or requests for verification regarding the ownership of the mentioned equipment, please do not hesitate to contact us at : Info@sudhirrentals.com

Sincerely,

Ajay Koul
General Manager
Sudhir Equipment Rental Company





بروج للتأمين التعاوني
Buruj Cooperative Insurance

شهادة التأمين - CERTIFICATE OF INSURANCE

Policy Holder Name	:	Sudhir Equipment Rental Company	:	اسم حامل الوثيقة
Policy Number	:	01/CPM/ 2025/000002	:	رقم الوثيقة
Policy Period	:	05/04/ 2025 to 04/04/2026	:	فترة الوثيقة
Description of Machinery / Equipment	:	SANY-CRANES-SRC500T	:	وصف المعدة/ال لة
Chassis / Serial No.	:	RC0050CE0531	:	رقم الهيكل/ التسلسلي
Year of Manufacturing	:	2024	:	سنة الصنع
Asset ID No.	:	SRC-RT-050-024	:	رقم ال صل
Location	:	Kingdom of Saudi Arabia.	:	الموقع

BURUJ Cooperative Insurance Company certifies that above client is holding a Machinery/Equipment Insurance Policy for the above-mentioned Equipment in accordance with the above-mentioned Insurance Policy.

With effect from: 05/04/ 2025 to 04/04/2026

This Certificate has been issued upon Insured's request as per all terms and conditions, exclusions, warranties mentioned in the policy.

تشهد شركة بروج للتأمين التعاوني بأن السادة أعل ه مؤمنين لديها تأمين المكانن/المعدات المذكورة أعل ه وذلك حسب وثيقة التأمين المذكورة أعل ه

والتي يبدأ تاريخ سريانها من ٢٠٢٥/٠٤/٠٥ إلى ٢٠٢٦/٠٤/٠٤

تم إصدار هذه الشهادة بناءً على طلب المؤمن له وذلك حسب الشروط وال استثناءات وال شتراطات المذكورة في الوثيقة.

Important Notices:

1. This Certificate does not pay any fines, penalties, bonds or cautions that may be imposed.
2. Original certificates are only accepted.
3. Due to the importance of correct information being stated in this certificate, kindly examine the document carefully and advise the Company of any difference.
4. In the event of changes in the above information, kindly contact +966-11-2938383

مل حظات هامة:

- ١) ل تطبق هذه الشهادة التأمين على الغرامات والعقوبات المالية بما في ذلك المخالفات أو الضمانات أو الكفالات التي قد تفرض.
- ٢) تقبل الشهادة ال صلية فقط.
- ٣) نظراً ل همية صحة البيانات الخاصة بكم في هذه الشهادة، الرجاء التأكد منها وإشعار الشركة في حالة وجود أي اختل فات.
- ٤) عند الحاجة إلى تعديل البيانات أعل ه يرجى ال اتصال على شركة بروج للتأمين التعاوني ٢٩٣٨٣٨٣-١١-٩٦٦+



BURUJ Cooperative Insurance Company

P.O. Box 51855, Riyadh 11553,
National Address 3385, Al Thomamah Road, An-Nada District.
800 124 0201 | burujinsurance.com

Issue Date: 3 April 2025



**BUREAU
VERITAS**

Bureau Veritas, Saudi Arabia

6th Floor, Al Raja Tower, King Fahad Road, Bandriyah, Al Khobar (31952), Saudi Arabia

Tel No : +966 13 882 1071

Web : <https://middle-east.bureauveritas.com>



Report No.: 246054

LIFTING EQUIPMENT INSPECTION REPORT	Area DAMMAM	Inspection Date 28/07/2025		Inspection Time 7:00	Previous Sticker	
					No.24-5511	Issue By BV
Department / Contractor SUDHIR EQUIPMENT RENTAL CO.	Equipment Number SRC-RT-050-024	Equipment Location DMM YARD		Inspection Result Pass	New Sticker No. BV-24-7313	
Manufacturer SANY	Model SRC500T	Capacity 50 T	Type Mobile Crane	Equipment Serial Number RC0050CE0531	Sticker Expiration Date 27/10/2025	

Above Equipment was inspected by **Bureau Veritas** in accordance with applicable Saudi Aramco GI's, ASME and API Standards. Deficiencies that require corrective action are listed below. Specific repairs to correct each deficiency should be noted in the corrective action taken column.

No.	DEFICIENCIES / NOTES	Corrective Action Taken
1	-PERIODIC INSPECTION AND FUNCTION TEST FOR MOBILE CRANE AS PER AS S.ARAMCO GI 7.030 AND ASME B30.5 -MAIN HOOK BLOCK S/N:HCZ2455016 , SWL: 50 TON @ 6 FALLS - AUX HOOK S/N: YN2024021204, SWL: 5.6 TON @ 1FALL - FLY JIB WAS STOWED -EQUIPMENT WAS FOUND SATISFACTORY AT THE TIME OF INSPECTION -FOLLOW PROPER PM REGULARLY	
Receiver Name : ARIF		Inspector Name : MOHAMED OMARA
Badge No.: -	Telephone No.: -	Telephone : 055 078 7628

When re-inspection is requested, a complete copy of this report should be ready review by the inspector.

SAUDI ARAMCO INSPECTION CHECKLIST			SAIC NUMBER SAIC-U-7007	ISSUE DATE 12-Jan-23	DISCIPLINE ELEVATING/LIFTING EQUIPMENT
MOBILE / CRAWLER CRANES					
PROJECT TITLE			WBS/BI/JO NUMBER	INSPECTION COMPANY Bureau Veritas, Saudi Arabia	
EQUIPMENT ID NUMBER : SRC-RT-050-024	EQUIPMENT DESCRIPTION/TYPE : Mobile Crane		SERIAL NO. : RC0050CE0531	REPORT No.: 246054	
CAPACITY (SWL) : 50 T	MANUFACTURER : SANY		FACILITY / LOCATION : DMM YARD		
REQUESTED INSPECTION DATE :	RFI No.	TASK COMPLETED DATE : 28/07/2025	EQUIPMENT OWNER : SUDHIR EQUIPMENT RENTAL CO.		

ACCEPTANCE CRITERIA

1.0 GENERAL REQUIREMENTS

		REFERENCE	PASS	FAIL	NA	REMARKS
1.1	Equipment documentation is available	ASME B30.5	✓			
1.2	Preventive Maintenance is established and updated records are maintained	ASME B30.5 Sec:5-2.3.1	✓			
1.3	Daily pre-operational inspection checklists are checked	GI 7.030 Para: 5.1.2	✓			
1.4	Vehicle government registration card (ISTIMARA) and Government periodic inspection are maintained and valid at all times for equipment that has a vehicle plate.	GI 7.030 Para: 7.1.2 Note:5	✓			
1.5	Durable load chart is provided in an accessible location	ASME B30.5	✓			
1.6	Work areas chart is available	ASME B30.5	✓			
1.7	Operator is certified (for the inspected crane type/model) and licensed	G.I. 7.025	✓			
1.8	A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice	G.I. 7.030	✓			
1.9	Crane is painted safety yellow	SAES-B067			✓	

		REFERENCE	PASS	FAIL	NA	REMARKS
1.10	Crane is painted safety yellow-and-black stripes on offshore facilities	SAES-B067			✓	
1.11	Rated capacity of crane is marked (Arabic & English)	SAES-B067	✓			
1.12	Fire extinguisher is in place with minimum rating 10 BC	ASME B30.5	✓			
1.13	Markings and direction of all control levers are clearly displayed	ASME B30.5	✓			
1.14	Crane backward stability is in accordance with manufacturers standard (minimum radius and no load condition)	ASME B30.5	✓			

2.0 INSPECTION POINTS (MOBILE & CRAWLER CRANES)

		REFERENCE	PASS	FAIL	NA	REMARKS
2.1	Load- holding check valve for boom is operational	ASME B30.5	✓			
2.2	Two (2) full wraps of rope remain on the drum when hook is in the extreme low position	ASME B30.5	✓			
2.3	Swing control is smoothly operating on acceleration and deceleration	ASME B30.5	✓			
2.4	Swing braking operates, as well as positive locking devices (manual and auto)	ASME B30.5	✓			
2.5	Travel controls are properly operating/functioning	ASME B30.5	✓			
2.6	Auxiliary travel controls function correctly for multiple control- station cranes	ASME B30.5			✓	
2.7	Travel brakes and locks for crawler cranes are correctly operating	ASME B30.5			✓	
2.8	Travel brakes and locks for wheel-mounted cranes are correctly operating	ASME B30.5	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
2.9	Power plant controls of superstructure -mounted power plant working properly	ASME B30.5	✓			
2.10	Rotation-resistant and fiber-core ropes are not used for boom hoist reeving	ASME B30.5			✓	
2.11	Sheave grooves have surface smoothness without any defects	ASME B30.5	✓			
2.12	Sheave guards are in place on the lower block	ASME B30.5	✓			
2.13	All sheaves can be lubricated (except permanently lubricated types)	ASME B30.5	✓			
2.14	All cab glazing's are safety glazing material	ASME B30.5	✓			
2.15	Verify cab doors functionality and condition	ASME B30.5	✓			
2.16	Seat belt is fitted and in good condition	ASME B30.5	✓			
2.17	Walking platforms and areas of structure are skid-resistance	ASME B30.5	✓			
2.18	Guard rails are fitted for crawler cranes	ASME B30.5			✓	
2.19	Fixed or telescoping bumper for boom stop is functional (if fitted)	ASME B30.5			✓	
2.20	Shock absorbing bumper for boom stop is functional (if fitted)	ASME B30.5			✓	
2.21	Hydraulic boom elevating cylinder, used as boom stop, is functional (if fitted)	ASME B30.5	✓			
2.22	Boom angle indicator is fitted, operable, and can be read from the operator station	ASME B30.5	✓			
2.23	Boom shut-off or hydraulic relief is provided for high angle boom condition	ASME B30.5	✓			
2.24	Boom length indicator is fitted for telescoping booms and is working	ASME B30.5	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
2.25	Anti-two-blocking devices are fitted and working (main and auxiliary)	ASME B30.5	✓			
2.26	Operation and accuracy of the fitted LMI (compare with load chart over a range of angles and radii)	ASME B30.5	✓			
2.27	LMI is fitted, operational and accurate for bool length, rated load, angle, radius, etc. (for 3 ton cranes or more)	ASME B30.5 Sec: 5-1.9.10.2	✓			
2.28	Outriggers and jacks are not leaking oil	ASME B30.5	✓			
2.29	Jack is in good operating condition at each outrigger	ASME B30.5	✓			
2.30	Each outrigger jack locking device is functional (if fitted)	ASME B30.5	✓			
2.31	No leakage from each jack seal when the crane is jacked up	ASME B30.5	✓			
2.32	Outrigger jack bolts are fully secure	ASME B30.5	✓			
2.33	All road wheel nuts are fully secure	ASME B30.5	✓			
2.34	All tyres are serviceable and without damage or excess wear	ASME B30.5	✓			
2.35	Fuel tank supports and straps are secure	ASME B30.5	✓			
2.36	Hydraulic oil tank supports and straps are secure	ASME B30.5	✓			
2.37	Underside of chassis shows no obvious faults	ASME B30.5	✓			
2.38	Outrigger boxes are not cracked	ASME B30.5	✓			
2.39	Front and rear steering cylinder anchor points and pins are secure	ASME B30.5	✓			
2.40	Track rod end joints are not worn and are secure	ASME B30.5	✓			
2.41	Axle bolts and nuts are fully secure	ASME B30.5	✓			
2.42	Wheel hub oil seals are not leaking	ASME B30.5	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
2.43	Brake linings are not oil contaminated	ASME B30.5	✓			
2.44	Brake hoses have not deteriorated, e.g. cracks, splits, leaks, etc.	ASME B30.5	✓			
2.45	All chassis cross members are not cracked or corroded	ASME B30.5	✓			
2.46	Transmission mounting bolts and bushings are secure	ASME B30.5	✓			
2.47	All drive shaft bolts and universal joints are not worn	ASME B30.5	✓			
2.48	Ring gear bolts are fully secure	ASME B30.5	✓			
2.49	All hydraulic hoses under chassis have not deteriorated (cracks , splits , leaks)	ASME B30.5	✓			
2.50	Engine shows no major oil leakage	ASME B30.5	✓			
2.51	Radiator does not leak water	ASME B30.5	✓			
2.52 (a)	Rope is free of damages: 1 broken wire protruding from the core Wear of 1/3 of the original diameter of outside individual wires Kinking, crushing, birdcaging or other distortion	ASME B30.5	✓			
2.52 (b)	For running ropes: Max of 6 randomly broken wires in 1 lay or 3 broken wires in 1 strand of 1 lay, For rotation resistance ropes: 2 randomly distributed broken wires in six rope diameters or 4 randomly distributed broken wires in 30 rope diameters	ASME B30.5	✓			
2.52(c)	Evidence of any heat damage from any cause Reduction below nominal diameter	ASME B30.5	✓			
2.53	Main hoist drum mounting bolts are secure	ASME B30.5	✓			
2.54	Rear telescope side and top wear pads are serviceable	ASME B30.5	✓			
2.55	Bottom and side wear pads of telescope sections are serviceable	ASME B30.5	✓			
2.56	Center swivel coupling pipes and hoses do not leak	ASME B30.5	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
2.57	Center swivel coupling bolts are all secure	ASME B30.5	✓			
2.58	Boom lift cylinder anchor bolts and bushings are secure	ASME B30.5	✓			
2.59	Swing gearbox mounting bolts are secure	ASME B30.5	✓			
2.60	Swing gearbox bottom oil seal and drive gear are in a serviceable condition (Should be well lubricated)	ASME B30.5	✓			
2.61	Wire rope clips shall be drop-forged steel of the single saddle U bolt or doubled saddle type clip for end termination.	ASME B30.5	✓			
2.62	Emergency switch / Power take off switch need to be verified	ASME B30.5	✓			

3.0 CRANE CAB

		REFERENCE	PASS	FAIL	NA	REMARKS
3.1	Horn and wind speed anemometer are working	ASME B30.5	✓			
3.2	Crane level indicator is fitted and working	ASME B30.5	✓			
3.3	Engine gauges and associated indicators are working	ASME B30.5	✓			
3.4	The warning sign stating power line required clearances is visible to the operator	ASME B30.5	✓			
3.5	Load block sheaves turn freely and are undamaged	ASME B30.5	✓			
3.7	Hook assemblies are equipped with safety latches	ASME B30.5	✓			
3.8	Hook assembly labeling and manufacturer data is clearly marked	ASME B30.10	✓			
3.9	Hook's weight is clearly marked/printed on the hook	ASME B30.10	✓			
3.10	Safe working load of hook is clearly marked on the item	ASME B30.10	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
3.11	Hook does not show defects such as nicks, cracks and gouges	ASME B30.10	✓			
3.12	Hook is not bent or twisted	ASME B30.10	✓			
3.13	Hook is not distorted in the throat opening - Max. allowable throat opening is 15% compared to new hook, or as per manufacturer recommendations	ASME B30.10	✓			
3.14	Maximum wear in the hook bowl is not exceeding 10% (compared to new hook) or as per manufacturer recommendations	ASME B30.10	✓			
3.15	Hook is not cracked, gouged or shows nicks	ASME B30.10	✓			
3.16	Hook can lock (if it is a self-locking hook)	ASME B30.10			✓	
3.17	Inoperative latch (if provided) — any damaged latch or malfunctioning latch that does not close the hook's throat	ASME B30.10 Sec : 10-1.10.5 (i)	✓			
3.18	Rope guards and locked in position with pins (hook block)	ASME B30.5	✓			
3.19	Dead end rope anchor is fitted with a lock pin (hook block)	ASME B30.5	✓			
3.20	Dead end rope anchor is correctly made with a suitable wedge socket and loop- back termination	ASME B30.5	✓			
3.21	Reverse travel alarm is operational	ASME B30.5	✓			
3.22	Turning signals and indicators are working correctly	ASME B30.5	✓			
3.23	Road lighting, including spotlights, are in good condition and operable	ASME B30.5	✓			
3.24	Dry friction brakes and clutches shall be protected against rain and other liquids such as oil and lubricants	ASME B30.5 Sec 5-1.9.8	✓			

4.0 CRAWLER CRANE

		REFERENCE	PASS	FAIL	NA	REMARKS
4.1	Track pads are undamaged	ASME B30.5			✓	
4.2	Drive sockets and tumblers are serviceable	ASME B30.5			✓	
4.3	Top and bottom swing rollers and tracks are in good overall condition (Should be well lubricated)	ASME B30.5			✓	
4.4	Track idlers are serviceable	ASME B30.5			✓	
4.5	Back boom stops are functioning	ASME B30.5			✓	
4.6	Back A-Frame is in good condition	ASME B30.5			✓	
4.7	Boom cut-out (at maximum angle) is operable	ASME B30.5			✓	
4.8	Power low lowering is operational	ASME B30.5			✓	
4.9	Boom hoist safety auxiliary ratchet / pawl lock is engaging	ASME B30.5 Sec: 5-1.3.1(c)			✓	
4.10	Boom chords and lacings are undamaged (bent)	ASME B30.5			✓	
4.11	Sheave grooves are free from surface defects that could cause rope damage.	ASME B30.5 Sec: 5-1.7.4 (a)			✓	
4.12	Pendant ropes are showing no broken wires (see 2.0.55)	ASME B30.5			✓	
4.13	Operation of steering brakes is satisfactory	ASME B30.5			✓	
4.14	Main machinery guarding is in place	ASME B30.5			✓	
4.15	Main clutch is fully operational	ASME B30.5			✓	
4.16	Main boom and hoist drum brakes are fully functional	ASME B30.5			✓	

REMARKS

REFERENCE DOCUMENTS:

- 1- ASME B30.5 - 2021 Issue: Mobile & Locomotive Cranes
- 2- ASME B30.10 - 2019 Issue: Hooks
- 3- SAES-B067 - 2020 Issue: Safety Identification and Safety Colors
- 4- SA GI 7.025-2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification
- 5- SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment

Signature

Inspected / Witnessed by 3rd Party Certified Inspector

Name MOHAMED OMARA

Signature



Certificate No. 80019106

Company Bureau Veritas

User Representative

Name ARIF

Signature



Date 28/07/2025

NO.BV-24-7313



**BUREAU
VERITAS**
Tel.: 013 822 1071
Fax: 013 822 1072



EQUIP NO.: SRC-RT-050-024

EQUIP S. N. : RC0050CE0531

DATE INSPECTED : 28/07/2025

NEXT INSPECTION DATE : 27/10/2025

INSPECTED BY : MOHAMED OMARA

**SA INSPECTION DEPARTMENT APPROVED CONTRACTOR
AGENCIES**

Vehicle Details

Submit the Vehicle Update Request

Owner Id Number7016158334

License issue date1446-01-08

Branch Id

Actual Driver Id Number

Plate registration typeEquipment

Sequence Number443999020

Vehicle Modelکرین

Vehicle Load1

Model Year2024

Chassis NumberLFCNM34D2P3200493

MVPI StatusNot exist

Insurance StatusValid

Actual Driver Start Date

Ownership Start Date

license Expiry Date1449-01-08

Branch name

Actual Driver Name

Plate Info

٢٠٤٣	ط ١١
2043	TAA

Vehicle Makerسانی

Vehicle Colorازرق

Vehicle Weight38725

Restriction StatusNot Restricted

Vehicle Statusvalid

MVPI Expiry Hijri Date

Insurance Expiry Date2025-11-14

CERTIFICATE OF TEST AND THOROUGH EXAMINATION OF MOBILE CRANE

Cert. No.: 1727814	Date of Examination: 02/09/2024	Sticker No.: 24-1777 Load test
---------------------------	--	---------------------------------------

Name & address of owner of the equipment		SUDHIR EQUIPMENT RENTAL CO.
Inspection requested by		SUDHIR EQUIPMENT RENTAL CO.
Place of inspection		DMM YARD
Type of inspection		TEST & THOROUGH EXAMINATION
Relevant regulation / Standard		ASME B30.5
Date of previous inspection / load test		02/09/2024Not applicable
Identification & Description of the Equipment	Manufacturer name	SANY
	Equipment Type	RT MOBILE CRANE
	Nature of power	DEISEL POWERED
	Model / Year	SRC500T
	Serial number	RC0050CE0531
	Owner ID / Registration number	SRC-RT-050-024
	Rated Capacity (maximum)	50 t
	Present Configuration	Main hoist current capacity: 50 T with 6 falls
		Auxiliary hoist current capacity: 5 T with 1
	Radius (Mini / Max)	Minimum: 3 m; Maximum: 34 m
	Length of Boom	Minimum: 11.6 m; Maximum:45 m
	Counterweight (mass)	Standard from Manufacturer
	Wire rope specification	21 mm
	Complementary devices	FLY JIB WAS STOWED

Description of test: - Visual inspection was carried out, followed by full functional testing. - 100 % OF SWL LOAD TEST WAS APPLIED Note: "This certificate does not cover the use of the equipment for Personnel/Man riding purposes".	Length of boom (m)	Radius (m)	Reeving (No. of falls)	Test Load	Safe Working Load
	19.9 m	12 m	6 falls	8700 kg	8700 kg
	-	-	-	-	-
	-	-	-	-	-

Result of Examination:
The above mentioned equipment has been found satisfactory at the time of inspection and is considered to be safe for further use, subject to continuous maintenance being applied and qualified operator being employed.
 This is to certify that the Competent Person did attend at the said premises on said date to witness proof load test and/or to carry out thorough examination of the equipment described herein and that all particulars described above were correct at the time of examination. This Certificate becomes void in case of any major repair, modification and / or alteration being un-authorized by issuer of hereof.

Next Proof Load Test Due: 01/09/2029 or After Major Repair/Modifications	Next Inspection Due is on or before: 01/12/2024
---	--

Issued at Al Khobar on
 Inspector to Bureau Veritas
 Signature:



Name: Mohamed OMARA
 Position: Senior Inspector



Reviewed by
 Signature:
 Name:
 Position: Operations Manager

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.
 Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.
 This is NOT an indication that the item(s) is (are) fit for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.

CHECKLIST OF TEST & THOROUGH EXAMINATION OF MOBILE CRANE

Cert. No.: 1727814	Date of Examination: 02/09/2024
---------------------------	--

SECTION	CONDITION	REMARKS
1. ACCESS		
1.1 Access to the cabin/control station	Satisfactory	
1.2 Access for maintenance operation	Satisfactory	
2. CHASSIS		
2.1 Chassis	Satisfactory	
2.2 Traveling device (tire, crawler)	Satisfactory	
2.3 Outriggers	Satisfactory	
2.4 Outrigger sole (shoe or pad)	Satisfactory	
2.5 None return valve on outrigger	Satisfactory	
2.6 Locking of suspensions	Satisfactory	
2.7 Locking of outriggers rest position	Satisfactory	
3. STRUCTURE OF EQUIPMENT		
3.1 Structure, A frame	Satisfactory	
3.2 Jib, fly jib	Satisfactory	STOWED
3.3 Pendants	Not applicable	
3.4 Counter weight	Satisfactory	
4. MECHANISM		
4.1 Main Hoisting mechanism	Satisfactory	
4.2 Aux. Hoisting mechanism	Satisfactory	
4.3 Hydraulic system	Satisfactory	
4.4 Cylinders	Satisfactory	
4.5 Hoisting brake system	Satisfactory	
4.6 Limitation of the lowering speed	Satisfactory	
4.7 Telescoping mechanism	Satisfactory	
4.8 Luffing mechanism	Not applicable	
4.9 Pivoting joints	Satisfactory	
4.10 Brake of slewing motion	Satisfactory	



**BUREAU
VERITAS**

QR
CODE

4.11 Traveling Brake	Satisfactory	
4.12 Guards for moving parts	Satisfactory	
4.13 Motor	Satisfactory	
4.14 Gear box	Satisfactory	
5. LIFTING SYSTEM		
5.1 Wire rope / chain	Satisfactory	
5.2 Wire/chain rope end termination	Satisfactory	
5.3 Drum, pulley, return pulley	Satisfactory	
5.4 Hooks & hook blocks	Satisfactory	
5.5 Other load handling devices	Satisfactory	
6. ENERGY		
6.1 Main switch locking	Satisfactory	
6.2 Equipment and cabling	Satisfactory	
6.3 Protection of live parts/enclosure	Satisfactory	
6.4 Lighting of the crane/site	Satisfactory	
7. CABIN / CONTROL STATION		
7.1 Structure	Satisfactory	
7.2 Visibility / windows	Satisfactory	
7.3 Heating / AC system	Satisfactory	
7.4 Seat	Satisfactory	
7.5 Fire extinguisher	Satisfactory	
7.6 Identification of the controls	Satisfactory	
7.7 Control dead man type	Satisfactory	
7.8 General stopping device by key	Satisfactory	
7.9 Emergency stop button	Satisfactory	
7.10 Level indicator	Satisfactory	
7.11 Angle Indicator	Satisfactory	
7.12 Horn	Satisfactory	
7.13 Traffic lights	Satisfactory	
7.14 Direction Indicators	Satisfactory	
8. SAFETY DEVICES		



BUREAU
VERITAS

QR
CODE

8.1 Hoisting limiter/Anti Two Blocks	Satisfactory	
8.2 Luffing limiter	Not applicable	
8.3 Telescopic limiter	Satisfactory	
8.4 Slewing limiter	Satisfactory	
8.5 Load limiter	Satisfactory	
8.6 Level limiter	Satisfactory	
8.7 Rated capacity indicator (RCI) / ASLI	Satisfactory	
8.8 None return valve on piston	Satisfactory	
8.9 Other limiter or indicator	Satisfactory	

9. MISCELLANEOUS REQUIREMENTS

9.1 Maker plate	Satisfactory	
9.2 Load chart	Satisfactory	
9.3 Wire rope certificate	Satisfactory	
9.4 General Safety Requirements	Satisfactory	

Notes : - Maintain proper housekeeping & preventive maintenance.

Next Proof Load Test Due: 01/09/2029 or After Major Repair/Modifications

Next Inspection Due is on or before: 01/12/2024

Inspector to Bureau Veritas
Signature:

Mohamed OMARA



Name: Mohamed OMARA
Position: Senior Inspector

Draft



BUREAU
VERITAS

MAGNETIC PARTICLE INSPECTION REPORT



Client Name:	Sudhir Rentals	Report No.:	1997972
Site Location:	Sudhir Rentals Dammam Yard	Job No.:	2524-3020
Rig No.:	-	Work Order No.:	-
Inspection Date:	29/07/2025	Date of Report:	29/07/2025

MPI EQUIPMENT DETAILS

MPI Equipment Type:	AC YOKE	Manufacturer & Model:	PARKER & B300S
Test Weight:	10 Pounds	Serial No.:	33477
Consumables:	White Contrast Paint:	Make / Type: MEGNAFLUX/WCP-2	Batch No.: 240506
	Black Magnetic Ink:	Make / Type: MEGNAFLUX/7HF	Batch No.: 230806
	Wet Fluorescent:	Make / Type: -	Batch No.: -

INSPECTION DETAILS

Equipment Description & Location:	RT-Crane (Main Hook & Auxiliary Hook)	Type of Inspection & Technique:	Wet Visible MPI
Equipment Part/Serial No.:	SRC-RT-050-024 (Main: HCZ2455016 Aux: YM2024020204))	Surface Condition:	Cleaned to bare metal
Inspection Standard:	ASTM E709	Illumination / Light Intensity:	Under Direct Sun Light / 1076 Lux
Procedure No.:	INI.WI.NDT.001	Test Temperature:	Ambient °C
Inspected Area Highlighted As:	With White Contrast	Acceptance Criteria:	Any relevant indications will cause rejection

Reference Pictures



Result:	No relevant indication observed at the time of inspection on the area available for testing.	
Acceptable:	ACCEPTED	Next visit due on: 29/07/2026
Remarks / Notes:	VISUAL & MPI INSPECTION OF THE HOOK WAS CARRIED OUT ONLY ACCESSIABLE AREA AND NO VISIBLE DEFECT WERE FOUND.	
• This inspection report shall not be reproduced except in full, without the written approval of Bureau Veritas • Inspection results relate only to the inspected items and the liability for the samples through the inspection period only. • This report concerns the samples that have been inspected only. This report is null and void in the event of any alteration or modification, deletion or addition. • The client has the right, during a maximum period of fifteen days from the date of issuance of this report to let us know in writing about any error that may take place in this report, also has the right to recover samples that have been tested or remained.		

Issued at Bureau Veritas Al Khobar office on 29/07/2025

Test Performed By:
Signature:

Name: Tarique Aziz



Approved by:
Signature:

Name: Ahmed Elabady

Address: Bureau Veritas, PO Box 20189, Al-Khobar 31952, Saudi Arabia Tel: +966 (13) 882 1071 – Fax: +966 (13) 882 1072 - The liabilities are as per Bureau Veritas General Conditions of Service.

Form No.: XXXXXXXXXX



MAGNETIC PARTICLE INSPECTION REPORT



NDT Level: Level II

Position: Technical Team Lead

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.
Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.
This not is NOT an indication that the item(s) is (are) fit for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.