



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/DAM/20201537

Customer : Sudhir Equipment Rental Company
Address : Dammam, Kingdom of Saudi Arabia
Description : Generator
Make : CUMMINS
Model Number : P1250C
Serial No : K18PI503569
ID. No. : SG-365-250

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 05-Feb-2022

Due Date: 04-Feb-2023

Additional Certification

Sticker Number: 53890

Inspected By:



Industrial Inspector



Approved By:

[Signature]

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881

Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦

هاتف ٠٥١٥ ١٣ ٣٦٧ +٩٦٦

Certificate No: UIC/DAM/20201537**Specification:**

Capacity Kva	:	225 KVA	-	Capacity KW	:	200 Kw
Speed	:	1800 Rpm	-	INS Class	:	H
Rated Power Factor:		0.8	-	Rated Frequency	:	60 Hz
Set Performance	:	H	-	Rated Voltage	:	380 Volts
Phase	:	3	-	Rated Current	:	854 Amps
Weight	:	6000Kg				

Engine Specification:

Engine Make	:	Cummins	-	Engine Model	:	P1250C
Engine Serial No	:	84496043	-	Alter Serial No	:	N18G270896

Inspection and Test:

Internal Visual Test	:	Satisfactory	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory			

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. **Remember - Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer