

BUREAU
VERITAS

INSPECTION REPORT

NO. R115200719.01

☐ Interim
☒ Final

BV Job nr: KHO.INI.19.206.SA.

PROJECT: Third Party Inspection for GENERATOR	Ref: KHO.INI.19.206.SA
BV Client: Sudhir Rentals	P/o nr: N/A (client to BV)
Manufacturer: VARADA ENERGIES PVT. LTD.	

SUPPLY / SUBJECT OF INSPECTION	SN / TAG Nr	Owner ID No	QTY
VISUAL EXAMINATION AND FUNCTIONAL TEST OF GENERATOR	VEPL-2019-20/0001	SG-368-125	1

DOCUMENTS OF REFERENCE : See continuation sheet for additional documents: ☐ Yes ☐ No

Title	Reference n°	Rev.	Approved by	Date
EQUIPMENT DATA SHEET	VEPL-125-CDP	-	VARADA ENERGIES PVT. LTD.	2019

INSPECTIONS :

Inspection place & Date or Period:Sudhir Rental Warehouse, DAMMAM
JULY, 19, 2020Stage of inspection :

- ☐ Before manufacturing
☐ During manufacturing
☒ Final
☐ Packing

Type of inspection:

- ☐ Pre-inspection meeting
☐ Document and QC record review
☒ Visual examination, checks
☐ Witnessing tests
☐ Manufacturing progress status
☐ Vendor assessment
☒ Final inspection
☐ Packing

(for details see continuation sheet)

Stamping :☒ NoResults of inspection : ☒ Satisfactory ☐ UnsatisfactoryNon Conformities Reports (NCR):

o NCR's issued during reported period : N/A

o List of outstanding NCR's : N/A

Main Conclusions & Remarks: (for details see continuation sheet)

Third party visual inspection and functional test of one unit of Generator was carried out and found satisfactory at the time of Inspection.

Valid Sticker Number : LTF-S-01-23593

Next visit scheduled: JULY, 18, 2021

BUREAU
VERITAS

INSPECTION REPORT

NO. R115200719.01

☐ Interim
☒ Final

BV Job nr: KHO-INI.19.206.SA

Description of the inspections carried out:**1. Introduction:**

The undersigned surveyor to Bureau Veritas acting within the scope of work along with the General condition which Regulate the intervention of the society IVS Department at the Request of **Sudhir Rental Co.** on the purpose of Third Party Inspection of One Diesel Soundproof Generator with

2. Attendees :

Mr. Mahtab Khan

3. Scope of Inspection :

Visual Inspection & Functional Test of Generator.

1- General Data	
Equipment Type	Generator Power
Manufacturer	VARADA ENERGIES PVT. LTD.
Model	VEPL-125-CDP
Serial No.	VEPL-2019-20/0001
Owner ID No	SG-368-125
Alternator Serial Number	N19D177517
ENGIN	KGHM107736
Frequency	50/60Hz
RATING	125 KVA / 100KW



BUREAU
VERITAS

INSPECTION REPORT

NO. R115200719.01

☐ Interim
☒ Final

BV Job nr: KHO-INI.19.206.SA

3- Inspection and Test Results

Acceptance criteria	Result	Remarks
1. Document review (Original Previous Inspection Certificate)	Pass	Available
2. Visual inspection of Unit-leaks, wear, damage, loose connection/components, corrosion.	Pass	Found good condition.
3. Check air filter and engine oil level	Pass	Found good condition.
4. Electrical, thorough visual inspection of wiring and connection cable termination, corrosion, damage	Pass	Found good condition.
5. Prime mover / Generator (Check for debris, foreign objects, looser broken fittings; check guards and components; look for any unusual condition of vibration, leakage, noise, temperature or deterioration.	Pass	Found good condition.
6. Check engine drive belts, fan coupling device-tension wear, for cracking, and damage.	Pass	Found good condition.
7. Check emergency stop button.	Pass	Found good condition.

➤ **Conclusion:**

The Generator was found satisfactory and in good running condition at the time of Inspection.

Inspected by:

AHMED TAHER
IVS-B&F Inspector



Checked by:

IVS Team Leader

Date of issue: JULY ,20, 2020

Inspection centre: BUREAU VERITAS ALKHOBAR