



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20220998

Customer : Sudhir Equipment Rental Company
Address : Dammam, Kingdom of Saudi Arabia
Description : Generator
Make : VARDA ENERGIES
Capacity : 125 KVA
Serial No : VEPL-2019-20/0006
ID. No. : SG-370-125

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 22-SEP-2022

Due Date: 21-SEP-2023

Additional Certification

Sticker Number: 60672

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881

Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦

هاتف ٠٥١٥ ١٣ ٩٦٦

Certificate No: UIC/RIY/20220998**Specification:**

Capacity Kva	: 125 KVA	-	Capacity Kw	: 100 Kw
Speed	: 1800 Rpm	-	Rated Amps	: 140 A
Rated Power Factor	: 0.8	-	Rated Frequency	: 60 Hz
Set Performance	: H	-	Rated Voltage	: 400 Volts
Configuration	: 4	-	Phase	: 3
Mfg	: 2019/May	-	Mass	: 2400 Kg

Specification:

Make	: Ashok Leyland	-	Model	: HAG6T12SE
Serial No	: KGHM107739	-	Engine Part No	: A2N02000

AC GENERATOR:

Make	: Stamford	Type	: UC1274V1
Serial Num	: N18D 177167	Engine Speed	: 1800

<u>Reference Standards</u>	: BS 5000 Part 3 IEC 34-1
	: Nema MG 1-3L ISO 8528-3
	: BSEW 60034-1

Inspection and Test:

Internal Visual Test	: Satisfactory	-	General Surface Test	: Satisfactory
Compressor Shut-Down	: Satisfactory			

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator..
4. Check the condition of Control panel.

5. Remember - Safety always comes first!

Inspected By:



Industrial Inspector



Approved By:

[Signature]
QA/QC Engineer