



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20250301

Customer : Sudhir Equipment Rental Company

Address : Dammam, Kingdom of Saudi Arabia

Description : Generator

Make : VARDA ENERGIES

Capacity : 125 KVA

Serial No : VEPL/2019-20/0003

ID. No. : SG-371-125

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 01-Feb-2025

Due Date : 01-Aug-2025

Additional Certification

Sticker Number: 219138

Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881

Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦

هاتف ٠٥١٥ ١٣ ٣٦٧ +٩٦٦

Certificate No: UIC/RIY/20250301**Specification:**

Capacity Kva	:	125 KVA	-	Capacity Kw	:	100 Kw
Speed	:	1800 Rpm	-	Rated Amps	:	140 A
Rated Power Factor:	:	0.8	-	Rated Frequency	:	60 Hz
Set Performance	:	H	-	Rated Voltage	:	400 Volts
Configuration	:	4	-	Phase	:	3
Mfg	:	2019/May	-	Mass	:	2400 Kg

Reference Standards :

BS 5000 Part 3 IEC 34-1

Nema MG 1-3L ISO 8528-3

BSEW 60034-1

Inspection and Test:

Internal Visual Test : Satisfactory - General Surface Test : Satisfactory

Compressor Shut-Down : Satisfactory

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator..
4. Check the condition of Control panel.
5. **Remember - Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer