



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/20208670

Customer : Branch of Sudhir Gensets Limited

Address : Dammam, Kingdom of Saudi Arabia

Description : Generator

Make : VARADA ENERGIES PVT.LTD

Model : N/A

Engine SI.No : VEPL/2019-20/0009

ID.No : SG-381-125

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 17-Oct-2020

Due Date : 16-Oct-2021

Additional Certification

Sticker Number: 38404

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٥١٥ ١٣ ٩٦٦

Certificate No: UIC/20208670**Specifications:**

Rated Power in kW	:	100 KW	-	Rated Power in kVA	:	125 kVA
Rated Power Factor	:	0.8	-	Speed	:	1800 Rpm
Rated Voltage	:	400 Volts	-	Rated Frequency	:	60 Hz
Rated Current	:	140 Amps	-	Mass (kg)	:	2400
Phase	:	3 Phase				

Engine Specifications:

Engine Make	:	Stamford	-	Engine Type	:	UCI274V1
Engine Sl. No	:	N19E 208995				

Reference Standards

:	BS 5000 Part 3 IEC 34-1
:	Nesma MG 1-32 ISO 8528-3
:	BSEN 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.


7. Remember - Safety always comes first!

Inspected By:


Industrial Inspector



Approved By:


QA/QC Engineer