



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥-١١٦٤٣



245
CERTIFIED
ISO 9001: 2015

CERTIFICATE OF INSPECTION

Certificate No: UIC/YAN/20162545

Customer : SUDHIR EQUIPMENT RENTAL CO.
Address : Medina, Kingdom of Saudi Arabia
Description : Generator
Make : Varada Energies
Model/Type : N/A
Capacity : 650 KVA
Serial No : VEPL/2019-20/0021
ID.NO : SG-400-650

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 10-Dec-2020

Due Date : 09-Dec-2021

Additional Certification

Sticker Number: 34387

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

Certificate No: UIC/YAN/20162545**Specification:**

Rated Power	:	650 KVA / 520KW	-	Alternator Serial No.	:	N19G304574
Max. Ambient Temp.	:	50	-	Rated Frequency	:	60 Hz
Rated Volts	:	400 Volts	-	Mass (Kg)	:	9800 Kg
Phase	:	3	-	Speed(r/min)	:	1800 Rpm
Rated Power Factor	:	0.8	-	Insulation Class	:	H

Engine Specifications:

Manufacture	:	Prinks	-	Part No	:	CH11441
Power	:	757Hp				

<u>Reference Standards</u>	:	BS 5000 Part 3 IEC 34-1
	:	Nema MG 1-3L ISO 8528-3
	:	BSEW 60034-1

Inspection and Test:


Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Check oil level before operation and moisture at outlet of the Generator.
3. Check the condition of the nozzles regularly.
4. Stop the engine before opening or removing engine covers.
5. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
6. **Remember - Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:



QA/QC Engineer