

JOB No - SG-1682/22 **Generators**

Customer :			Equipment Plant No.: SG-415-125
Order Reference :			Equipment Model / Serial No.: KDHM113298
Date of Inspection (Out):	12. 3. 2022		Date of Inspection (In):
Hour meter (Out):	4083		Hour meter (In):
Last B Service (Out):	4083		Last B Service (In):
Next B Service (Out):	4383		Next B Service (In):
Last C Service :	Hrs.	Date:	
Rated Voltage:	380-220	Frequency:	60 Main CB rating: 200

For PDI of GENERATORS please check (✓) the following:

Check Points		Status		Check Points		Status		Check Points		Status	
		Out	In			Out	In			Out	In
A	Engine & Mechanical checks			B	Electrical Checks			C	Canopy		
1	Engine Oil Level	✓		1	Batteries	✓		1	Damage and paint condition	✓	
2	Coolant Level	✓		2	Charging Alternator	✓		2	Lifting hooks and Forklift pockets	✓	
3	Fuel Filter / Water Separator	✓		3	Wirings and Harness	✓		3	Silencer and Rain cap	✓	
4	Engine Oil Filter	✓		4	Display and Controls working	✓		4	Door hinges and locks	✓	
5	Air Filters	✓		5	Operation of Main Circuit breaker	✓		5	Branding Stickers	✓	
6	Water filter			6	Bus bars for tightness and Clean	✓		6	Safety warning Stickers		
7	Exhaust System / Flexible bellow	✓		7	Cable Condition and tightness	✓		7	Fuel tank condition	✓	
8	Condition of Fuel hoses	✓		8	Neutral to Earth Link	✓		8	Fuel level gauge working	✓	
9	Condition of coolant hoses	✓		9	Main CB Panel mountings	✓		9	Fuel filling cap	✓	
10	Oil Leaks	✓		10	Panel doors and hinges	✓		10	Fuel filling hose condition	✓	
11	Radiator condition	✓		11	Grounding of Alternator	✓		11	Battery brackets	✓	
12				12	Grounding of Engine	✓		12	Earthing point on the Base frame	✓	
13	Engine Mountings	✓		13	Grounding of Panels	✓		13	Earth rod provided		
14	Main Alternator mountings	✓		14	Safety system working	✓		14	Cleanliness inside and outside	✓	
15	Diesel Tank Cleaned Date			15	Emergency Stop Switches			15	GPS installed and working	✓	
D	LOAD TESTED	Date	5-3-2022	HMR	4083						
	KW / KVA	92	Coolant Temp. °C	87°C	Oil Pressure in Kpa/Bar/Psi		262				

E	TPI Certification:	
F	Necessary Sign Stickers:	
G	Operational Manuals:	

General Comments (Out):	

Name of the Technician: Kalimullah & Ravindran Singh

Yard Supervisor:

Signature: [Signature]

Signature: