



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFIED
ISO 9001 : 2008
&
OHSAS 18001:2007

CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20220546

Customer : Sudhir Equipment Rental Company

Address : Dammam, Kingdom of Saudi Arabia

Description : Generator

Make : Ashok Leyland

Model : VEPL-650-CDP

Serial No : VEPL/2019-20/0044

ID.No : SG-424-650

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for Visual & Functional Inspection on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 23-MAY-2022

Due Date : 22-NOV-2022

Additional Certification

Sticker Number: 60784

Inspected By:

Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881 www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦

Certificate No: UIC/RIY/20220546**Specifications:**

Rated Power in kVA	:	650 kVA
Rated Power Factor	:	0.8
Rated Voltage	:	110-400Volts
Phase	:	3 Phase
Rated Frequency	:	60 Hz

Reference Standards

:	BS 5000 Part 3 IEC 34-1
:	Nesma MG 1-32 ISO 8528-3
:	BS EN 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory
General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. **Remember - Safety always comes first!**

Inspected By:**Industrial Inspector****Approved By:****QA/QC Engineer**