

Certificate of Visual Examination

Client Name :		
BRANCH OF SUDHIR GENSETS LIMITED		
Work/ Rig Location:	Certificate Number:	Issued Sticker No.(if Applicable)
SUDHIR DAMMAM YARD	ZM-20-Z012- 139	W.4359
Date of Last Inspection	Date of Inspection:	Date of Next Inspection:
INITIAL INSPECTION	9-Sep-2020	8-Sep-2021
Relevant Standards:	O.E.M / C.O.C / Reverse Engineering Cert. No.	Color Code (If Applicable for the item) (Current applicable Color at the Time of Inspection)
As Per Manufacturer Recommendations	Manufacturer Manual	
Zamil Ref No.	Customer Requisition No.	N/A
ZAM-2169-09-20	SG-EPO-2020-0148	

I.D. NUMBER	QTY	DESCRIPTION	SWL / CAPACITY
SG - 456 - 400 VEPL/2020-21/0015	01	400 KVA DIESEL GENERATOR ALTERNATOR NO :N20C114662(STAMFORD) ENGINE NO: TGFF5079N09656E (PERKINS) MANUFACTURER : VARADA ENERGIES PVT.LTD / AUG 2020 MODEL NO : VEPL-400-CDP GROSS WEIGHT : 6800 KG NOTE : Visual Inspection & Functional Test Were Carried Out On The Above Mentioned Equipment , At The Time Of Inspection No Any Abnormality Found.	400 KVA

Result: During the Time of Visual Inspection, Result found Satisfactory.

This Certificate by Company Under Its General Conditions of Services. This Issuance of This Certificate Does Not Exonerate the Buyers or Sellers from Exercising All Their Rights Discharging All Their Liabilities Under the Contacts of Sale. Stipulations to Contrary Are Not Binding on The Companies Responsibility Under This Certificates Is Limited to Proven Negligence and Will in No Case Be More Than Ten Times the Amount of The Free or Commission. The Above Findings Are Limited to Date Place of Inter, ention Only. The Company Is Neither an Insurer Not a Guarantor Disclaims All Liabilities in Such Capabilities.

Inspected By:
Name : Asif hussain kp
Qualifications : LEEA & ASNT NDT Level II Certified
Signature & Stamp:




طريق الملك فهد - حي الضباب - الدمام - س.ت: 2050069798 - ص.ب 419 - الدمام 31411

King Fahad Road – Al-Dhabab Avenue – Dammam – C.R.: 2050069798 – P.O. Box 419 – Dammam 31411 Email: info@zamil.sa

Yasser/REV01/02-2

Generator Inspection Checklist

I.D Number	SG - 456 - 400 VEPL/2020-21/0015	Equipment Description	400 KVA DIESEL GENERATOR
Report No.	ZAM-2169-09-20	Manufacturer	VARADA ENERGIES PVT.LTD / AUG 2020
Inspection Date	09-Sep-20	Client	BRANCH OF SUDHIR GENSETS LIMITED

ITEM No.	ACCEPTANCE CRITERIA	PASS	FAIL	N/A
A	GENERAL REQUIREMENTS			
1	Document Review (Original Declaration Of Conformity).	✓		
2	Previous inspection reports are checked	✓		
3	Manufacturer name, address, serial number, are clearly tagged or marked	✓		
4	Visual Inspection Of Unit-Leaks, Wear, Damage, Loose Connection / Components & Corrosion.	✓		
5	Check Engine Oil Level (Check For Proper Oil Level).	✓		
6	Controls are marked of its function	✓		
7	Check For Descending Output (Rated Power (KW), Rated Current (DCA), Rated Voltage (DCV), Idle Voltage (DCV) & Rated Duty Cycle%.	✓		
8	Checked For Engine Filter And Oil Level.	✓		
9	Checked For Accessorial Receptacle.	✓		

Conclusion:

The Generator Found In Good Running Condition At The Time Of Inspection.

Inspected by: Asif Hussain

Stamp & Signature:


