



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION FOR ZONE II

Certificate No: UIC/DAM/20202962

Customer : Branch of Sudhir Gensets Limited
Address : Dammam, Kingdom of Saudi Arabia
Description : Generator
Make : VARADA LEYLAND
Model Number : VEPL-40-CDP
Serial No : VEPL/2020-21/0067
ID. No. : SG-500-40
Capacity : 40 KVA

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 07-Sep-2022

Due Date: 06-Sep-2023

Additional Certification

Sticker Number: 69157

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب. ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦
هاتف ٠٥١٥ ١٣ ٣٦٧ +٩٦٦

Certificate No: UIC/DAM/20202962**Specification:**

Capacity Kva	:	40 KVA	-	Mass	:	1770 Kg
Speed	:	1800 Rpm	-	Rated Amps	:	55.6 A
Rated Power Factor:		0.8	-	Rated Frequency	:	60 Hz
Set Performance	:	H	-	Rated Voltage	:	400 Volts
Phase	:	3	-	INS Class	:	H

Spark Arrested or Fitted: Yes

Engine Specification:

Make	:	Ashok Leyland	Model	:	ALGPW4DE
Engine Serial No	:	LYHM 111472			

Part 2 Certification:

Type of Starter Motor	:	Electric	Automatic Over Speed Shutdown	:	Yes
-----------------------	---	----------	-------------------------------	---	-----

Remark:

Suitable for Manned Use in Zone 2 Areas only, No access to Zone 1 area without authority

Inspection and Test:

Internal Visual Test	:	Satisfactory	General Surface Test	:	Satisfactory
Generator Shut-Down	:	Satisfactory			

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.

7. Remember - Safety always comes first!**Inspected By:****Industrial Inspector****Approved By:**

QA/QC Engineer