

SA-518-400

VARADA ENERGIES PVT LTD. (AN ISO 9001-2015 CERTIFIED COMPANY)			
STANDARD- BS 5514		ISO- 8528	
GENERAL INFORMATION			
Customer Name		Customer Order No.	
		Test Cell No.	2
PRODUCT INFORMATION			
Model	VEPL-400-CDP	Genset Serial No.	VEPL/2020-21/0004
Engine Serial No.	TGFF 5079N 10935F	Alternator Serial No.	N20L 517746
Brand Name	PERKINS	Alternator Make.	STAMFORD
Fuel Type	HSD	Controller Type	DEEP SEA
Governer Type	ELECTRONIC	Cooling System Type	WATER-COOLED
TEST CONDITION			
Altitude (Meters ASL)	1000	Oil Specifications	PERKINS MAKE
Ambient Temp. (C)	33	Humidity (%)	41
Air Filter Inlet Temp (C)	38	Coolant Mix	PERKINS MAKE
PRODUCT OPTIONS CHECKED			
(☒) Emergency Stop	(☒) Panel Hooter	(☒) Low Coolant Warning	(☒) High Fuel S/Down
(☒) Over Load Protection	(☒) High Water Temp	(☒) LFT Warning	(☒) High Fuel Warning
(☒) Over Speed Protection	(☒) Low Lub Oil Pressure	(☒) Low Fuel S/Down	(☒) Parallel Bus PT Module
(☒) Under Voltage Protection	(☒) Low Coolant S/Down	(☒) Low Fuel Warning	(☒) Earth Fault S/Down
TECHNICAL DATA (Declared)			
Service Rating	400 kVA	Power Factor	0.8
Power Output (kW)	320	Rated Output (kW)	320
Rated Voltage (V)	400	Rated Current (A)	556
Frequency (Hz)	60	Speed (RPM)	1800
Number of Phases	3	Performance Class	H
TECHNICAL DATA (Measured)			
Results (No Load)			
Voltage	1 - 2 : 401 Volts	2 - 3 : 403 Volts	1 - 3 : 403 Volts
No Load Frequency	60.2	No Load Coolant Temp. (C)	74
No Load Lube Press	3.90 Bar		
Result (Full Load)			
Voltage	1 - 2 : 401 Volts	2 - 3 : 400 Volts	1 - 3 : 402 Volts
Current	1 : 554 Amps	2 : 557 Amps	3 : 556 Amps
Full Load Frequency	60 Hz.	Full Load Coolant Temp. (C)	93
Full Load Lube Press	3.81 Bar	Power Factor	1.0
Prime set tested to 110% of Full Load (if required)		NA	
Date		24.04.2021	
RUN HOURS		45 mins	
PANKAJ JOSHI			

