



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC / SAF / 20210983

Customer : Sudhir Equipment Rental Company.

Address : Dammam, Kingdom of Saudi Arabia.

Description : Generator

Make : VARDA ENERGIES

Model : VEPL-250-CDP

Capacity : 250 KVA

Serial No : VEPL/2021-22/0044

ID. No. : SG-546-250

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 19-May-2024

Due Date: 19-Nov-2024

Additional Certification

Sticker Number: 149706

Inspected By:

32
INSPECTOR

Industrial Inspector



Approved By:

[Signature]

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881

Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦

هاتف ٠٥١٥ ١٣ ٣٦٧ +٩٦٦

Certificate No: UIC / SAF / 20210983**Specification:**

Rated Power Stand By : 250.0 KVA - Speed : 1800 Rpm
Rated kW : 50KW - Rated Frequency: 60 Hz
Rated Voltage : 110-440 V - Rating Amps : 95
Phase : 3 - Alternator Sr. No: N20H319359
Engine Sr.No : AL8NTIDG6

Reference Standards

: BS 5000 Part 3 IEC 34-1
: Nema MG 1-3L ISO 8528-3
: BSEW 60034-1

Inspection and Test:

Internal Visual Test : Satisfactory
General Surface Test : Satisfactory
Generator Shut-Down : Satisfactory

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation of the Generator.
4. Check the condition of the nozzles regularly.
5. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
6. **Remember - Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer