



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/DAM/20233415

Customer : Sudhir Equipment Rental Company
Location : CPP Safwa, Kingdom of Saudi Arabia.
Description : Generator
Make : Varada Energies Pvt.Ltd.
Model : N/A
Serial Number : VEPL/2020-21/0051
ID Number : SG-551-650
Rated Power : 650.0 KVA (prime)

This is to certify that the description detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 21-Aug-2023

Due Date: 20-Feb-2024

Additional Certification

Sticker Number: 104783

Inspected By:

21
INSPECTOR

Industrial Inspector



Approved By:

[Signature]
QA/QC Engineer

P.O.Box No.2072, Jubail-31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف : +٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس : +٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف : +٩٦٦ ١٣ ٣٦٧ ٠٥١٥

Certificate No: UIC/DAM/20233415**Specification:**

Set Performance Class :	H	-	Rated kW :	520 kW
Rated Frequency :	60 Hz	-	Rated Voltage :	400 V
Altitude. Sea level :	1000 m	-	Ambient Temp. :	50°C
Phase :	3	-	Power Factor :	0.8
Weight :	10000 kg			

Inspection and Test:

Internal Visual Test :	Satisfactory	-	General Surface Test :	Satisfactory
Shut-Down :	Satisfactory			

Comments & Recommendations:

The **Generator** was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Check the operating characteristic before start the Generator.
7. Stop the engine before opening or removing engine covers.
8. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
9. **Remember - Safety always comes first!**

Inspected By:

21
INSPECTOR
Industrial Inspector



Approved By:

[Signature]
QA/QC Engineer