



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/20237530

Customer : Sudhir Equipment Rental Company
Address : Dammam, Kingdom of Saudi Arabia
Description : Generator
Make : VARADA
Model/Type : VEPL-40-CDP
Serial No : VEPL/2021-22/0065
ID. No. : SG-561-40
Capacity : 40KVA

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 14-Feb-2023

Due Date : 13-Feb-2024

Additional Certification

Sticker Number: 83754

Inspected By:



Industrial Inspector



Approved By:

QA/QC Department

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس ٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف ٩٦٦ ١٣ ٣٦٧ ٠٥١٥

Certificate No: UIC/20237530**Specification:**

Base Rating KVA (Kw) :	40(32)	Rated Frequency :	50 -60Hz
Amps Base Rating (BR) :	55.6A	Rated Voltage :	110-415V
Rated Power Factor :	0.8	Rated RPM :	1800
Enclosure :	IP23	Phase :	3

Engine Specifications:

Engine Make :	LEYLAND	Engine Sl.No :	MBHMI12662
---------------	---------	----------------	------------

Reference Standards

:	BS 5000 Part 3 IEC 34-1
:	Nesma MG 1-32 ISO 8528-3
:	BSEN 60034-1

Inspection and Test:

Internal Visual Test :	Satisfactory	- General Surface Test :	Satisfactory
Compressor Shut-Down :	Satisfactory		

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.

7. Remember - Safety always comes first!

Inspected By:

UIC
12
Inspector
Industrial Inspector



Approved By:

QA/QC Department

No. 06385

Client Name & Address of the Site Location:

Mr./Mrs: SUDHIR

Purchase Order No : _____

Designation: _____

Date Of Calibration / Inspection : 19/2/2023

Tel. No.: _____

Calibration / Inspection Validity : 14/2/23 6M / 1Y 13/2/2024

Fax No.: _____

Location : TUBAIL

[illegible]

Calibration Engr Sign: [Signature] Name: FAISAL ALTAT

(Client Sign) [Signature] Name: CHAN CHOI
 Witnessed & Approved by _____

Contact No: 058/609723 Site Location: AP