



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

CERTIFICATE NO: UIC/ALH/2023743

Customer : Sudhir Equipment Rental Company
Address : AL - HASA - KINGDOM OF SAUDI ARABIA
Description : **SCISSOR LIFT (AERIAL WORK PLATFORM)**
Manufacturer : GENIE
Model : GS2632
Type of Equipment : SCISSOR ELEVATED WORKING PLATFORM
Motive Power : BATTERY POWERED SELF PROPELLED HYDRAULIC
Serial No. : GS3212A-110025
ID. No. : SG10ESL-611

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for **VISUAL&FUNCTIONAL INSPECTION** only on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Reference Standard: BS EN 280

Date of Inspection : 03-AUG-2023

Due Date : 02-FEB-2024

Additional Certification

Sticker Number: 93670

Inspected By:

Inspector
35



Approved By:

QA/QC Engineer

CERTIFICATE NO: UIC/ALH/2023743**Specification:**

Platform Capacity : 227 kg Platform Height : 26ft

Inspection and Test:

Mast structure	:	Satisfactory	Joysticks control	:	Satisfactory
Electrical Control	:	Satisfactory	Manual Control	:	Satisfactory
Electrical/Hydraulic lines	:	Satisfactory	Hydraulic System	:	Satisfactory
Brakes	:	Satisfactory	Travel & Operational speed:	:	Satisfactory
Personal basket	:	Satisfactory	Anchor Point	:	Satisfactory
Operation control upper & lower:	Satisfactory	Reverser alarm	:	Satisfactory	
Fire extinguisher	:	Satisfactory	General Condition	:	Satisfactory
Identification marks on controls	:	Satisfactory			
Overload limit /warning system	:	Satisfactory			

Comments & Recommendations:

The Scissor Lift was found to be of good working condition and reliable for safe operation to the Designed Capacity.

- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand the operating procedure before using the scissor lift
- Do not exceed the capacity of the scissor lift.
- Remember - Safety always comes first!

Inspected By:**Industrial Inspector****Approved By:**
QA/QC Engineer



No. 09498

Location : Hafur

Page 1 of 1