



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١١٦٤٣

CERTIFICATE OF INSPECTION



Certificate No: UIC/RIY/20241760

Customer : Sudhir Equipment Rental Company.
Address : Dammam, Kingdom of Saudi Arabia.
Equipment : Scissor Lift
Make : GENIE
Model : GS3246
Serial Number : GS46D-12663
ID Number : SG12ESL-616
Lifting Height : 11.75 M
Standard Applied : BS EN 280-1:2022

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for Visual and Functional Test on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 13-JUL-2024

Due Date : 12-JAN-2025

Additional Certification

Sticker Number: 153241

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O.Box No.2072, Jubail-31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف: +٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس: +٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف: +٩٦٦ ١٣ ٣٦٧ ٠٥١٥

Certificate No: UIC/RIY/20241760**Specifications:**

Machine Width	:	2.44m / 3 ft
Battery Voltage	:	24 V, 220 amp - hour
Capacity - Hydraulic Reservoir	:	36 L/7.9 gal
Ground Bearing Pressure	:	6.09kg/cm ² / 87 psi
Machine Weight	:	2364 kg /5211 lbs.
Maximum Length	:	2.44 m /8 ft.
Maximum Lift Height	:	9.75 m / 32 ft
Lift Capacity	:	700lbs/318 kg
Turning Radius – Outside	:	2.29 m / 7 ft 6 in

Comments & Recommendations:

- The Scissor Lift was found to be of good working condition and reliable for safe operation
- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand Centre of Gravity of the load & Centre of Gravity of the platform lift
- **Remember – Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

A handwritten signature in blue ink, appearing to be 'L.F.', written over a horizontal line.

QA/QC Engineer