



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/ 20243117

Customer : Sudhir Equipment Rental Company.
ADDRESS : Dammam, Kingdom of Saudi Arabia.
Equipment : Boom Man Lift
Make : JLG
Model : 600AJ
Serial Number : B300017845
Equipment ID : S20AJ-654
Year : 2018
Standard Applied : BS EN 280-1:2022

This is to certify that the Equipment detailed hereby have been tested against traceable International Standards for Visual & Functional Test on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 03-NOV-2024

Due Date : 02-MAY-2025

Additional Certification

Sticker Number:212182

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦
هاتف ٠٥١٥ ١٣ ٣٦٧ +٩٦٦

Certificate No: UIC/RIY/ 20243117**Specifications:**

Drive speed	:	6.84km/h / 4.3 mph.
Platform Height	:	18.47' M /60Feet 7 in
Max. Horizontal Reach	:	39.8 ft
Capacity – Fuel Tank	:	113.56 L/30gal
Ground Bearing Pressure	:	5.25kg/cm ² /75 psi
Machine Weight	:	10777 lb
Machine Height	:	2.54 m /8ft 2 in
Platform Capacity - Extension	:	226.80 kg / 500lb
Year	:	2017

Comments & Recommendations:

- The Boom lift was found to be of good working condition and reliable for safe operation
- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand Centre of Gravity of the load & Centre of Gravity of the Boom lift
- Remember – Safety always comes first!

Inspected By:



Industrial Inspector



Approved By:

