



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



245
CERTIFIED
ISO 9001: 2015

CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20240813

Customer : **Sudhir Equipment Rental Company**

Address : Dammam, Kingdom of Saudi Arabia

Description : **Man Lift (Boom lift)**

Make : JLG

Model : 860SJ

Serial Number : B300013859

Id Number : S28SJ-697

Working Height : 28 Meters

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for **VISUAL & FUNCTIONAL INSPECTION** only on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Reference Standard: BS EN 280-1:2022S

Date of Inspection : 07-APR-2024

Due Date : 06-OCT-2024

Additional Certification

Sticker Number: 135399

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤
هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦

Certificate No: UIC/RIY/20240813**Specification:**

Drive speed	:	5.60km/h / 3.48 mph.
Platform Height	:	26.21m /86 ft.
Capacity - Hydraulic Reservoir	:	235 L/62.1gal
Ground Bearing Pressure	:	5.69kg/cm ²
Machine Weight	:	17200 kg / 36400.5 lb/ 16511Kg
Tail swing	:	4.7 ft. / 1.4 m
Platform Capacity - Extension	:	340 kg / 750lb
Turning Radius –Outside	:	6.86 m / 22.5 ft.
Engine Type (diesel)	:	Deutz D2011 L04 W/EGR 46 kW 61.6 hp

Comments & Recommendations:

The Boom Lift was found to be of good working condition and reliable for safe operation

- *On the date of Inspection we made thorough examination of the equipment specified.*
- *As far as ascertainable the equipment complied with the standard applied.*
- *On the Date of inspection the equipment found to be of Good Construction, of adequate*
- *Strength, in good working order and free from apparent defects that affect safe operation.*
- *Inspect the Boom Lift regularly for damage before every use*
- *Always start and stop smoothly ,and Keep Your Speed Down*
- *Remember - Safety always comes first!*

Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer