

CERTIFICATE NO  
INCRT12575

## CERTIFICATE OF THOROUGH EXAMINATION

14-JUL-2024

APPROVED

BY THIRD PARTY

Manlift/ S18AJ-719

OWNER DETAILS  
SUDHIR EQUIPMENT RENTAL COMPANY  
AL AMIR MUHAMMED IBN FAHD ROAD  
Dammam

WORK ORDER : INSJO04453  
STICKER NO : 009948  
TAG NO : NA  
COLOR CODE : NA  
TIME SHEET NO : NA  
CHECKLIST NO : ECKL09144

Quotation / RFI / RFI\_NO : //

ITEM DESCRIPTION : DESIEL POWERED HYDRULIC OPERATED ARTICULATED BOOM MANLIFT HAVING MAX WORKING HEIGHT - 18.0 M WITH CAPACITY OF 227 KG.

ITEM LOCATION : JEDDAH

| VISUAL TEST                                                         | LOAD TEST                                                           | FUNCTIONAL TEST                                                     | WITNESS ONLY                                                        | TECHNICAL CONSULTANCY                                               |
|---------------------------------------------------------------------|---------------------------------------------------------------------|---------------------------------------------------------------------|---------------------------------------------------------------------|---------------------------------------------------------------------|
| <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

AT THE TIME OF INSPECTION BELOW DESIGNATED DETAILS ARE FOUND and THE ITEM WAS EXAMINED THROUGHOUT

|                       |                                  |                         |                                   |
|-----------------------|----------------------------------|-------------------------|-----------------------------------|
| MANUFACTURER<br>JLG   | MODEL/TYPE<br>520AJ              | MANUFACTURED ON<br>2022 | SERIAL NO<br>B300017680           |
| OWNER ID<br>S18AJ-719 | ENGINE POWER<br>36.4 kW          | ENGINE S/N<br>NA        | CAPACITY / S.W.L.<br>227 KG       |
| WORK PROCEDURE<br>NA  | STANDARD USED<br>ANSI/SAIA A92.5 | PREVIOUS EXPIRY<br>NA   | PREVIOUS INSPECTION DETAILS<br>NA |

ATTACHMENT DETAILS: ☒ YES ☐ NO

| ITEM DESCRIPTION | MODEL/TYPE | SERIAL NO | CAPACITY | RESULT |
|------------------|------------|-----------|----------|--------|
| MAN BASKET       | MAN BASKET | NA        | 227 KG   | PASS   |

| LOAD TEST READING and TECHNICAL SPECIFICATION                       | LOAD TEST ( NA ) % OF SWL                                           | PROOF LOAD TEST ( NA ) % OF SWL                                     |
|---------------------------------------------------------------------|---------------------------------------------------------------------|---------------------------------------------------------------------|
| <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

| BOOM LENGTH<br>METER | RADIUS<br>METER | ANGLE<br>DEGREE | TEST LOAD<br>TONNE | S.W.L<br>TONNE | REMARKS<br>RESULT | MAIN HOOK BLOCK SWL<br>NA  | AUX HOOK BLOCK SWL<br>NA   |
|----------------------|-----------------|-----------------|--------------------|----------------|-------------------|----------------------------|----------------------------|
| NA                   | NA              | NA              | NA                 | NA             | NA                | MAIN HOIST WIRE ROPE<br>NA | AUX HOIST WIRE ROPE<br>NA  |
| NA                   | NA              | NA              | NA                 | NA             | NA                | MAX BOOM LENGTH<br>NA      | PART LINE/REEVE<br>NA      |
| NA                   | NA              | NA              | NA                 | NA             | NA                | MAX RUNWAY LENGTH<br>NA    | BRIDGE GIRDER LENGTH<br>NA |
| NA                   | NA              | NA              | NA                 | NA             | NA                | MAX LIFTING HEIGHT<br>NA   | TROLLEY QTY<br>NA          |

RECOMMENDATION/CONCLUSION: FOUND SATISFACTORY

RESULT

INSPECTION DATE : 13-JUL-2024

EXPIRY DATE : 12-JAN-2025

☒ APPROVED ☐ REJECTED

AUTHORIZED BY : Sayed Rafik Abdullah

INSPECTED BY : Tahseen Usman

*Sayed Rafik Abdullah*



*Tahseen Usman*

No liabilities will be considered against UV Gulf Co. Ltd. for failure, damage or other occurrence to client owned or operated equipment due to misuse, improper installation, poor maintenance, environmental condition, nature disaster, operator mistakes and uncontrolled operation. The concerned inspector or representative has thoroughly examined the item in accordance with relevant standards. Inspection indicates that the mentioned item/machine/tools has no apparent defects which may prove dangerous during normal operation and it's found satisfactory for further use under specified manufacturer manual/guide and operated by a certified operator. This certificate shall not be generated without an official approval in between UV Gulf and Client. This Certificate becomes invalid if any modification/alteration is made to the item.



| ITEM NO | ACCEPTANCE CRITERIA                                                                          | REFERENCE | PASS | FAIL | NA | REINS DATE |
|---------|----------------------------------------------------------------------------------------------|-----------|------|------|----|------------|
| 2. 16   | Clutches /Pedals/Hand lever system                                                           |           | PASS |      |    |            |
| 3       | GENERAL CONDITION OF ELECTRICAL SYSTEM                                                       |           |      |      |    |            |
| 3. 1    | Equipment internal computer or LMI is working properly                                       |           |      |      | NA |            |
| 3. 2    | Identification/Warning indication is shown perfect                                           |           | PASS |      |    |            |
| 3. 3    | Travel alarm/reverse alarm/beacon alarm/tilt alarm/ platform lowering alarm                  |           | PASS |      |    |            |
| 3. 4    | Horn is working in good condition                                                            |           | PASS |      |    |            |
| 3. 5    | Power ratings are provided and marked (for AC and/or DC)                                     |           | PASS |      |    |            |
| 3. 6    | Electrical cables, fuses, wiring, and components are undamaged                               |           | PASS |      |    |            |
| 3. 7    | Lighting System/Cabin Light/Boom Light are installed and working                             |           | PASS |      |    |            |
| 3. 8    | Air conditioning system inside operator cabin is working                                     |           |      |      | NA |            |
| 3. 9    | Pendant/Remote control all switches are working                                              |           |      |      | NA |            |
| 3. 10   | Wires/Hoses are properly covered and arranged                                                |           |      |      | NA |            |
| 4       | GENERAL CONDITION OF EQUIPMENT SAFETY FEATURES                                               |           |      |      |    |            |
| 4. 1    | Fire extinguisher (Inspected)                                                                |           | PASS |      |    |            |
| 4. 2    | Safety lock pins (lattice/hydraulic boom)                                                    |           | PASS |      |    |            |
| 4. 3    | Computer indicator (LMI/SLI)                                                                 |           |      |      | NA |            |
| 4. 4    | An hour meter is fitted                                                                      |           |      |      | NA |            |
| 4. 5    | Emergency stop button available at the platform control station                              |           | PASS |      |    |            |
| 4. 6    | Emergency stop button available at the ground control station                                |           | PASS |      |    |            |
| 4. 7    | Lowering/retracting is operable from the platform control                                    |           | PASS |      |    |            |
| 4. 8    | Lowering/retracting is operable from the ground control                                      |           | PASS |      |    |            |
| 4. 9    | Safety props or latches are installed                                                        |           |      |      | NA |            |
| 4. 10   | A wind speed indicator is installed                                                          |           |      |      | NA |            |
| 4. 11   | Anti-two-block system is installed                                                           |           |      |      | NA |            |
| 4. 12   | Fuel/Hydraulic Gauges and indication                                                         |           | PASS |      |    |            |
| 4. 13   | Anti-collision system working                                                                |           |      |      | NA |            |
| 4. 14   | Path track with front and rear camera                                                        |           |      |      | NA |            |
| 4. 15   | An auxiliary power source is available (Ready to be used in the event of primary power loss) |           |      |      | NA |            |
| 4. 16   | Maximum travel height and travel directions are clearly marked                               |           |      |      | NA |            |
| 4. 17   | Maximum platform/boom height and reach the clear market                                      |           | PASS |      |    |            |
| 5       | GENERAL CONDITION OF MOVING PARTS                                                            |           |      |      |    |            |
| 5. 1    | All moving parts are lubricated                                                              |           | PASS |      |    |            |
| 5. 2    | Wheels/rollers/drums are working in good condition without any defect                        |           | PASS |      |    |            |
| 5. 3    | Wire rope/pully are installed and working in good condition                                  |           |      |      | NA |            |
| 5. 4    | Swing control/swing breaking are in good condition and performing smooth                     |           |      |      | NA |            |
| 5. 5    | Boom raise/extend (hydraulic/lattice) are in good condition                                  |           | PASS |      |    |            |
| 5. 6    | Fly jib/luffing jib are installed properly and working in good condition                     |           |      |      | NA |            |
| 5. 7    | Outriggers are working without any leakage and all outriggers' pads are available            |           |      |      | NA |            |
| 5. 8    | Upper/lower sheaves are working in good condition                                            |           |      |      | NA |            |
| 5. 9    | Hooks (main hook/auxiliary hook) are working smooth with clear visible SWL mark              |           |      |      | NA |            |
| 5. 10   | The hook is not bent or twisted Max. not to exceed 10°                                       |           |      |      | NA |            |
| 5. 11   | The hook is not distorted in the throat opening max allowable throat opening is 15%          |           |      |      | NA |            |

No liabilities will be considered against UV Gulf Co. Ltd. for failure, damage or other occurrence to client owned or operated equipment due to misuse, improper installation, poor maintenance, environmental condition, nature disaster, operator mistakes and uncontrolled operation. The concerned Inspector or representative has thoroughly examined the item in accordance with relevant standards. Inspection indicates that the mentioned item/machine/tools has no apparent defects which may prove dangerous during normal operation and it's found satisfactory for further use under specified manufacturer manual/guide and operated by a certified operator. This certificate shall not be generated without an official approval in between UV Gulf and Client. This Certificate becomes invalid if any modification/alteration is made to the item.

| ITEM NO | ACCEPTANCE CRITERIA                                                     | REFERENCE | PASS | FAIL | NA | REINS DATE |
|---------|-------------------------------------------------------------------------|-----------|------|------|----|------------|
| 5. 12   | Maximum wear in the hook bowl is not exceeding 10%                      |           |      |      | NA |            |
| 5. 13   | Operating/general levers operation is smooth without any leakage        |           | PASS |      |    |            |
| 5. 14   | Attachments fork/bucket/jackhammer is working in good condition         |           |      |      | NA |            |
| 5. 15   | Lift and lower operation are smooth without any slippage                |           |      |      | NA |            |
| 5. 16   | Trolley/girder are running properly                                     |           |      |      | NA |            |
| 5. 17   | Rail (certified alignment paper) are checked and maintained by operator |           |      |      | NA |            |
| 5. 18   | Upper and lower limit are working in good condition                     |           |      |      | NA |            |
| 5. 19   | Bridge/trolley drive wheel are working in good condition                |           |      |      | NA |            |
| 5. 20   | Travel brakes and locks for wheel mounted crane/ crawler crane          |           |      |      | NA |            |
| 5. 21   | Pendant trolley festoon is in good condition                            |           |      |      | NA |            |
| 5. 22   | Drive chains are correctly tensioned                                    |           |      |      | NA |            |
| 5. 23   | Values of inspection                                                    |           | PASS |      |    |            |

This checklist is an official document approved by UV Gulf. Signing this document will prove that the work has been accomplished and the client has taken services from UV Gulf under official approvals from both sides. Cancellation of checklist must goes under UV Gulf management approvals before signing. Any alteration or modification on checklist has been made without designated personnel signature and stamp or official approval from UV Gulf will be consider rejected.

INSPECTED BY  
TAHSEEN USMAN

APPROVED BY  
SAYED RAFIK ABDULLAH





## شركة خليج التعقيب الموحد للفحص

7158 King Khalid St, Al Khobar, Saudi Arabia 34427

Telephone : +966 1383 11390 Fax : +966 1383 12077

Email : info@uvgulf.com Website : www.uvgulf.com

APPROVED

STICKER NO 009948

|                     |                              |
|---------------------|------------------------------|
| EQUIPMENT NAME / ID | Manlift / S18AJ-719          |
| INSPECTION TYPE     | Visual Test, Functional Test |
| SERIAL NO           | B300017680                   |
| S.W.L               | 227 KG                       |
| INSPECTION DATE     | 13-JUL-2024                  |
| EXPIRY DATE         | 12-JAN-2025                  |



| % S.W.L     |        | LOAD CHART |       |
|-------------|--------|------------|-------|
| BOOM LENGTH | RADIUS | TEST LOAD  | S.W.L |
|             |        |            |       |
|             |        |            |       |
|             |        |            |       |

INSPECTED BY: Tahseen Usman

CERTIFIED VENDOR'S OF

SAUDI ARAMCO 10108615 | SEC 0005022158 | SWCC 0001003426 | SAR 3573 | KAFA 784

SEE INSPECTION REPORT FOR DETAILS:

This sticker is issued by UV Gulf and any type of edit, overwrite, replace and erase by unauthorized person is liable to rejection of this sticker