



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/ 20241765

Customer : Sudhir Equipment Rental Company
Location : Dammam, Kingdom of Saudi Arabia
Equipment : Scissor Lift
Make : GENIE
Model : GS-5390
Serial Number : GS90D-50014
ID Number : SG18SL-725
Working Height : 18 Meter
Standard Applied : BS EN 280-1:2022

This is to certify that the device detailed hereby have been tested against traceable International Standards for Visual & Functional test only on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 13-JUL-2024

Due Date : 12-JAN-2025

Additional Certification

Sticker Number: 154307

Inspected By:



Industrial Inspector



Approved By:

Signature of QA/QC Engineer

P.O.Box No.2072, Jubail-31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف : +٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس : +٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف : +٩٦٦ ١٣ ٣٦٧ ٠٥١٥

Certificate No: UIC/RIY/ 20241765**Specifications:**

Machine Width	:	2.29 m / 90 in
Battery Voltage	:	24 V, 220 amp - hour
Max. Deck Extended	:	7.41m/24ft 4in
Machine Weight	:	7885 kg / 17367.22 lbs.
Maximum Length	:	4.88 m /16 ft.
Machine Height	:	3.15m /10ft 4 in.
SWL Capacity	:	1500lbs/680 kg
SWL (Extension Deck)	:	227 kg / 500 lb

Comments & Recommendations:

- The Diesel Powered Scissor Lift was found to be of good working condition and reliable for safe operation
- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand Centre of Gravity of the load & Centre of Gravity of the Diesel Powered Scissor Lift
- **Remember – Safety always comes first!**


Inspected By:



Industrial Inspector



Approved By:


For. QA/QC Engineer