



SGS INSPECTION SERVICES SAUDI ARABIA CO LTD

شركة اس جي اس لخدمات الفحص العربيّة السعوديّة المحدوده

P.O Box 0725, Jubail, Saudi Arabia - 31951

Tel : + 966133400044 / Fax : + 966133420212

Email : info@sgs.com


Report No: SGS-2025-SA-659



LIFTING EQUIPMENT INSPECTION REPORT	Area SHAYBAH	Org. Code -	Inspection date 03-Jun-2025	Inspection time 11:30	Previous sticker No BV-24-3570	Issued By Bureau Veritas
Department / Contractor Sudhir Equipment Rental Co.	Equipment No. S40SG-770	Equipment Location GOSP-4 (Outside Parking)		Inspection Result PASS	New Sticker No. SGS-PASS-4406	
Manufacturer GENIE	Model SX-125XC	Capacity 300 KG	Type MANLIFT (MEWP)	Equipment Serial Number SX125D-917	Sticker Expiration Date 02-Dec-2025	

Above Equipment was inspected by **SGS Inspection Services Saudi Arabia Co Ltd** in accordance with applicable Saudi Aramco GI's, ASME & API Standards. Deficiencies that require corrective actions are listed below. Specific repairs to correct each deficiency should be noted in the corrective action taken column.

No	NOTES / DEFICIENCIES	CORRECTIVE ACTION TAKEN
*	Periodic visual inspection and functional test been carried out as per G.I.7.030 & ANSI A92.5 and found OK at the time of inspection.	
*	All safety devices are operable during inspection.	
*	Maximum platform height: 38.10 M.	
*	Maintain P.M. service.	
*		
*		

Receiver Name Mohammed Rashid	Badge No. OP/2684296	Telephone No. 0500767457	SGS Inspector Name Mikecle Araneta	Certificate No. 80019274	Telephone No. +966-566714453
					
Receiver Signature			SGS Inspector Signature		

When re-inspection is requested, a complete copy of this report should be ready to be reviewed by the inspector.

Control Report Number : SGS/JUB/M-25/619

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER	ISSUE DATE	DISCIPLINE	
BOOM SUPPORTED ELEVATING WORK PLATFORM	SAIC-U-7013	12-Jan-23	ELEVATING/LIFTING EQUIPMENT	
PROJECT TITLE	WBS/BI/JO NUMBER	INSPECTION COMPANY SGS Inspection Services Saudi Arabia Co Ltd		

EQUIPMENT ID NUMBER S40SG-770	EQUIPMENT DESCRIPTION/TYPE MANLIFT (MEWP)	SERIAL NO. SX125D-917	REPORT No.: SGS-2025-SA-659
CAPACITY (SWL) 300 KG	MANUFACTURER GENIE	FACILITY / LOCATION GOSP-4 (Outside Parking)	
REQUESTED INSPECTION DATE 06-Jan-2025	RFI No SGS-RFI-07357	TASK COMPLETED DATE 03-Jun-2025	EQUIPMENT OWNER Sudhir Equipment Rental Co.

ITEM	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	RE-INSP DATE
1	GENERAL REQUIREMENTS:					
1.1	Equipment documentation is available	ANSI/SAIA A92.5, Sec: 4.16.1.1 G.I. 7.030	✓			
1.2	Previous inspection reports are checked	ANSI/SAIA A92.5, Sec: 5.11.1.3 G.I. 7.030	✓			
1.3	Daily pre-operational inspection checklists are checked (if applicable)	GI 7.030 Para: 5.1.2			✓	
1.4	Preventive Maintenance is established and updated records are maintained	ANSI/SAIA A92.5, Sec: 6.4.1	✓			
1.5	Equipment is operated by a qualified operator	ANSI/SAIA A92.5 Sec: 4.13.13	✓			
1.6	Warning notice, cautions or restrictions for safe operation and maintenance are clearly displayed and legible	ANSI/SAIA A92.5 Sec: 4.13.1	✓			
1.7	A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice	G.I. 7.030 Para: 5.6.2	✓			
1.8	Manufacturer name, address, serial number and model are clearly marked or tagged	ANSI/SAIA A92.5 Sec: 4.13.2	✓			
1.9	Safe working load and number of persons are clearly marked on the work platform	ANSI/SAIA A92.5, Sec: 4.13.3	✓			
1.10	Maximum platform height and reach are clearly marked	ANSI/SAIA A92.5 Sec: 4.13.4 & 5	✓			
1.11	Maximum travel height and travel directions are clearly marked	ANSI/SAIA A92.5 Sec: 4.13.9	✓			
1.12	Power rating are provided and marked (for AC and/ or DC)	ANSI/SAIA A92.5 Sec: 4.13.6	✓			
1.13	Platform and guardrails electrical insulation data are provided	ANSI/SAIA A92.5 Sec: 4.13.10	✓			
2	INSPECTION POINTS:					
2.1	Platform surfaces are at least 18" (width & length) and are slip-resistant	ANSI/SAIA A92.5 4.12.1	✓			
2.2	Platform guardrails are provided and secure	ANSI/SAIA A92.5 4.12.2	✓			
2.3	Platform guardrails are 42" height (+/- 3")	ANSI/SAIA A92.5 Sec: 4.12.2.1	✓			
2.4	Platform toeboard is fitted and at least 4" high	ANSI/SAIA A92.5 Sec: 4.12.3	✓			
2.5	Moving parts are guarded	ANSI/SAIA A92.5 Sec: 4.11	✓			
2.6	Personnel on the platform is protected against the	ANSI/SAIA A92.5 Sec:	✓			

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER	ISSUE DATE	DISCIPLINE	
BOOM SUPPORTED ELEVATING WORK PLATFORM	SAIC-U-7013	12-Jan-23	ELEVATING/LIFTING EQUIPMENT	
PROJECT TITLE	WBS/BI/JO NUMBER	INSPECTION COMPANY SGS Inspection Services Saudi Arabia Co Ltd		

EQUIPMENT ID NUMBER S40SG-770	EQUIPMENT DESCRIPTION/TYPE MANLIFT (MEWP)	SERIAL NO. SX125D-917	REPORT No.: SGS-2025-SA-659
CAPACITY (SWL) 300 KG	MANUFACTURER GENIE	FACILITY / LOCATION GOSP-4 (Outside Parking)	
REQUESTED INSPECTION DATE 06-Jan-2025	RFI No SGS-RFI-07357	TASK COMPLETED DATE 03-Jun-2025	EQUIPMENT OWNER Sudhir Equipment Rental Co.

ITEM	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	RE-INSP DATE
	hazards of moving parts of the aerial platforms.	7.10				
2.7	Access to the platform is provided	ANSI/SAIA A92.5 Sec: 4.12.4	✓			
2.8	Access gates or openings shall be properly closed per the manufacturer's instructions	ANSI/SAIA A92.5 Sec: 4.12.4	✓			
2.9	Electrical cables, wiring and components are undamaged	ANSI/SAIA A92.5 Sec:8.3	✓			
2.10	Safety harness anchorage is fitted in the platform	ANSI/SAIA A92.5 Sec: 4.12.5.1	✓			
2.11	Battery is secure, guarded and ventilated	ANSI/SAIA A92.5 Sec: 4.15.2	✓			
2.12	Outrigger position microswitches and interlocks are fully functional at their control panel	ANSI/SAIA A92.5 Sec: 4.7			✓	
2.13	Air, Hydraulic and fuel systems are not leaking	ANSI/SAIA A92.5 Sec: 6.6.5	✓			
2.14	Emergency stop button is available at ground control station	ANSI/SAIA A92.5 Sec: 4.6.3	✓			
2.15	There are no loose nuts, bolts, missing, worn or damaged parts around the structure	ANSI/SAIA A92.5 Sec: 6.6.2	✓			
2.16	The equipment is free of defective and/or corroded members/joints	ANSI/SAIA A92.5 Sec:6.4.3	✓			
2.17	Working environment is hazard free and machine can be safely operated	ANSI/SAIA A92.5 Sec:7.9	✓			
2.18	An hour meter is fitted	ANSI/SAIA A92.5 Sec:4.15.3	✓			
2.19	A fire extinguisher is fitted (type depends on operating location)	ANSI/SAIA A92.5 General	✓			
2.20	All moving parts are lubricated	ANSI/SAIA A92.5 Sec: 6.6.5	✓			
2.21	All fluid levels for oil, water and hydraulic are adequate	ANSI/SAIA A92.5 Sec: 6.6.5	✓			
2.22	Platform controls operate the machine correctly	ANSI/SAIA A92.5 Sec: 6.6.1	✓			
2.23	Platform controls are clearly marked with direction and mode of operation	ANSI/SAIA A92.5 Sec: 4.6.1.6	✓			
2.24	Platform controls accessible to the operator	ANSI/SAIA A92.5 Sec: 4.6.1.1	✓			
2.25	Platform controls return to "off" or "neutral" position when released	ANSI/SAIA A92.5 Sec: 4.6.1.4	✓			
2.26	Platform controls are protected against	ANSI/SAIA A92.5 Sec:	✓			

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER	ISSUE DATE	DISCIPLINE	
BOOM SUPPORTED ELEVATING WORK PLATFORM	SAIC-U-7013	12-Jan-23	ELEVATING/LIFTING EQUIPMENT	
PROJECT TITLE	WBS/BI/JO NUMBER	INSPECTION COMPANY SGS Inspection Services Saudi Arabia Co Ltd		

EQUIPMENT ID NUMBER S40SG-770	EQUIPMENT DESCRIPTION/TYPE MANLIFT (MEWP)	SERIAL NO. SX125D-917	REPORT No.: SGS-2025-SA-659
CAPACITY (SWL) 300 KG	MANUFACTURER GENIE	FACILITY / LOCATION GOSP-4 (Outside Parking)	
REQUESTED INSPECTION DATE 06-Jan-2025	RFI No SGS-RFI-07357	TASK COMPLETED DATE 03-Jun-2025	EQUIPMENT OWNER Sudhir Equipment Rental Co.

ITEM	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	RE-INSP DATE
	inadvertent operation	1.3				
2.27	Over-ride control for power functions is fitted at ground level control panel	ANSI/SAIA A92.5 Sec: 4.6.2.1	✓			
2.28	Lower controls return to "off" or "neutral" position when released	ANSI/SAIA A92.5 Sec: 4.6.2.4	✓			
2.29	Lower controls are clearly marked for direction and mode of operation	ANSI/SAIA A92.5 Sec: 4.6.2.6	✓			
2.30	Lower controls do not include drive and steering functions	ANSI/SAIA A92.5 Sec: 4.6.2.2	✓			
2.31	Lower controls are protected against inadvertent operation	ANSI/SAIA A92.5 Sec: 4.6.2.5	✓			
2.32	Boom raise/extend is operable from platform and ground control	ANSI/SAIA A92.5 Sec: 4.6.2.2	✓			
2.33	Boom lower/retract is operable from platform and ground control	ANSI/SAIA A92.5 Sec: 4.6.2.2	✓			
2.34	Platform rotation is operable from both platform and ground controls	ANSI/SAIA A92.5 Sec:	✓			
2.35	Emergency stop button is operable from both platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.3	✓			
2.36	Auxiliary/emergency lowering is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	✓			
2.37	Auxiliary/emergency retracting is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	✓			
2.38	Auxiliary/emergency rotating is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	✓			
2.39	Hydraulic/Pneumatic systems are leak-free with platform raised	ANSI/SAIA A92.5 Sec: 4.10.2	✓			
2.40	Tilt alarm is operable (5 degrees out of level) (manually depress the edge of the tilt switch to cause alarm condition)	ANSI/SAIA A92.5 Sec: 4.7.3	✓			
2.41	Aerial platforms is fitted with a warning device at the platform which activates automatically when the aerial platform is at and beyond the slope	ANSI/SAIA A92.5 Sec: 4.6.6	✓			
2.42	Tilt alarm is not combined with boom raise cut-out (dependent on machine manufacturer)	ANSI/SAIA A92.5 Sec: 4.6.6	✓			
2.43	Steering is properly working when moving forward and in reverse directions	ANSI/SAIA A92.5 Sec: 6.6.3.1	✓			
2.44	Brakes are in good working condition and can hold the machine on any slope (parking and moving)	ANSI/SAIA A92.5 Sec: 4.14.1	✓			
2.45	Extendable axles function is satisfactory (where fitted)	ANSI/SAIA A92.5 Sec: 7.3.3.8	✓			

SAUDI ARAMCO INSPECTION CHECKLIST		SAIC NUMBER	ISSUE DATE	DISCIPLINE	
BOOM SUPPORTED ELEVATING WORK PLATFORM		SAIC-U-7013	12-Jan-23	ELEVATING/LIFTING EQUIPMENT	
PROJECT TITLE		WBS/BI/JO NUMBER	INSPECTION COMPANY SGS Inspection Services Saudi Arabia Co Ltd		

EQUIPMENT ID NUMBER S40SG-770	EQUIPMENT DESCRIPTION/TYPE MANLIFT (MEWP)	SERIAL NO. SX125D-917	REPORT No.: SGS-2025-SA-659
CAPACITY (SWL) 300 KG	MANUFACTURER GENIE	FACILITY / LOCATION GOSP-4 (Outside Parking)	
REQUESTED INSPECTION DATE 06-Jan-2025	RFI No SGS-RFI-07357	TASK COMPLETED DATE 03-Jun-2025	EQUIPMENT OWNER Sudhir Equipment Rental Co.

ITEM	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	RE-INSP DATE
2.46	Outriggers (stabilizers) extension-retraction operation is satisfactory	ANSI/SAIA A92.5 Sec: 7.10.3			✓	
2.47	Extendable elevating assembly operation is satisfactory (retracted vs. extended)	ANSI/SAIA A92.5 Sec: 4.2.1	✓			
2.48	Elevating assembly operation is satisfactory (elevated vs. lowered)	ANSI/SAIA A92.5 sec: 4.2.1(c)	✓			
2.49	Wheels and tires are serviceable and undamaged	ANSI/SAIA A92.5 Sec: 7.3.3 (6)	✓			
2.50	Travel alarm is operable	ANSI/SAIA A92.5 Sec: 6.6 (4)	✓			
2.51	Platform lowering alarm is operable	ANSI/SAIA A92.5 Sec: 6.6 (4)	✓			
2.52	Auxiliary power source available (to use in event of primary power loss)	ANSI/SAIA A92.5 Sec: 4.15.2	✓			
2.53	Platform does not descend when in raised position and the power is off	ANSI/SAIA A92.5 Sec: 4.6.3	✓			
2.54	Machine is safely drivable from the platform when raised (fast, slow, forward and reverse modes)	ANSI/SAIA A92.5 Sec: 6.6.3.1	✓			
2.55	The platform does not descend when in raised position and the power is off	ANSI/SAIA A92.5 Sec: 4.6.3	✓			
2.56	Engine powered machines fuel lines are supported to minimize chafing	ANSI/SAIA A92.5 Sec: 4.15.1	✓			
2.57	Engine powered machines fuel lines are positioned to minimize exposure to engine and exhaust heat	ANSI/SAIA A92.5 Sec: 4.15.1	✓			
2.58	Engine powered machines exhaust system is provided with muffler	ANSI/SAIA A92.5 Sec: 4.15.1	✓			
2.59	Installation of Anti- Entrapment device on work platform	Letter No. CIU-L-019/2016	✓			

REFERENCE DOCUMENTS:

- 1.ANSI/SAIA A92.5 - 2014 Issue: Boom - Supported Elevating Work Platforms
- 2.SAES-B067 - 2020 Issue: Safety Identification and Safety Colors
- 3.SA GI 7.025 -2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification
- 4.SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment

Load Tested By (If Applicable):

Name	Signature	Date
------	-----------	------

SAUDI ARAMCO INSPECTION CHECKLIST		SAIC NUMBER	ISSUE DATE	DISCIPLINE	
BOOM SUPPORTED ELEVATING WORK PLATFORM		SAIC-U-7013	12-Jan-23	ELEVATING/LIFTING EQUIPMENT	
PROJECT TITLE		WBS/BI/JO NUMBER	INSPECTION COMPANY		
			SGS Inspection Services Saudi Arabia Co Ltd		

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE	SERIAL NO.	REPORT No.:
S40SG-770	MANLIFT (MEWP)	SX125D-917	SGS-2025-SA-659
CAPACITY (SWL)	MANUFACTURER	FACILITY / LOCATION	
300 KG	GENIE	GOSP-4 (Outside Parking)	
REQUESTED INSPECTION DATE	RFI No	TASK COMPLETED DATE	EQUIPMENT OWNER
06-Jan-2025	SGS-RFI-07357	03-Jun-2025	Sudhir Equipment Rental Co.

ITEM	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	RE-INSP DATE
------	---------------------	-----------	------	------	-----	--------------

--

√ Inspected ☐ Witnessed by 3rd Party Certified Inspector:		
Name	Signature	Certificate No. & Company:
Mikecle Araneta		80019274 & SGS Inspection Services Saudi Arabia Co Ltd

User Representative:		
Name	Signature	Date
Mohammed Rashid		04-Jun-2025



شركة اس جي اس لخدمات الفحص العربيه السعوديه المحدوده

SGS Inspection Services Saudi Arabia Co Ltd

P.O Box 0725, Jubail, Saudi Arabia - 31951 Tel : +966133400044 / Fax : + 966133420212

Lifting Equipment Inspection Sticker

Sticker Serial No : SGS-PASS-4406

Equipment No : S40SG-770

Equipment sl No : SX125D-917

Date Inspected : 03-Jun-2025

Next Inspection Date : 02-Dec-2025

Inspected By : Mikecle Araneta

Inspector No : 80019274



www.sgs.com

Saudi Aramco Inspection Department Approved Contractor Agency