



LIFTING EQUIPMENT INSPECTION REPORT	Area :	Inspection Date:	Inspection Time:	Previous sticker	Issued by
	DAMMAM	29/Jul/2023	08:15	N/A	Initial Inspection
Department/Contractor	Equipment No	Equipment Location:	Inspection Result :	New sticker No.	
SUDHIR RENTALS	S40SG-771	SUDHIR yard / ARAMCO	Pass	ZAMIL -19692	
Manufacturer:	Model:	Capacity:	Type:	Equipment Serial Number	Sticker Expiration Date:
GENIE Industries	SX125 XC	227 kg	Man Lift (BSEWP)	SX125D-1277	28/Jan/2024

Above equipment was inspected by **ZAMIL INSPECTION** accordance with applicable Saudi Aramco GI's, ASME and API standards.

Deficiencies that require corrective action listed below. Specific repairs to correct each deficiency should be noted in the corrective action taken column.

No	DEFICIENCIES	CORRECTIVE ACTION TAKEN
1.	Initial Visual Inspection & Functional Test were Carried out Based on ARAMCO G.I 7.030 & ANSI/SAIA A92.5 Condition Found Satisfactory at the time of Inspection.	
2.	Manufacturer Test Certificate Reviewed.	
3.	Follow Proper and Regular PM as per Manufacturer Instructions.	

RECEIVER NAME	BADGE No	TELEPHONE No	INSPECTOR NAME	CERTIFICATE NO	TELEPHONE No
THAISEER	N/A	552228031	Nabeel Ahmad	SAP No 80019127	0540741701
RECEIVER SIGNATURE			INSPECTOR SIGNATURE		

When re-inspection is requested, a complete copy of this report should be ready reviewed by the inspector.

SAUDI ARAMCO INSPECTION CHECKLIST		SAIC NUMBER SAIC-U-7013	ISSUE DATE 12-Jan-23	DISCIPLINE ELEVATING/LIFTING EQUIPMENT
BOOM SUPPORTED ELEVATING WORK PLATFORM				
PROJECT TITLE ARAMCO		WBS/BI/JO NUMBER ZAM-2958-07-23	INSPECTION COMPANY ZAMIL Inspection & Cont.	

EQUIPMENT ID NUMBER S40SG-771	EQUIPMENT DESCRIPTION/TYPE Man Lift (BSEWP)		SERIAL NO. SX125D-1277	REPORT No.: ZAMIL-R02323
CAPACITY (SWL) 227 kg	MANUFACTURER GENIE Industries		FACILITY / LOCATION DAMMAM.SUDHIR yard/ARAMCO	
REQUESTED INSPECTION DATE 27/Jul/2023	RFI No.	TASK COMPLETED DATE 29/Jul/2023	EQUIPMENT OWNER SUDHIR RENTALS	

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
1	GENERAL REQUIREMENTS					
1.1	Equipment documentation is available	ANSI/SAIA A92.5, Sec: 4.16.1.1 G.I. 7.030	☒	☐	☐	
1.2	Previous inspection reports are checked	ANSI/SAIA A92.5, Sec: 5.11.1.3 G.I. 7.030	☒	☐	☐	
1.3	Daily pre-operational inspection checklists are checked (if applicable)	GI 7.030 Para: 5.1.2	☐	☐	☒	
1.4	Preventive Maintenance is established and updated records are maintained	ANSI/SAIA A92.5, Sec: 6.4.1	☒	☐	☐	
1.5	Equipment is operated by a qualified operator	ANSI/SAIA A92.5 Sec: 4.13.13	☒	☐	☐	
1.6	Warning notice, cautions or restrictions for safe operation and maintenance are clearly displayed and legible	ANSI/SAIA A92.5 Sec: 4.13.1	☒	☐	☐	
1.7	A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice	G.I. 7.030 Para: 5.6.2	☒	☐	☐	
1.8	Manufacturer name, address, serial number and model are clearly marked or tagged	ANSI/SAIA A92.5 Sec: 4.13.2	☒	☐	☐	
1.9	Safe working load and number of persons are clearly marked on the work platform	ANSI/SAIA A92.5, Sec: 4.13.3	☒	☐	☐	
1.10	Maximum platform height and reach are clearly marked	ANSI/SAIA A92.5 Sec: 4.13.4 & 5	☒	☐	☐	
1.11	Maximum travel height and travel directions are clearly marked	ANSI/SAIA A92.5 Sec: 4.13.9	☒	☐	☐	
1.12	Power rating are provided and marked (for AC and/or DC)	ANSI/SAIA A92.5 Sec: 4.13.6	☒	☐	☐	
1.13	Platform and guardrails electrical insulation data are provided	ANSI/SAIA A92.5 Sec: 4.13.10	☒	☐	☐	
2	INSPECTION POINTS					
2.1	Platform surfaces are at least 18" (width & length) and are slip-resistant	ANSI/SAIA A92.5 4.12.1	☒	☐	☐	
2.2	Platform guardrails are provided and secure	ANSI/SAIA A92.5 4.12.2	☒	☐	☐	
2.3	Platform guardrails are 42" height (+/- 3")	ANSI/SAIA A92.5 Sec: 4.12.2.1	☒	☐	☐	
2.4	Platform toeboard is fitted and at least 4" high	ANSI/SAIA A92.5 Sec: 4.12.3	☒	☐	☐	
2.5	Moving parts are guarded	ANSI/SAIA A92.5 Sec: 4.11	☒	☐	☐	
2.6	Personnel on the platform is protected against the hazards of moving parts of the aerial platforms.	ANSI/SAIA A92.5 Sec: 7.10	☒	☐	☐	
2.7	Access to the platform is provided	ANSI/SAIA A92.5 Sec: 4.12.4	☒	☐	☐	

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER	ISSUE DATE	DISCIPLINE ELEVATING/LIFTING EQUIPMENT
BOOM SUPPORTED ELEVATING WORK PLATFORM	SAIC-U-7013	12-Jan-23	
PROJECT TITLE ARAMCO	WBS/BI/JO NUMBER ZAM-2958-07-23	INSPECTION COMPANY ZAMIL Inspection & Cont.	

EQUIPMENT ID NUMBER S40SG-771	EQUIPMENT DESCRIPTION/TYPE Man Lift (BSEWP)	SERIAL NO. SX125D-1277	REPORT No.: ZAMIL-R02323
CAPACITY (SWL) 227 kg	MANUFACTURER GENIE Industries	FACILITY / LOCATION DAMMAM.SUDHIR yard/ARAMCO	
REQUESTED INSPECTION DATE 27/Jul/2023	RFI No.	TASK COMPLETED DATE 29/Jul/2023	EQUIPMENT OWNER SUDHIR RENTALS

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.8	Access gates or openings shall be properly closed per the manufacturer's instructions	ANSI/SAIA A92.5 Sec: 4.12.4	☒	☐	☐	
2.9	Electrical cables, wiring and components are undamaged	ANSI/SAIA A92.5 Sec:8.3	☒	☐	☐	
2.10	Safety harness anchorage is fitted in the platform	ANSI/SAIA A92.5 Sec: 4.12.5.1	☒	☐	☐	
2.11	Battery is secure, guarded and ventilated	ANSI/SAIA A92.5 Sec: 4.15.2	☒	☐	☐	
2.12	Outrigger position microswitches and interlocks are fully functional at their control pane	ANSI/SAIA A92.5 Sec: 4.7	☐	☐	☒	
2.13	Air, Hydraulic and fuel systems are not leaking	ANSI/SAIA A92.5 Sec: 6.6.5	☒	☐	☐	
2.14	Emergency stop button is available at ground control station	ANSI/SAIA A92.5 Sec: 4.6.3	☒	☐	☐	
2.15	There are no loose nuts, bolts, missing, worn or damaged parts around the structure	ANSI/SAIA A92.5 Sec: 6.6.2	☒	☐	☐	
2.16	The equipment is free of defective and/or corroded members/joints	ANSI/SAIA A92.5 Sec:6.4.3	☒	☐	☐	
2.17	Working environment is hazard free and machine ca be safely operated	ANSI/SAIA A92.5 Sec:7.9	☒	☐	☐	
2.18	An hour meter is fitted	ANSI/SAIA A92.5 Sec:4.15.3	☒	☐	☐	
2.19	A fire extinguisher is fitted (type depends on operating location)	ANSI/SAIA A92.5 Genera	☒	☐	☐	
2.20	All moving parts are lubricated	ANSI/SAIA A92.5 Sec: 6.6.5	☒	☐	☐	
2.21	All fluid levels for oil, water and hydraulic are adequate	ANSI/SAIA A92.5 Sec: 6.6.5	☒	☐	☐	
2.22	Platform controls operate the machine correctly	ANSI/SAIA A92.5 Sec: 6.6.1	☒	☐	☐	
2.23	Platform controls are clearly marked with direction and mode of operation	ANSI/SAIA A92.5 Sec: 4.6.1.6	☒	☐	☐	
2.24	Platform controls accessible to the operator	ANSI/SAIA A92.5 Sec: 4.6.1.1	☒	☐	☐	
2.25	Platform controls return to "off" or "neutral" position when released	ANSI/SAIA A92.5 Sec: 4.6.1.4	☒	☐	☐	
2.26	Platform controls are protected agains inadvertent operation	ANSI/SAIA A92.5 Sec: 1.3	☒	☐	☐	
2.27	Over-ride control for power functions is fitted at ground level control panel	ANSI/SAIA A92.5 Sec: 4.6.2.1	☒	☐	☐	
2.28	Lower controls return to "off" or "neutral" position when released	ANSI/SAIA A92.5 Sec: 4.6.2.4	☒	☐	☐	
2.29	Lower controls are clearly marked for direction and mode of operation	ANSI/SAIA A92.5 Sec: 4.6.2.6	☒	☐	☐	
2.30	Lower controls do not include drive and steering functions	ANSI/SAIA A92.5 Sec: 4.6.2.2	☒	☐	☐	

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER	ISSUE DATE	DISCIPLINE ELEVATING/LIFTING EQUIPMENT
BOOM SUPPORTED ELEVATING WORK PLATFORM	SAIC-U-7013	12-Jan-23	
PROJECT TITLE ARAMCO	WBS/BI/JO NUMBER ZAM-2958-07-23	INSPECTION COMPANY ZAMIL Inspection & Cont.	

EQUIPMENT ID NUMBER S40SG-771	EQUIPMENT DESCRIPTION/TYPE Man Lift (BSEWP)	SERIAL NO. SX125D-1277	REPORT No.: ZAMIL-R02323
CAPACITY (SWL) 227 kg	MANUFACTURER GENIE Industries	FACILITY / LOCATION DAMMAM.SUDHIR yard/ARAMCO	
REQUESTED INSPECTION DATE 27/Jul/2023	RFI No.	TASK COMPLETED DATE 29/Jul/2023	EQUIPMENT OWNER SUDHIR RENTALS

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.31	Lower controls are protected against inadvertent operation	ANSI/SAIA A92.5 Sec: 4.6.2.5	☒	☐	☐	
2.32	Boom raise/extend is operable from platform and ground control	ANSI/SAIA A92.5 Sec: 4.6.2.2	☒	☐	☐	
2.33	Boom lower/retract is operable from platform and ground control	ANSI/SAIA A92.5 Sec: 4.6.2.2	☒	☐	☐	
2.34	Platform rotation is operable from both platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.2.2	☒	☐	☐	
2.35	Emergency stop button is operable from both platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.3	☒	☐	☐	
2.36	Auxiliary/emergency lowering is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	☒	☐	☐	
2.37	Auxiliary/emergency retracting is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	☒	☐	☐	
2.38	Auxiliary/emergency rotating is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	☒	☐	☐	
2.39	Hydraulic/Pneumatic systems are leak-free with platform raised	ANSI/SAIA A92.5 Sec: 4.10.2	☒	☐	☐	
2.40	Tilt alarm is operable (5 degrees out of level) (manually depress the edge of the tilt switch to cause alarm condition)	ANSI/SAIA A92.5 Sec: 4.7.3	☒	☐	☐	
2.41	Aerial platforms is fitted with a warning device at the platform which activates automatically when the aerial platform is at and beyond the slope	ANSI/SAIA A92.5 Sec: 4.6.6	☒	☐	☐	
2.42	Tilt alarm is not combined with boom raise cut-out (dependent on machine manufacturer)	ANSI/SAIA A92.5 Sec: 4.6.6	☒	☐	☐	
2.43	Steering is properly working when moving forward and in reverse directions	ANSI/SAIA A92.5 Sec: 6.6.3.1	☒	☐	☐	
2.44	Brakes are in good working condition and can hold the machine on any slope (parking and moving)	ANSI/SAIA A92.5 Sec: 4.14.1	☒	☐	☐	
2.45	Extendable axles function is satisfactory (where fitted)	ANSI/SAIA A92.5 Sec: 7.3.3.8	☒	☐	☐	
2.46	Outriggers (stabilizers) extension-retraction operation is satisfactory	ANSI/SAIA A92.5 Sec: 7.10.3	☐	☐	☒	
2.47	Extendable elevating assembly operation is satisfactory (retracted vs. extended)	ANSI/SAIA A92.5 Sec: 4.2.1	☒	☐	☐	
2.48	8 Elevating assembly operation is satisfactory (elevated vs. lowered)	ANSI/SAIA A92.5 sec: 4.2.1(c)	☒	☐	☐	
2.49	Wheels and tires are serviceable and undamaged	ANSI/SAIA A92.5 Sec: 7.3.3 (6)	☒	☐	☐	
2.50	Travel alarm is operable	ANSI/SAIA A92.5 Sec: 6.6 (4)	☒	☐	☐	
2.51	Platform lowering alarm is operable	ANSI/SAIA A92.5 Sec: 6.6 (4)	☒	☐	☐	

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER	ISSUE DATE	DISCIPLINE ELEVATING/LIFTING EQUIPMENT
BOOM SUPPORTED ELEVATING WORK PLATFORM	SAIC-U-7013	12-Jan-23	
PROJECT TITLE ARAMCO	WBS/BI/JO NUMBER ZAM-2958-07-23	INSPECTION COMPANY ZAMIL Inspection & Cont.	

EQUIPMENT ID NUMBER S40SG-771	EQUIPMENT DESCRIPTION/TYPE Man Lift (BSEWP)	SERIAL NO. SX125D-1277	REPORT No.: ZAMIL-R02323
CAPACITY (SWL) 227 kg	MANUFACTURER GENIE Industries	FACILITY / LOCATION DAMMAM.SUDHIR yard/ARAMCO	
REQUESTED INSPECTION DATE 27/Jul/2023	RFI No.	TASK COMPLETED DATE 29/Jul/2023	EQUIPMENT OWNER SUDHIR RENTALS

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.52	Auxiliary power source available (to use in event of primary power loss)	ANSI/SAIA A92.5 Sec: 4.15.2	☒	☐	☐	
2.53	Platform does not descend when in raised position and the power is off	ANSI/SAIA A92.5 Sec: 4.6.3	☒	☐	☐	
2.54	Machine is safely drivable from the platform when raised (fast, slow, forward and reverse modes)	ANSI/SAIA A92.5 Sec: 6.6.3.1	☒	☐	☐	
2.55	The platform does not descend when in raised position and the power is off	off ANSI/SAIA A92.5 Sec: 4.6.3	☒	☐	☐	
2.56	Engine powered machines fuel lines are supported to minimize chafing	ANSI/SAIA A92.5 Sec: 4.15.1	☒	☐	☐	
2.57	Engine powered machines fuel lines are positioned to minimize exposure to engine and exhaust heat	ANSI/SAIA A92.5 Sec: 4.15.1	☒	☐	☐	
2.58	Engine powered machines exhaust system is provided with muffler	ANSI/SAIA A92.5 Sec: 4.15.1	☒	☐	☐	
2.59	Installation of Anti- Entrapment device on work platform	ANSI/SAIA A92.5 Sec: 4.15.1	☒	☐	☐	

Remarks :

REFERENCE DOCUMENTS:

- 1- ANSI/SAIA A92.5 - 2014 Issue: Boom - Supported Elevating Work Platforms
- 2- SAES-B067 - 2020 Issue: Safety Identification and Safety Colors
- 3- SA GI 7.025 -2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification
- 4- SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment

Load Tested By (If Applicable): Name, Signature, & Date: 	
Inspected Witnessed by 3rd Party Certified Inspector: Name, Signature, Certificate No. & Company: Nabeel Ahmad , SAP No 80019127 ,	
User Representative: Name, Signature, & Date: THAISEER ,	

This is Draft Certificate



Zamil Inspection & Contracting Co.

+966555052687

info@zamil.sa



NO. : **ZAMIL -19692**

EQUIP. No : S40SG-771

EQUIP. S.N: SX125D-1277

DATE INSPECTED: 29/Jul/2023

NEXT INSPECTION DATE: 28/Jan/2024

INSPECTED BY: Nabeel Ahmad

SA Inspection dept. Approval Contractor Agency