



## CERTIFICATE OF TEST & THOROUGH VISUAL EXAMINATION

This report complies with the lifting Equipment Engineers Association Technical requirements

|                                           |                               |                                    |
|-------------------------------------------|-------------------------------|------------------------------------|
| Date of Thorough Examination : 02-10-2023 | Report Issue Date: 03-10-2023 | Report Number : KSA-LFT-2023-10827 |
|-------------------------------------------|-------------------------------|------------------------------------|

Req Number : REQ-KSA-2023-006622

|                                                                                                                                                               |                                                                                                         |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------|
| Name & Address of Client/Owner:<br>Sudhir Equipment Rental Company<br>Al Mashael Street – 11564, Exit – 18. Saulai, Istanbul Street , Riyadh,<br>Saudi Arabia | Address/location at which the examination was made:<br>Riyadh Metro Line 3, 3K1 Station<br>Saudi Arabia |
|                                                                                                                                                               | Standard<br>BS EN 280-1:2022 - TC ANSI/SAIA A92.2 – 2015,<br>ANSI/SIA A92.3-2006                        |
|                                                                                                                                                               | Procedure<br>T3-TEP-LEP-206                                                                             |

| Description of the equipment: MEWP                                      | Safe working load(s) SWL                      | Date of manufacture: |
|-------------------------------------------------------------------------|-----------------------------------------------|----------------------|
| Type : Diesel powered Hydraulic Articulated<br>Telescopic Boom Man Lift | 230.0 kg (Max. 2 persons + 70 .0<br>kg Tools) | 2012                 |
| Make : JLG                                                              |                                               |                      |
| Model : 600AJ                                                           |                                               |                      |
| Serial Number : B300000529                                              |                                               |                      |
| Owner Number : S20AJ-775                                                |                                               |                      |
| Reg Number : N/A                                                        |                                               |                      |

### Other Information

Maximum Rated Capacity : 230.0 kg (SWL in Kg)  
Maximum Platform Height : 18.47 (m)  
Maximum Working Height : 20.47 (m)  
Maximum Platform Reach : 12.10 (m)

|                                                                                               |    |                                                                    |     |
|-----------------------------------------------------------------------------------------------|----|--------------------------------------------------------------------|-----|
| Is this the first examination after<br>installation or assembly at a new site or<br>location? | NO | Was the Examination carried out?<br>Within an interval of 6 months | YES |
|                                                                                               |    | Within an interval of 12 months                                    | NO  |
| If the above question is YES has the<br>equipment been installed correctly                    |    | In accordance with and examination<br>scheme                       | YES |
|                                                                                               |    | After the occurrence of exceptional<br>circumstances               | NO  |

### Particulars of any tests carried out as part of the examination:

Thorough out visual and full functional Test. STICKER NO: 2106478

| IS THIS EQUIPMENT FIT FOR PURPOSE?           |                               |                                              | PASSED                           |
|----------------------------------------------|-------------------------------|----------------------------------------------|----------------------------------|
| Date/certificate of Last Proof load<br>test: | Date of next Proof load test: | Date/certificate last visual<br>examination: | Date of next visual examination: |
| Not Available                                | 01.04.2024                    | Not Available                                | 01-04-2024                       |

Name of person making this report :

Rupesh Kumar  
Company Approved Inspector  
Signature :



Name of person authenticating this report:

Reda Ibrahim Elawady  
Company Approved Authenticator  
Signature:



**THIS IS TO CERTIFY THAT** the above signed competent surveyor has thoroughly and visually examined and tested the lifting equipment in the above-mentioned place as per International Standards and local regulations. The liabilities and insurance are as per ASTRON ARBIA CO. LTD. policies

# Annex to Certificate of Test & Thorough Visual Examination

## ITEMS EXAMINED, AND CONDITIONS FOUND

Report Number : KSA-LFT-2023-10827

Date : 02-10-2023

| SECTION                                    | REMARKS | SECTION                                            | REMARKS |
|--------------------------------------------|---------|----------------------------------------------------|---------|
| <b>OPERATIONAL AIDS/SAFETY SYSTEMS</b>     |         | <b>HOIST SYSTEM</b>                                |         |
| Safe load indicator                        | N/A,    | Twin Hoist, Wire rope Condition                    | N/A,    |
| Overload warning system / cut off system   | OK,     | <b>MOTIONS</b>                                     |         |
| Duty chart                                 | N/A,    | Hoist Motion (Raising & Lowering)                  | N/A,    |
| Angle indicator                            | N/A,    | Fly boom Hoist Motion (Raising & Lowering)         | N/A,    |
| Tilt Alarm / Anti Tilt Alarm               | N/A,    | Telescopic Boom (Retract and Extend)               | OK,     |
| Emergency Descent Down                     | OK,     | Fork arm (Raising & Lowering)                      | N/A,    |
| Anemometer                                 | N/A,    | Fork arm (Tilting)                                 | N/A,    |
| Limit switches                             | N/A,    | Fork arm (Side shifter)                            | N/A,    |
| Anti-two block                             | N/A,    | Basket Rotation & Up/Down                          | OK,     |
| Safety handrails / Guardrails              | OK,     | Slew Motion                                        | OK,     |
| Safety signs                               | OK,     | Travel Motion                                      | OK,     |
| <b>OPERATOR CABIN</b>                      |         | Speed control/Limiter                              | OK,     |
| Operators cab/ROPS/FOPS                    | N/A,    | Brakes                                             | OK,     |
| Basket/Platform/Cage                       | OK,     | <b>HYDRAULIC, PNEUMATIC AND ELECTRICAL SYSTEMS</b> |         |
| Operator Console                           | NOT OK, | Hydraulic system & Cylinders                       | OK,     |
| Control levers & markings                  | OK,     | Hydraulic pump & Hoses                             | OK,     |
| Steering system                            | N/A,    | Pneumatic System                                   | N/A,    |
| Door / Windows / Windshields / Mirrors     | OK,     | Pneumatic Pump & Hoses                             | N/A,    |
| Fire extinguisher                          | OK,     | Electrical system / batteries / Generator/DB       | OK,     |
| Lightings, Horns, Alarms, and Backup alarm | OK,     | Power Control Lower/Upper                          | OK,     |
| <b>STRUCTURE</b>                           |         | Auxiliary Power Supply                             | OK,     |
| Mast and Fork-Carrier                      | N/A,    | Earthing                                           | OK,     |
| All Rollers                                | N/A,    | <b>ENGINE AND TRANSMISSION</b>                     |         |
| Forks & Arms                               | N/A,    | Engine Compartment                                 | OK,     |
| Chains                                     | OK,     | Motor & gear box (Both                             | OK,     |
| Boom/Scissor structure                     | OK,     | Power Train                                        | OK,     |
| Rack & pinion                              | N/A,    | Tank & oil levels                                  | OK,     |
| Chassis & Under Chassis                    | OK,     | Mounting Bolts                                     | OK,     |
| Outriggers/Stabilizers                     | OK,     | Spark Arrestor                                     | N/A,    |
| Concrete Base/Foundation                   | N/A,    | Exhaust Systems                                    | OK,     |
| Tyres / Wheels / Tracks                    | OK, ,   | <b>GENERAL CONDITIONS</b>                          |         |
| Tower sections& rack fasteners             | N/A,    | Emergency stop                                     | OK,     |
| Mounting bolts                             | OK,     | Cleanliness & Maintenance                          | OK,     |
| Run out stops (rack)                       | N/A,    | Painting/Corrosion                                 | OK,     |
| Run out strip                              | N/A,    | Test Records                                       | N/A,    |
| Cross coupling and anchoring               | OK,     | Maintenance and repair records                     | N/A,    |
| Guide rollers                              | N/A,    | Operators Instruction Manual                       | NOT OK, |
| Ballast                                    | OK,     | SWL Marking                                        | OK,     |
| Cable cage & guide                         | OK,     |                                                    |         |
| Supports & fastenings                      | OK,     |                                                    |         |

### Instrumentation used during the testing/inspection:

| Type of Equipment | Manufacturer | Serial Number | Date Last Calibrated | Expiry Date |
|-------------------|--------------|---------------|----------------------|-------------|
| N/A               | N/A          | N/A           | N/A                  | N/A         |
| N/A               | N/A          | N/A           | N/A                  | N/A         |

### Comments:

At the time of inspection, the equipment was found satisfactory and free from any defects and damage and found safe for use. ASTRON ARABIA CO. LTD. are not held responsible for any damage occurring after the inspection date due to improper use pertaining to operation as per the manufacturer's manual, maintenance, and servicing.

Surveyor's Name:  
Rupesh Kumar  
Company Approved Inspector



Surveyor's Signature:

*[Handwritten Signature]*

This certificate is granted subject to conditions that is understood and agreed that nothing herein contained shall be deemed to relieve any designer, manufacturer, seller, supplier, repairer or operator of warranty, express or implied, and ASTRON ARABIA CO. LTD. liability shall be limited to acts or omissions of its employees, agents and subcontractors. Under no circumstances whatsoever shall ASTRON ARABIA CO. LTD. be liable for any injury or damage to any person or property occurring by reason of negligence of operation or defect in design, material, machinery, equipment, or any other items. Other such defects ascertainable by normally accepted international standards and only those items inspected by ASTRON ARABIA CO. LTD. which are covered by this certificate. The Inspection Certificate/Report shall not be reproduced except in full without the approval of the Inspection Body and the client.

**LIABILITY** – the client or there assignee or representative in interest agrees to indemnify and hold harmless ASTRON ARABIA CO. LTD. from and against any and all claims, damage, lawsuits or actions for damages, including but not limited to legal fees to persons and/or property tangible, intangible or otherwise which may be brought against ASTRON ARABIA CO. LTD. incidental to, arising out of or in connection with the work which was done, services performed or material to be furnished hereunder except for those claims caused solely and completely by the negligence of ASTRON ARABIA CO. LTD. directors, offices, employees or sub-contractors.