




INSPECTIONS

مؤسسة جبال هيمالايا للفحص

JABAL HEMALAYA FOR INSPECTIONS



Certificate of Thorough Visual and Functional Examination of
Lorry Loader Crane

Certificate No: JHI-7495-26-C6

Date of Inspection: 19-04-2026

Name of the owner company: SUDHIR EQUIPMENT RENTAL COMPANY	Location: RIYADH - KSA
---	---------------------------

Equipment Details: DIESEL POWERED TRUCK MOUNTED HYDRAULIC OPERATED TELESCOPIC BOOM LORRY LOADER CRANE

Reference Regulations:		Maker & Date of Manufacture:	
SASO-ISO-20297-1, BS EN 7121-2-4:2013		XCMG & 2024	
Traffic Plate No:	Owner No.	Model No.	Chassis No.
2166 UXA	SBT-014-030	SQS350	LZZ1BLVF1SJ345936
Sticker No.	Wire Rope Details: (Main & Auxiliary)	Boom Length.	Hook Serial No.
015601	12.0mm	5.92-17.0m	241210164

Max. Rated Capacity : 14ton

Description of Test: At the time of testing the hoist was reeved on 4 part lines with Ø 12.0 mm wire rope and the outriggers fully extended. - Hook Block Capacity: 14ton - Hook Block weight : 146 kg	Boom Length(m)	SWL (t)
	5.92	6.5
	9.61	3.4
	17.0	1.5

Note: Visual and Functional Test Were Satisfactory.

Date of Last Examination	Date of Next Examination
N/A	18-07-2026

RECOMMENDATION / REMARKS

At the time of inspection, the equipment was found satisfactory

IMAGES FOR LORRY LOADER CRANE



*Certificate becomes invalid, if any alteration/major repair/modernization made on the Equipment in which case it must be re-examined and re-tested.

THIS IS TO CERTIFY THAT the Undersigned, a competent representative, did, attend to examine this equipment in accordance to the aforementioned standard to ascertain its safe working load and that the examination indicated that the said equipment has no indigenous injury or sighted deformation and the safe working load of the said equipment as either identified or test proof loaded is shown. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, implementation of our remarks & recommendations and qualified operators employed.

Authorized Name: M.SHEIK ALLAVUDEEN

Surveyor's Name: S.RAJESH KUMAR

Authorized Signature:

Surveyor's Signature:

This certificate is granted subject to the condition that is understood and agreed that nothing herein contained shall be deemed to relieve any designer, manufacturer, seller, supplier, repairer or operator of any warranty, express or implied, and Jabal Hemalaya For Inspections liability shall be limited to the acts or omissions of its employees, agents and subcontractors. Under no circumstances whatsoever shall Jabal Hemalaya For Inspections nor their Engineer be liable for any injury or damage to any person or occurring by reason of negligent operation or any defect in materials, machinery, equipment or other items other than such defects ascertainable by normally accepted standards and only those items actually inspected by Jabal Hemalaya For Inspections and which are covered only by this certificate. Any person not a party to the contract pursuant to which this certificate is delivered may not assert claim against Jabal Hemalaya For Inspections for any liability arising out of errors or omissions which may be contained in said document and in connection with any activities for which it may provide. This certificate shall not be reproduced except in full without the approval of Jabal Hemalaya For Inspections.

Disclaimer: This certificate is issued subject to the observation made at the time of inspection. The company (Jabal Hemalaya) will not be held liable for any damage/losses associated to the equipment/material

Address: Est. Jabal Hemalaya for Inspections, Saudi Arabia, Riyadh, Al Malaz Dist. Po. 12831
CR No: 1010927177, Tel: 0112334900, Email: info@jhinspection.com, www.jhinspection.com

Annex to Certificate of Test and Thorough Examination

Certificate No.: JHI-7495-26-C6

Date of Inspection: 19-04-2026

No.	DESCRIPTION	CONDITION
1.	Boom angle indicator	Satisfactory
2.	Duty chart	Satisfactory
3.	Boom structure	Satisfactory
4.	Hoist wire ropes	Satisfactory
5.	Level indicator	Satisfactory
6.	Boom lift cylinder	Satisfactory
7.	Tires	Satisfactory
8.	Outriggers	Satisfactory
9.	Rope termination	Satisfactory
10.	Crane control	Satisfactory
11.	Swing machinery	Satisfactory
12.	Hydraulic system	Satisfactory
13.	Electrical system	Satisfactory
14.	Spark arrestor	Satisfactory
15.	Fire extinguisher	Satisfactory
16.	Steering & brakes	Satisfactory
17.	Carrier	Satisfactory
18.	Maintenance/repair	Satisfactory

COMMENTS:

At the time of inspection, the equipment was found satisfactory

Surveyor's Name: **S.RAJESH KUMAR**



Surveyor's Signature: