



CERTIFICATE OF THOROUGH EXAMINATION OF EARTH MOVING EQUIPMENTS

Cert. No.: 148-2026-006049-EN	Date of Examination: 21/01/2026	Sticker No.: 01-89950
--------------------------------------	--	------------------------------

Name & address of owner of the equipment		SUDHIR EQUIPMENT RENTAL CO.
Place of inspection		DMM YARD
Type of inspection		FUNCTION TEST & THOROUGH EXAMINATION
Relevant regulation / Standard		BS EN 474-6
Date of previous inspection:		Not applicable
Identification & Description of the Equipment	Equipment Type	DUMP TRUCK
	Manufacturer name	SINOTRUK
	Model / Year	ZZ3257V384JE1/ 2025
	Serial number	LZZ1ELVD1TJ456820
	Owner ID / Registration no.	SDT-020-093

DESCRIPTION & COMMENTS:
 -VISUAL INSPECTION WAS CARRIED OUT, FOLLOWED BY FUNCTIONAL TESTING.
 -CAPACITY: 20 CU.M

Result of Examination:
 The above mentioned equipment has been found satisfactory at the time of inspection and is considered to be safe for further use, subject to continuous maintenance being applied and qualified operator being employed.
 This is to certify that the Competent Person did attend at the said premises on said date to witness proof load test and/or to carry out thorough examination of the equipment described herein and that all particulars described above were correct at the time of examination. This Certificate becomes void in case of any major repair, modification and /or alteration being un-authorized by issuer of hereof.

Next inspection due is on or before: 20/07/2026

Issued at Al Khobar on 23/01/2026

Inspector to Bureau Veritas
Signature:



Name: MOHAMED OMARA
Position: Senior Inspector



Reviewed by
Signature:



Name: Ahmed Elabady
Position: Reviewer

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.
 Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.
 This not is NOT an indication that the item(s) is (are) fit for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.




CHECKLIST OF TEST & THOROUGH EXAMINATION OF EARTH MOVING EQUIPMENTS

Cert. No.: 2147550	Date of Examination: 21/01/2026
SECTION	CONDITION/REMARKS
1. PRE-START WALK AROUND CHECKS	
1.1 Oil, fuel, water, hydraulic leak	Satisfactory
1.2 Fuel cap secure	Satisfactory
1.3 Spark arrestors fitted	Satisfactory
1.4 Fire extinguisher fitted	Satisfactory
1.5 Seat belts fitted	Satisfactory
1.6 Operator's visibility	Satisfactory
1.7 Rear view mirrors	Satisfactory
1.8 Operator's seat	Satisfactory
1.9 Tracks, idlers, rollers, sprockets, wheels	Satisfactory
1.10 Tire condition	Satisfactory
1.11 Battery, terminals, cables	Satisfactory
1.12 Locking pins / devices	Satisfactory
1.13 Master switch	Satisfactory
1.14 Bucket, blades, forks	Satisfactory
1.15 Visible defects to structure	Satisfactory
1.16 Air hoses	Not applicable
1.17 Hydraulic hoses	Satisfactory
1.18 Hydraulic rams	Satisfactory
1.19 Deck / Cabin housekeeping	Satisfactory
1.20 Cab lock engaged	Satisfactory
1.21 Service brake fluids	Satisfactory
1.22 Lubrication points	Satisfactory
2. ENGINE START-UP CHECKS	
2.1 Engine start, controls, neutral	Satisfactory
2.2 All gauges operational	Satisfactory
2.3 All operating controls	Satisfactory



**BUREAU
VERITAS**



2.4 Exhaust, muffler, pipe	Satisfactory
2.5 Exhaust smoke	Satisfactory
2.6 Engine oil/fuel leaks	Satisfactory
2.7 Coolant leaks	Satisfactory
2.8 Hydraulic leaks	Satisfactory
2.9 Transmission leaks	Satisfactory
2.10 Check steering	Satisfactory
2.11 Check brakes / parking brake	Satisfactory
2.12 Check fluid levels	Satisfactory
2.13 All operating temperatures	Satisfactory
2.14 Operation of attachments	Satisfactory
3. SAFETY DEVICE OPERATION SYSTEMS CHECKS	
3.1 Gear shifts	Satisfactory
3.2 Check safety locks	Satisfactory
3.3 Check steering system	Satisfactory
3.4 Drive forward / reverse	Satisfactory
3.5 Operation of hydraulic system	Satisfactory
3.6 Operation of cab locks	Satisfactory
3.7 Check horn / back-up alarm	Satisfactory
3.8 Reversing lamps	Satisfactory
3.9 Windshield / wipers / beacon lamps	Satisfactory
3.10 Indicator lights	Satisfactory
3.11 Head / tail lamps	Satisfactory
3.12 Operation of limit switches	Not applicable
3.13 Air tank relief valve	Not applicable
Remarks: -	



**BUREAU
VERITAS**



Next Inspection Due is on or before: 20/07/2026

Inspector to Bureau Veritas
Signature:



Name: MOHAMED OMARA
Position: Senior Inspector