



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/20190327

Customer : Branch of Sudhir Gensets Limited

Address : Dammam,, Kingdom of Saudi Arabia

Description : Generator

Make : CUMMINS

Model : C225D6

Serial No : L12K427545

ID. No. : SG-001-250

This is to certify that the Equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 08-Aug-2019

Due Date : 07-Aug-2020

Additional Certification

Sticker Number: 16351

Inspected By:


Industrial Inspector



Approved By:


QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ / فاكس ٨٨٨١ ٣٤٤ ١٣ +٩٦٦
هاتف ٥١٥ ٣٦٧ ١٣ +٩٦٦

Certificate No: UIC/20190327**Specification:**

Capacity	:	256 KVA	-	Speed	:	1800 Rpm
Rated Power Factor	:	0.8	-	Rated Frequency	:	60 Hz
Power Out Put	:	205Kw	-	Phase	:	3
Displacement	:	15 CPL	-	Rated Voltage	:	480 Volts
Configuration	:	4	-	Engine Make	:	Cummins
Engine No	:	5721525	-	Alternator Serial No	:	W55277

Reference Standards

:	BS 5000 Part 3 IEC 34-1
:	Nema MG 1-3L ISO 8528-3
:	BSEW 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Check the operating characteristic before start the Generator..
7. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.

8. Remember - Safety always comes first!

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer