



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/20185413

Customer : Branch of Sudhir Gensets Limited
Address : Dammam, Kingdom of Saudi Arabia
Description : Generator
Make : CUMMINS
Model Number : C225D6
Serial No : L12K427898
ID. No. : SG-006-250
Capacity : 250 KVA

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 09-Jan-2019

Due Date: 08-Jan-2020


Additional Certification

Sticker Number: 20214

Inspected By:


Industrial Inspector

Approved By:


QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤
هاتف ٠٥١٥ ١٣ ٣٦٧ +٩٦٦

Certificate No: UIC/20185413**Specification:**

Capacity	:	256 KVA	-	Speed	:	1800 Rpm
Rated Power Factor	:	0.8	-	Rated Frequency	:	60 Hz
Power Output	:	205Kw	-	Phase	:	3
Displacement	:	15 CPL	-	Rated Voltage	:	480 Volts
Configuration	:	4	-	Engine Make	:	Cummins
Engine No	:	22069572	-	Alternator Serial No:	:	X12J415407

Engine Specifications:

Engine Make	:	Cummins	-	Designation	:	2506A – E15TAG2
Engine Serial No	:	22069572	-	Alternator No	:	X12J415470

Inspection and Test:

Internal Visual Test	:	Satisfactory	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory			

Comments & Recommendations:


The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. **Remember - Safety always comes first!**

Inspected By:


Industrial Inspector

**Approved By:**


QA/QC Engineer