



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣



CERTIFIED
ISO 9001 : 2008
&
OHSAS 18001:2007

CERTIFICATE OF INSPECTION

Certificate No: UIC/20162093

Customer : Brighten Energy Trading EST,
Address : Dammam, Kingdom of Saudi Arabia.
Description : Diesel Soundproof Generator
Make : Cummins
Model : C225D6 (S)
Capacity : 256 KVA
Serial Number : L12K427544
ID. Number : SG - 008-250

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 2-Nov-2016

Due Date : 1-Nov-2017

Additional Certification

Sticker Number: 5350

Inspected By:

Mohamed Ali
Industrial Inspector



Approved By:

Mohamed Seen
QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881 www.ui.com.sa

ص.ب. ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦

Certificate No: UIC/20162093**Specification:**

Rated Power	:	205kw/256 KVA	Rated Speed (r/min)	:	1800
Rated Power Factor	:	0.8	Insulation Class	:	G2
Rated Frequency	:	60 Hz	Rated Voltage	:	220/480 Volts

Engine Specification:

Manufacture	:	Cummins	Serial Number	:	22068621
Thermal Class	:	180 H	Stator Winding	:	311
Mounting Type	:	IMB 35	Cooling Method	:	ICO1

Reference Standards

- BS 5000 Part 3 IEC 34-1
- Nema MG 1-3L ISO 8528-3

Inspection and Test:

Internal Visual Test	:	Satisfactory	- General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory			

Comments & Recommendations:


The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Check the operating characteristic before start the Generator.
7. Stop the engine before opening or removing engine covers.
8. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
9. **Remember - Safety always comes first!**

Inspected By:


Mohamed Ali
 Industrial Inspector

**Approved By:**


Mohamed Seeni
 QA/QC Engineer