



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFIED
ISO 9001 : 2008
&
OHSAS 18001:2007

CERTIFICATE OF INSPECTION

Certificate No: UIC/20182853

Customer : Branch of Sudhir Gensets Limited

Address : Dammam, Kingdom of Saudi Arabia.

Description : Generator

Make : Cummins

Model : C225D6

Serial No : L12K427899

ID. No. : SG-009-250

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 03 -Oct-2018

Due Date: 02-Oct-2019

Additional Certification

Sticker No: 14025

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881 www.ui.com.sa

Tel.: +966 13 367 0515

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس ٩٦٦ ١٣ ٣٤٤ ٨٨٨١

هاتف ٩٦٦ ١٣ ٣٦٧ ٠٥١٥

Certificate No: UIC/20182853**Specification:**

Rated Power Stand By : 250 KVA - Speed : 1800 Rpm
Rated kW : 435 Hp - Rated Frequency : 60 Hz
Rated Voltage : 480 V - Rating : 256 KVA/205Kw
Phase : 3

Engine Specifications:

Engine Make : Cummins - Designation : 2506A – E15TAG2
Engine Serial No : 22069569 - Alternator No : X12J415470

Reference Standards

: BS 5000 Part 3 IEC 34-1
: Nema MG 1-3L ISO 8528-3
: BSEW 60034-1

Inspection and Test:

Internal Visual Test : Satisfactory - General Surface Test : Satisfactory
Compressor Shut-Down : Satisfactory

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of Radiator in equal interval.

5. Remember - Safety always comes first!

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer