



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/20188750

Customer : Branch of Sudhir Gensets Limited

Address : Dammam, Kingdom of Saudi Arabia

Description : Generator

Make : Cummins

Model : C225D6(S)

Serial. No : L12K428837

ID. No : SG-010-250

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 10-Jun-2019

Due Date : 09-Jun-2020

Additional Certification

Sticker Number: 25518

Inspected By:

15

Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٠٥١٥ ١٣ ٩٦٦

Certificate No: UIC/20188750**Specification:**

Maximum Rating	:	205 Kw	-	Power Factor	:	0.8
Standby/Prime Power Rated	:	256KVA	-	Rated Frequency	:	60 Hz
Voltage	:	110 - 400 Volts	-	Phase	:	3
Rate Current	:	369.87 Amps	-	Speed	:	1800 Rpm
Engine Serial No.	:	22068624				

Alternator:

Serial No.	:	X12J415471
Rated Frequency	:	60 Hz

Reference Standards

:	BS 5000 Part 3 IEC 34-1
:	Nesma MG 1-32 ISO 8528-3
:	BSEN 60034-1

Inspection and Test:


Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. **Remember - Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer