



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFIED
ISO 9001 : 2008
&
OHSAS 18001:2007

CERTIFICATE OF INSPECTION

Certificate No: UIC/20185883

Customer : Branch of Sudhir Gensets Limited

Location : Dammam, Kingdom of Saudi Arabia.

Description : Generator

Make : Cummins

Model : C250 D5(S)

Serial No : J12K407418

ID. No. : SG-016-250

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 05-Feb-2019

Due Date : 04-Feb-2020

Additional Certification

Sticker Number: 21896

Inspected By:



Industrial Inspector



Approved By:

[Signature]
QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٢ / ١٣ ٣٤٤ / +٩٦٦ / فاكس ٨٨١ / ١٣ ٣٤٤ +٩٦٦
هاتف ٥١٥ / ١٣ ٣٦٧ +٩٦٦

Certificate No: UIC/20185883**Specification:**

Rated Power	:	250 KVA	-	Speed	:	1800 Rpm
Rated Power Factor	:	0.8	-	Rated Frequency	:	60 Hz
Phase	:	3 Phase	-	Rated Voltage	:	220/380
Rated kW	:	200KW	-	Alternator No.	:	A12J415467
Engine Make	:	Cummins	-	Engine Model	:	QSL9-G5
Engine Sr.No	:	22064958				

Reference Standards

- : BS 5000 Part 3 IEC 34-1
- : Nema MG 1-3L ISO 8528-3
- : BSEW 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check the condition of the nozzles regularly.
4. Check the condition of Radiator in equal interval . Check the operating characteristic before start the Generator.
5. Stop the engine before opening or removing engine covers.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. Remember - Safety always comes first!

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer