



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣

CERTIFICATE OF INSPECTION



Certificate No: UIC/RIY/20242680

Customer : Sudhir Equipment Rental Company

Address : Dammam, Kingdom of Saudi Arabia.

Description : Generator

Make : CUMMINS

Model : CS125D5P

Serial No : 1404B266

ID. No. : SG-021-125

Capacity : 125 KVA

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 02-JUN-2024

Due Date: 01-DEC-2024

Additional Certification

Sticker Number: 147787

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

Certificate No: UIC/RIY/20242680**Specification:**

Rated Power in kW	:	100 KW	-	Rated Power in kVA	:	125 kVA
Class	:	H	-	Power Factor	:	0.8
Rated Voltage	:	415 Volts	-	Rated Amps	:	200
Rated Frequency	:	60 Hz	-	Phase	:	3 Phase Year
	:	2015				

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

- 1. Do not exceed the capacity of the Generator.*
- 2. Inspect the Generator regularly for damage before every use.*
- 3. Check the condition of the nozzles regularly.*
- 4. Check the condition of Radiator in equal interval. Check the operating characteristic before start the Generator.*
- 5. Stop the engine before opening or removing engine covers.*
- 6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.*
- 7. Remember - Safety always comes first!*

Inspected By:


Industrial Inspector



Approved By:


QA/QC Engineer