



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/20212714

Customer : Sudhir Equipment Rental Company
Address : Dammam, Kingdom of Saudi Arabia.
Description : Generator
Make : Cummins
Model/Type : CS125D5P
Serial No : 1404B292
ID. No. : SG-022-125
Capacity : 125KVA

This is to certify that the Equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 15-Mar-2021

Due Date: 14-Mar-2022

Additional Certification

Sticker Number: 39395

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦
هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦ +٩٦٦

Certificate No: UIC/20212714**Specification:**

Base Rating KVA (Kw) :	125(100)	Rated Frequency :	50 -60Hz
Amps Base Rating (BR) :	173.9A	Rated Voltage :	110-415V
Rated Power Factor :	0.8	Rated RPM :	1800
Enclosure :	IP23	Phase :	3
Alternate S/N :	N14C133169		

Engine Specifications:

Engine Make :	Cummins	Engine Model :	6BTAA5.9G13
Engine Sl.No :	P8149078		

<u>Reference Standards</u> :	BS 5000 Part 3 IEC 34-1 :	Nema MG 1-3L ISO 8528-3
	:	NFPA - 70

Inspection and Test:

Internal Visual Test :	Satisfactory	- General Surface Test :	Satisfactory
Generator Shut-Down :	Satisfactory		

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
6. **Remember - Safety always comes first!**

Inspected By:

4
INSPECTOR
Industrial Inspector

**Approved By:**

QA/QC Engineer