



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/20213483

Customer : Sudhir Equipment Rental Company

Address : Dammam, Kingdom of Saudi Arabia

Description : Generator

Make : CUMMINS

Model : C300D6

Serial No : J151801821

ID.No : SG-035-350

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 15-Apr-2021

Due Date : 14-Apr-2022

Additional Certification

Sticker Number: 42119

Inspected By:

Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب. ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٥١٥ ٣٦٧ ١٣ ٩٦٦

Certificate No: UIC/20213483**Specification:**

Maximum Rating	:	344KVA	-	Speed	:	1800 Rpm
Rated Power Factor	:	0.8	-	Rated Frequency	:	60 Hz
Battery Volts	:	24	-	Year Of Manufacture	:	2006
Rated Voltage	:	380				

Engine Specifications:

Engine Make	:	Cummins	Engine Model	:	NT-855-G6
Engine Serial No.	:	84501202	Alternator Serial No	:	N151392432

Reference Standards

:	BS 5000 Part 3 IEC 34-1
:	Nesma MG 1-3L ISO 8528-3
:	BSEW 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator..
4. Check the condition of Radiator in equal interval.
5. Check the operating characteristic before start the Generator.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. **Remember - Safety always comes first!**

Inspected By:

 Industrial Inspector



Approved By:

QA/QC Engineer

