



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20230054

Customer : Sudhir Equipment Rental Company

Address : Dammam, Kingdom of Saudi Arabia

Description : Generator

Make : CUMMINS

Model : C135D6(S)

Serial No : I151408869

ID. No. : SG-047-150

This is to certify that the Equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 12-JAN-2023

Due Date : 11-JUL-2023

Additional Certification

Sticker Number: 75649


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

Certificate No: UIC/RIY/20230054**Specification:**

Capacity	:	169 KVA (135Kw)	-	Speed	:	1800 Rpm
Rated Power Factor	:	0.8	-	Rated Frequency	:	60 Hz
Displacement	:	15 CPL	-	Rated Voltage	:	208 Volts
Configuration	:	4	-	Phase	:	3
Engine Make	:	Cummins	-	Engine No	:	84252552
Engine Model	:	6BTAA5.9-G6				

Reference Standards

:	BS 5000 Part 3 IEC 34-1
:	Nema MG 1-3L ISO 8528-3
:	BSEW 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Check the operating characteristic before start the Generator.
7. Stop the engine before opening or removing engine covers.
8. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.

9. Remember - Safety always comes first!


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer