

BUREAU
VERITAS

INSPECTION REPORT

NO. R109210125.2

Page: 1/3

Interim
Final

BV Job nr: KHO.INI.21.09.SA

PROJECT: Third Party Inspection for GENERATOR

Ref: KHO.INI.18.002.SA.

BV Client: SUDHIR

P/o nr: N/A
(client to BV)

Manufacturer: VARADA ENERGIES PVT

SUPPLY / SUBJECT OF INSPECTION

VISUAL EXAMINATION AND FUNCTIONAL TEST OF GENERATOR

SN / TAG Nr

SG-059-100

I1151408813

QTY

1

DOCUMENTS OF REFERENCE : See continuation sheet for additional documents: Yes No

Title	Reference n°	Rev.	Approved by	Date
EQUIPMENT DATA SHEET	-	-	-	-

INSPECTIONS :

Inspection place & Date or Period:

Sudhir yard / JAN 25,2021

Stage of inspection :

Before manufacturing
During manufacturing
Final
Packing

Type of inspection:

Pre-inspection meeting
Document and QC record review
Visual examination, checks
Witnessing tests
Manufacturing progress status
Vendor assessment
Final inspection
Packing
(for details see continuation sheet)

Stamping :

No

Results of inspection : Satisfactory UnsatisfactoryNon Conformities Reports (NCR):☐ NCR's issued during reported period : N/A☐ List of outstanding NCR's : N/AMain Conclusions & Remarks: (for details see continuation sheet)Third party visual inspection and functional test of one unit of **GENERATOR** was carried out and found satisfactory at the time of Inspection.Valid Sticker Number : 20-25516Next visit scheduled: JAN 24,2022

**INSPECTION REPORT****NO. R109210125.2**

BV Job nr: KHO-IVS-21.09.SA

Description of the inspections carried out:**1. Introduction:**

The undersigned surveyor to Bureau Veritas acting within the scope of work along with the General condition which Regulate the intervention of the society IVS-Lifting/B&F Department at the Request of **SUDHIR** on the purpose of Third Party Inspection of One **GENERATOR** with Serial Number: **I1151408813**

2. Attendees :

- Mahtab

3. Scope of Inspection :

a. Visual Inspection & Functional Test of **GENERATOR**

1- General Data

Equipment Type	GENERATOR
Manufacturer	VARADA ENERGIES PVT
Serial No.	I1151408813

BUREAU
VERITAS

INSPECTION REPORT

NO. R109210125.2

Interim
Final

BV Job nr: KHO-IVS-21.09

3- Inspection and Test Results

Acceptance criteria	Result	Remarks
1. Document review (Original Declaration of Conformity)	Pass	Available
2. Visual inspection of Unit-leaks, wear, damage, loose connection/components, corrosion.	Pass	Found good condition.
3. Check engine oil level (check for proper oil level)	Pass	Found good condition.
4. Check for Descending and Leveling output, Rated current(DCA), Rated voltage(DCV), Rated duty cycle(%)	Pass	Found good condition.
5. Check for Accessorial Receptacle	Pass	Found good condition.

➤ **Conclusion:**

The **GENERATOR** found in good running condition at the time of Inspection.
Provide Inspection reports copy for site assessments.

Inspected by:

MOHAMED OMARA
IVS - Inspector



Checked by:

IVS- Team Leader

Date of issue: 31 JAN 2021

Inspection centre: BUREAU VERITAS ALKHOBAR