



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20221516

Customer : Sudhir Equipment Rental Company

Address : Dammam, Kingdom of Saudi Arabia

Description : Power Generator

Make : Sudhir Power Ltd

Model : SGL-62.5

Capacity : 50 KW /62.5KVA

Serial No : 1602B3309

ID No. : SG-067-60

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 15-DEC-2022

Due Date : 14-JUN-2023

Additional Certification

Sticker Number:75614

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦

Certificate No: UIC/RIY/20221516**Specification:**

Maximum Rating	:	50 KW/ 62.5KVA	-	Speed	:	1500 Rpm
Rated Power Factor	:	0.8	-	Rated Frequency	:	60 Hz
Rated Voltage	:	400 Volts	-	Rated Current	:	87 Amps
Engine make	:	Cummins	-	Engine model	:	4BTAA3.3-G11
Engine Serial	:	72029948	-	Year	:	2016
Weight	:	1470 kg	-	Alternator Serial No	:	G16C127834

Reference Standards

- BS 5000 Part 3 IEC 34-1, Nema MG 1-3L ISO 8528-3

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Power Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Power Generator.
2. Inspect the Power Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Power Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Check the operating characteristic before start the Power Generator.
7. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
8. **Remember - Safety always comes first!**

Inspected By:**Industrial Inspector****Approved By:****QA/QC Engineer**