



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/DAM/20247862

Customer : Sudhir Equipment Rental Company
Location : 2ND Industry Dammam, Kingdom of Saudi Arabia.
Description : Generator
Make : Cummins
Model : QSX15-G9
Serial Number : J15K880337
ID Number : SG-073-500
Capacity : 500.0 KVA

This is to certify that the description detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: **09-OCT-2024**

Due Date: **08-APR-2025**

Additional Certification

Sticker Number: **204668**

Inspected By:

Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٣٤٤ / فاكس ٨٨٨١ ٣٣٤٤ +٩٦٦
هاتف ٠٥١٥ ٣٣٦٧ +٩٦٦

Certificate No: UIC/DAM/20247862**Specification:**

Rated Power in KVA	:	500.0 KVA	-	Speed	:	1800 RPM
Rated Power Factor	:	0.8	-	Rated Frequency	:	60 Hz
Rated Voltage	:	400 V	-	Engine Num	:	7986522
Manufacture Year	:	2026				

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test:	Satisfactory
Generator Shut-Down	:	Satisfactory			

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Check the operating characteristic before start the Generator.
7. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
8. **Remember - Safety always comes first!**

Inspected By:

Industrial Inspector



Approved By:

QA/QC Engineer