



الشركة العالمية لخدمات التفتيش المحدودة  
**UNIVERSAL INSPECTION CO. LTD.**

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



## **CERTIFICATE OF INSPECTION**

**Certificate No: UIC/20183743**

**Customer :** Branch of Sudhir Gensets Limited

**Location :** Dammam, Kingdom of Saudi Arabia.

**Description :** Generator

**Make :** Cummins

**Model :** DXP 62.5-5

**Serial No :** 1604B282

**ID. No. :** SG-079-60

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

**Date of Inspection :** 01-Dec-2018

**Due Date :** 30-Nov-2019

**Additional Certification**

**Sticker Number:** 967


**Inspected By:**



**Industrial Inspector**



**Approved By:**



**QA/QC Engineer**

P.O. Box No. 2072, Jubail - 31951, K.S.A.  
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881  
Tel.: +966 13 367 0515

[www.ui.com.sa](http://www.ui.com.sa)

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية  
هاتف ٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس ٩٦٦ ١٣ ٣٤٤ ٨٨٨١  
هاتف ٩٦٦ ١٣ ٣٦٧ ٠٥١٥

**Certificate No: UIC/20183743****Specification:**

Rated Power Stand By : 62.5 KVA - Speed : 1800 Rpm  
 Rated kW : 50KW - Rated Frequency : 60 Hz  
 Rated Voltage : 110-440 V - Rating Amps : 95  
 Phase : 3

**Engine Specification:**

Engine Sr. No : P72025395 - Alternator Sr. No: G16C127670

**Reference Standards**

: BS 5000 Part 3 IEC 34-1  
 : Nema MG 1-3L ISO 8528-3  
 : BSEW 60034-1

**Inspection and Test:**

Internal Visual Test : Satisfactory - General Surface Test : Satisfactory  
 Compressor Shut-Down : Satisfactory

**Comments & Recommendations:**

*The Generator was found to be of good working condition and reliable for safe operation.*

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check the condition of the nozzles regularly.
4. Check the condition of Radiator in equal interval. Check the operating characteristic before start the Generator.
5. Stop the engine before opening or removing engine covers.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. Remember - Safety always comes first!

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer