



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFIED
ISO 9001 : 2008
&
OHSAS 18001:2007

CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20200053

Customer : Branch of Sudhir Gensets Limited
Location : Ar-Riyadh
Device : Generator
Make : SUDHIR POWER LTD
Model : SGL-125
Serial No : 1609B1947
ID NO : SG-097-125
Year : 2016

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 27-Jan-2020

Due Date: 26-Jan-2020

Additional Certification

Sticker Number: 31812

Inspected By:

2
INSPECTOR

Industrial Inspector



Approved By:

[Signature]
QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881 www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٨٨٨٢ ٣٤٤ ١٣ +٩٦٦ / فاكس ٨٨٨١ ٣٤٤ ١٣ +٩٦٦

Certificate No: UIC/RIY/20200053**Specification:**

Engine Make	: Cummins	Engine Model	: 6BTAA5.9-G13
Rating kW/kVA	: 100/125	Rated Power Factor	: 0.8
Speed	: 1800 Rpm	Rated Frequency	: 60 Hz

(Ac Generator):

Insulation Class	: H	Rated Voltage	: 400 V
Power Rated	: 100kw/125Kva	Dimension	: 1066X725X1033
Speed	: 1800 Rpm	Alternator Make	: Stamford (CGT)

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Check the condition of Control panel.
7. Check the operating characteristic before start the Generator.
8. Stop the engine before opening or removing engine covers.
9. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.

10. Remember – Safety always comes first!


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer