



الشركة العالمية لخدمات التفتيش المحدودة  
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣

## CERTIFICATE OF INSPECTION

Certificate No: UIC/ALH/2029471

**Customer :** Sudhir Equipment Rental Company

**Location :** Jafurah, Kingdom of Saudi Arabia

**Description :** Generator

**Make :** Varada Energies Pvt. Ltd.

**Model :** VEPL-60-CDP

**Serial No :** VEPL/201718/0036

**ID NO :** SG-153-60

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

**Date of Inspection:** 28-Dec-2024

**Due Date:** 28-Jun-2025

**Additional Certification**

**Sticker Number:** 216803

**Inspected By:**

**Industrial Inspector**



**Approved By:**

*S. Zayed*  
**QA/QC Engineer**

**Certificate No: UIC/ALH/2029471****Specification:**

|                |   |          |   |           |   |          |
|----------------|---|----------|---|-----------|---|----------|
| AVR            | : | SX 460   | - | Speed     | : | 1800 RPM |
| Rated Power    | : | 62.5 KVA | - | PF        | : | 0.8      |
| Amblient Temp. | : | 40°C     | - | Frequency | : | 60 Hz    |
| Current        | : | 87 Amps  | - | Ins.Class | : | H        |
| Phases         | : | 3        | - | Voltage   | : | 400 V    |
| Rated Current  | : | 128 Amps | - | Mass      | : | 2570 Kg  |

**Inspection and Test:**

Electrical power supply : Satisfactory

Electrical Control : Satisfactory

Electrical/Hydraulic lines : Satisfactory

**Comments & Recommendations:**

The **Generator** was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check the condition of Radiator in equal interval.
4. Check the condition of Control panel.
5. Check the operating characteristic before start the **Generator**.
6. Stop the engine before opening or removing engine covers.
7. **Remember – Safety always comes first!**

Inspected By:

**35**  
Industrial Inspector



Approved By:

**S. Zuhair**  
QA/QC Engineer