

BUREAU
VERITAS
☐ Interim
☒ Final

INSPECTION REPORT

NO. R104211124.01

BV Job nr: KHO-INI.19.082.SA

PROJECT: Third Party Inspection for GENERATOR	Ref: KHO-INI.19.082.SA
BV Client: SUDHIR RENTALS	P/o nr: N/A (client to BV)
Manufacturer :LEYLAND	

SUPPLY / SUBJECT OF INSPECTION	SN / TAG Nr	QTY
VISUAL EXAMINATION AND FUNCTIONAL TEST OF GENERATOR	SG-157-40 / VEPL-2017/18-0041	1

DOCUMENTS OF REFERENCE : See continuation sheet for additional documents: ☐ Yes ☐ No				
Title	Reference n°	Rev.	Approved by	Date
EQUIPMENT DATA SHEET	--	--	--	--

INSPECTIONS : <u>Inspection place & Date or Period:</u> SUDHIR RENTALS , NOV 24, 2021 <u>Stage of inspection :</u> ☐ Before manufacturing ☐ During manufacturing ☒ Final ☐ Packing <u>Type of inspection:</u> ☐ Pre-inspection meeting ☐ Document and QC record review ☒ Visual examination, checks ☐ Witnessing tests ☐ Manufacturing progress status ☐ Vendor assessment ☒ Final inspection ☐ Packing (for details see continuation sheet) <u>Stamping:</u> ☒ No ☐ ☐		Results of inspection : ☒ Satisfactory ☐ Unsatisfactory <u>Non Conformities Reports (NCR):</u> o NCR's issued during reported period : N/A o List of outstanding NCR's : N/A <u>Main Conclusions & Remarks:</u> (for details see continuation sheet) Third party visual inspection and functional test of 1 unit of Tower Light was carried out, (Safety Switch, Power Outlet, Built-in Generator Unit and all AIR COMPRESSOR) were found satisfactory at the time of Inspection. Valid Sticker Number : LFT-S-01-28493 Next visit scheduled: NOV 23, 2022
--	--	---

BUREAU
VERITAS☐ Interim
☒ Final

INSPECTION REPORT

NO. R104211124.01

BV Job nr: KHO-INI.19.082.SA

Description of the inspections carried out:**1. Introduction:**

The undersigned surveyor to Bureau Veritas acting within the scope of work along with the General condition which Regulate the intervention of the society IVS-B&F Department at the Request of **SUDHIR Rental** on the purpose of Third Party Inspection of **GENERATOR** with Model No.: **ALGPW4DMK1.E4** and Serial Number: **VEPL-2017/18-0041**

2. Attendees :

Mr. MUHTAB

3. Scope of Inspection :Thorough Visual Inspection & Functional Test of **GENERATOR**.**1- General Data**

Equipment Type	GENERATOR
Manufacturer	LEYLAND
Model	ALGPW4DMK1.E4
Serial Number.	VEPL-2017/18-0041



BUREAU
VERITAS
☐ Interim
☒ Final

INSPECTION REPORT

NO. R104211124.01

BV Job nr: KHO-INI.19.082.SA


3- Inspection and Test Results

Acceptance criteria	Result	Remarks
1. Document review (Original Declaration of Conformity)	Pass	Available
2. Visual inspection of Unit-leaks, wear, damage, loose connection/components, corrosion.	Pass	Found good condition.
3. Check engine oil level (check for proper oil level and oil operating condition.	Pass	Found good condition.
4. Check air filter and Maintenance Sticker.	Pass	Found good condition.
5. Electrical,(conduct general inspection of wiring and connection cable termination, corrosion and Lamps are free from damage	Pass	Found good condition.
6. Prime mover / Generator (Check for debris, foreign objects, looser broken fittings; check guards and components; look for any unusual condition of vibration, leakage, noise, temperature or deterioration.	Pass	Found good condition.
7. Check engine drive belts, fan coupling device-tension wear, whether cracking, damage.	Pass	Found good condition.
8. Check emergency switches (If Applicable).	Pass	Found good condition.

➤ Conclusion:

The **GENERATOR** found in good condition at the time of Inspection.

Inspected by:


 MOHAMMAD ALHOMOUD
 Electrical Inspector


Checked by:


 Team Leader

Date of issue: NOV 25, 2021

Inspection centre: BUREAU VERITAS ALKHOBAR