



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/HAR/20220999

Customer : Branch of Sudhir Gensets Limited
Location : Dammam, Kingdom of Saudi Arabia
Description : Diesel Generator
Make : PERKINS
Model : 28046-E18TAG2
Serial Nbr. : LGGF1012N05745C
Equipment. Nbr : SG-170-250

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 26-JUL-2022

Due Date: 25-JAN-2023

Additional Certification

Sticker Number: 66101

Inspected By:


Industrial Inspector



Approved By:


QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٥١٥ ١٣ ٩٦٦

Certificate No: UIC/HAR/20220999

Specifications:

Model	:	28046-E18TAG2
Max.AC Output	:	250 KVA
Number Of Cylinders	:	6
Rotating speed	:	1500 rpm
Voltage	:	220 V
Frequency	:	50/60 HZ
Engine	:	Perkins

Inspection and Test:

Internal Visual Test	:	Satisfactory	- General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory			

Reference Standards:

- : BS 5000 Part 3 IEC 34-1
- : Nema MG 1-3L ISO 8528-3
- : BSEW 60034-1

Comments & Recommendations:

The Diesel Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Diesel Generator.
2. Inspect the Diesel Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Diesel Generator.
4. Check the condition of Control panel.
5. Check the operating characteristic before start the Diesel Generator.
6. Stop the engine before opening or removing engine covers.
7. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
8. **Remember – Safety always comes first!**

Inspected By:

Industrial Inspector



Approved By:

P. Muffany
QA/QC Engineer