



## CERTIFICATE OF TEST AND THOROUGH EXAMINATION OF ELEVATION WORK PLATFORM

|                           |                                        |                              |
|---------------------------|----------------------------------------|------------------------------|
| <b>Cert. No.: 2037459</b> | <b>Date of Examination: 14/09/2025</b> | <b>Sticker No.: 01-85538</b> |
|---------------------------|----------------------------------------|------------------------------|

|                                          |                                      |
|------------------------------------------|--------------------------------------|
| Name & address of owner of the equipment | SUDHIR EQUIPMENT RENTAL CO.          |
| Inspection requested by                  | SUDHIR EQUIPMENT RENTAL CO.          |
| Place of inspection                      | DMM YARD                             |
| Type of inspection                       | FUNCTION TEST & THOROUGH EXAMINATION |
| Relevant regulation / Standard           | ANSI 92.5                            |
| Date of previous inspection / load test  |                                      |

|                                                           |                                |                                         |
|-----------------------------------------------------------|--------------------------------|-----------------------------------------|
| Identification<br>&<br>Description<br>of the<br>Equipment | Manufacturer name              | DINGLI                                  |
|                                                           | Equipment Type                 | BOOM SUPPORTED ELEVATING WORK PLATFORM. |
|                                                           | Model / Year                   | BA28BRT                                 |
|                                                           | Serial number                  | S28AD-2530                              |
|                                                           | Owner ID / Registration number | BARM025D000688                          |
|                                                           | Nature of power                | DIESEL                                  |
|                                                           | Rated Capacity (SWL)           | 250 KG                                  |
|                                                           | Max. Platform height:          | 28.15 M                                 |
|                                                           | Max. Horizontal reach:         | -                                       |

|                                                                                     |                  |               |
|-------------------------------------------------------------------------------------|------------------|---------------|
| <b>Description of test:</b><br>-VISUAL INSPECTION AND FUNCTION TEST WAS CARRIED OUT | <b>TEST LOAD</b> | <b>S.W.L.</b> |
|                                                                                     | N/A              | 250 KG        |

**Result of Examination:**  
**The above mentioned equipment has been found satisfactory at the time of inspection and is considered to be safe for further use, subject to continuous maintenance being applied and qualified operator being employed.**

This is to certify that the Competent Person did attend at the said premises on said date to witness proof load test and/or to carry out thorough examination of the equipment described herein and that all particulars described above were correct at the time of examination. This Certificate becomes void in case of any major repair, modification and /or alteration being un-authorized by issuer of hereof.

|                                                                      |                                                        |
|----------------------------------------------------------------------|--------------------------------------------------------|
| <b>Next Proof Load Test Due: or After Major Repair/Modifications</b> | <b>Next Inspection Due is on or before: 13/03/2026</b> |
|----------------------------------------------------------------------|--------------------------------------------------------|


Issued at Al Khobar on 14/09/2025  
 Inspector to Bureau Veritas  
 Signature:



Name: MOHAMED OMARA  
 Position: Senior Inspector



Reviewed by  
 Signature:



Name: Ahmed Elabady  
 Position: Reviewer

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.  
 Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.  
 This not is NOT an indication that the item(s) is (are) fit for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.



## CHECKLIST OF TEST AND THOROUGH EXAMINATION OF ELEVATION WORK PLATFORM

| SECTION                                 | CONDITION/REMARKS |
|-----------------------------------------|-------------------|
| <b>1. ACCESS</b>                        |                   |
| 1.1 Access to the cabin/control station | Satisfactory      |
| 1.2 Access for maintenance operation    | Satisfactory      |
| <b>2. STRUCTURE OF EQUIPMENT</b>        |                   |
| 2.1 Boom sections                       | Satisfactory      |
| 2.2 Bolts & rivets                      | Satisfactory      |
| 2.3 Connecting pins                     | Satisfactory      |
| 2.4 Chassis structure                   | Satisfactory      |
| 2.5 Platform condition                  | Satisfactory      |
| 2.6 Sheaves & pins                      | Satisfactory      |
| 2.7 Mounting bolts                      | Satisfactory      |
| 2.8 Tyres / Crawler                     | Satisfactory      |
| 2.9 Markings of operation controls      | Satisfactory      |
| 2.10 Outriggers / Stabilizers           | Not applicable    |
| <b>3. HYDRAULIC SYSTEM</b>              |                   |
| 3.1 Cylinder                            | Satisfactory      |
| 3.2 Motors/ Power Train                 | Satisfactory      |
| 3.3 Hydraulic Pump                      | Satisfactory      |
| 3.4 Tank & oil                          | Satisfactory      |
| 3.5 Hoses                               | Satisfactory      |
| 3.6 Steering system                     | Satisfactory      |
| <b>4. POWER UNIT</b>                    |                   |
| 4.1 Engine                              | Satisfactory      |
| 4.2 Spark arrestor                      | Satisfactory      |
| 4.3 Operator control panel              | Satisfactory      |
| 4.4 Gear boxes                          | Satisfactory      |
| <b>5. SLEW UNIT</b>                     |                   |
| 5.1 Rack & pinion                       | Satisfactory      |



**BUREAU  
VERITAS**



|                                                      |              |
|------------------------------------------------------|--------------|
| 5.2 Bearings                                         | Satisfactory |
| 5.3 Bearing bolts                                    | Satisfactory |
| 5.4 Brakes                                           | Satisfactory |
| 5.5 Swing lock                                       | Satisfactory |
| <b>6.SAFETY DEVICE</b>                               |              |
| 6.1 Motion Alarm                                     | Satisfactory |
| 6.2 Auxiliary Power Unit (Emergency Lowering system) | Satisfactory |
| 6.3 Overload protection                              | Satisfactory |
| 6.4 Limit switches                                   | Satisfactory |
| 6.5 Speed control                                    | Satisfactory |
| 6.6 Emergency stop                                   | Satisfactory |
| 6.7 Fire Extinguisher                                | Satisfactory |
| 6.8 Tilt Buzzer                                      | Satisfactory |
| 6.9 Rotating warning light                           | Satisfactory |
| 6.10 Working hours meter                             | Satisfactory |

Inspector to Bureau Veritas  
Signature:



Name: MOHAMED OMARA  
Position: Senior Inspector