



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/ 20250054

Customer : Sudhir Equipment Rental Company.

Address : Dammam, Kingdom of Saudi Arabia.

Description : Man Lift

Manufacture : JLG

Model : JLG 1350 SJP

Serial No : B300026848

ID. No. : S43SJP-1738

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Reference Standards: BS EN 280-1:2022

Date of Testing : 07-JAN-2025

Due Date : 06-JUL-2025

Additional Certification

Sticker Number: 219121

Inspected By:

Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٥١٥ ١٣ ٩٦٦

Certificate No: UIC/RIY/ 20250054**Specifications:**

Capacity	:	500 lbs	Hydraulic Boom Extension	:	38 m
Capacity - hydraulic Reservoir	:	250 L	Height in folded position	:	2393 mm
Height	:	10.64 m	Ground Clearance	:	0.3 m
Width in folded position	:	2500 mm	Ground Bearing Pressure	:	7.03 kg/cm ²
Oil flow	:	50 to 70 l/min	Drive Speed - 4WD	:	5.20 km/h
Auxiliary Power	:	12 Volts DC	Capacity - Fuel Tank	:	117 L

Comments & Recommendations:

The Manlift was found to be of good working condition and reliable for safe operation to the Designed Capacity.

- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Inspect the Boomlift regularly for damage before every use.
- Always understand Centre of Gravity of the load & Centre of Gravity of the Manlift
- Always start and stop smoothly, and KEEP YOUR SPEED DOWN
- **Remember - Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer