

湖南中联重科智能高空作业机械有限公司 Hunan ZOOMLION Intelligent Aerial Work Machinery Co., Ltd.

自行走直臂式高空作业平台质量检验报告

Quality Inspection Report of Telescopic Boom Lift

产品型号Model: ZT58J

出厂编号No.: 0772500000S000123

检验日期Date: 2025/8/18

湖南中联重科智能高空作业机械有限公司质量部
The Quality Department of Hunan ZOOMLION Intelligent High-altitude
Operation Machinery Co., Ltd.

自行走直臂高空作业平台新机交付PDI检测记录表

Self-propelled Telescopic Boom Lifts - New Machine Delivery PDI Inspection Record Form

产品型号Model: ZT58J

出厂编号NO.: 0772500000S000123

一、工作斗检查 Inspection of the work platform

安全绳固定点牢固、无损坏且有标识。The safety rope fixing point is firm, undamaged and marked.	是OK ☒ 否NG ☐
脚踏开关螺栓紧固。The foot switch bolt is tightened.	是OK ☒ 否NG ☐
操控箱安装牢固。The control box is firmly installed.	是OK ☒ 否NG ☐
门打开及关闭正常。The door opens and closes normally.	是OK ☒ 否NG ☐
工作斗底网无破损。There is no damage to the bottom net of the work platform.	是OK ☒ 否NG ☐
工作斗螺栓安装紧固。The bolts of the work platform are tightly installed.	是OK ☒ 否NG ☐

二、臂架检查 Boom Inspection

拖链油管 and 电缆没扭曲、破损。The chain oil pipe and cable are not twisted or damaged.	是OK ☒ 否NG ☐
所有的保护盖、护罩安装正确。All covers and hood are installed properly.	是OK ☒ 否NG ☐
限位开关按照规格功能正常。All limit switches runs normally.	是OK ☒ 否NG ☐
各连接螺栓安装紧固可靠。All connecting bolts are installed tightly and reliably.	是OK ☒ 否NG ☐
臂油缸无干涉、泄漏。There is no interference or leakage in the boom cylinder.	是OK ☒ 否NG ☐
臂升降、伸缩无干涉、异响、抖动。No interference, abnormal noise and shakiness when boom lifting or extending.	是OK ☒ 否NG ☐
各制动销安装紧固可靠。Each brake pin is installed tightly and reliably.	是OK ☒ 否NG ☐
油管、线束在臂全动作状态无拉扯、干涉。There is no pulling or interference in the oil pipe and wire harness in the working state of the boom.	是OK ☒ 否NG ☐

三、转台检查 Turntable Inspection

机罩安装牢固、无干涉、异响。The hood is installed firmly, without interference, and no abnormal noise.	是OK ☒ 否NG ☐
排气管固定并且与引擎罩不干涉。The exhaust pipe is fixed and does not interfere with the engine hood.	是OK ☒ 否NG ☐
回转支撑螺栓安装紧固可靠。The turntable support bolts are installed tightly and reliably.	是OK ☒ 否NG ☐
引擎托盘安装牢固、无损坏。The engine tray is installed firmly, without damage.	是OK ☒ 否NG ☐
液压油、柴油加注。Hydraulic oil and diesel are added.	是OK ☒ 否NG ☐
配重螺钉已经力矩校正并标记。Counterweight screws have been torque corrected and marked.	是OK ☒ 否NG ☐
检查转动，制动和马达无泄漏。Check rotation, braking, and motor for leaks.	是OK ☒ 否NG ☐
转台锁定牢固、无损坏，且操作正常。The turntable lock is firm, undamaged, and operates normally.	是OK ☒ 否NG ☐
燃油、液压管路无泄露。No leak of fuel or hydraulic oil.	是OK ☒ 否NG ☐
发动机托盘螺栓已经锁定。Engine tray bolts have been locked.	是OK ☒ 否NG ☐

自行走直臂高空作业平台新机交付PDI检测记录表

Self-propelled Telescopic Boom Lifts - New Machine Delivery PDI Inspection Record Form

四、底盘检查 Chassis Inspection

液压管路无泄露。The hydraulic pipeline has no leakage.	是OK ☒ 否NG ☐
减速机加注塞已标记。The reducer filling plug has been marked.	是OK ☒ 否NG ☐
各安装螺栓无松动并标记。All mounting bolts are not loose and marked.	是OK ☒ 否NG ☐
轮毂螺母无松动并标记。Hub nuts are not loose and marked.	是OK ☒ 否NG ☐
轮胎无损坏、磨损，型号安装正确。No damage or wear on tire, check the tire spec and installation.	是OK ☒ 否NG ☐
车辆、环保铭牌信息准确安装牢固。Vehicle and environmental protection nameplate information is accurate and installed firmly.	是OK ☒ 否NG ☐

五、动力、液压、电气系统检查 Inspection of power, hydraulic, and electrical systems

燃油、冷却液及发动机油位正常。The fuel, coolant, and engine oil levels are normal.	是OK ☒ 否NG ☐
液压油箱的液压油油位正确。The hydraulic oil level in the hydraulic oil tank is correct.	是OK ☒ 否NG ☐
液压部件周围无油渍、渗漏。There are no oil stains or leaks around the hydraulic components.	是OK ☒ 否NG ☐
发动机怠速、油门及转速正常。The engine idle, throttle, and rotating speed are normal.	是OK ☒ 否NG ☐
空气及燃油过滤器清洁。The air and fuel filters are clean.	是OK ☒ 否NG ☐
所有油缸无损坏、无渗漏。All cylinders are undamaged and have no leaks.	是OK ☒ 否NG ☐

六、功能检查 Function Check

上操控箱各功能按钮正常。The function buttons on the upper control box are normal.	是OK ☒ 否NG ☐
下操控箱各功能按钮正常。The function buttons on the lower control box are normal.	是OK ☒ 否NG ☐
超重限制功能正常。Overweight limit function is normal.	是OK ☒ 否NG ☐
急停功能正常。Emergency stop function is normal.	是OK ☒ 否NG ☐
应急泵运行正常。Emergency pump operation is normal.	是OK ☒ 否NG ☐
自动调平功能正常。Automatic leveling function is normal.	是OK ☒ 否NG ☐
防碰撞功能正常。Anti-collision function is normal.	是OK ☒ 否NG ☐

检验结论

Inspection conclusion:

合格

专检Special inspection:

QC01

部门印章Department Seal:



确认Confirmation:

QE01