



LIFTING EQUIPMENT INSPECTION REPORT	Area	Org. Code	Inspection Date	Inspection Time	Previous Sticker
	Dammam	N/A	1st July 2025	11:30 AM	No. NA. Issued By: NA.
Department / Contractor	Equipment Number	Equipment Location		Inspection Result	New Sticker No.
Sudhir Equipment Rental Co.	SRC-RT-080-048	SUDHIR YARD.@2nd industrial area.		Pass	49074
Manufacturer	Model	Capacity	Type	Eq. Serial Number	Sticker Expiration Date
SANY.	SRC800T	80 Ton.	Mobile Crane	RC0080CF0555	30th September 2025

Above Equipment was inspected by TEST in accordance with applicable Saudi Aramco GIs ASME API Standards. Deficiencies that require corrective action are listed below. Specific repairs to correct each deficiency should be noted in the corrective action taken column.

No.	Deficiencies	Correction Action Taken
1	Initial inspection, Visual, Functional and witnessed load Testing of Rough Terrain Mobile crane, as per S.A.G.I.7.030 and ASME B30.5. * The User has furnished all related documents such as Manufacturer's COC, and approved ARAMCO CRM# 4045840617, a copy of documents attached herewith. * The Crane was found Satisfactory at the time of the inspection.	

Receiver Name:	Sameer Ahamed	Inspector Name:	Kamel Mohamed
Signature:		Signature:	
Badge No.:		CIU License No.:	80019203
Telephone No.:	0555138734	Telephone No:	966581544944

When re-inspection is requested, a complete copy of this report should be ready to be reviewed by the inspector.

Distribution: Original - Porponent: 1st copy: TEST, 2nd copy: Inspector



Inspection Checklist

Equipment Type:	Mobile Crane	Owner	Sudhir Equipment Rental Co.
Equipment No:	SRC-RT-080-048	Equipment Serial No.	RC0080CF0555
Aramco Report No:		TEST Report No.	TEST-143-34843-04

ID	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	REMARKS
1	GENERAL REQUIREMENTS					
1.1	Equipment documentation is available	ASME B30.5 Sec:5-2.1.5	✓			
1.2	Preventive Maintenance is established and updated records are maintained	ASME B30.5 Sec:5-2.3.1			✓	
1.3	Daily pre-operational inspection checklists are checked	GI 7.030 Para: 5.1.2			✓	
1.4	Vehicle government registration card (ISTIMARA) and Government periodic inspection are maintained and valid at all times for equipment that has a vehicle plate.	GI 7.030 Para: 7.1.2 Note:5	✓			
1.5	Durable load chart is provided in an accessible location	ASME B30.5 Sec: 5-1.1.3 (b)	✓			
1.6	Work areas chart is available	G.I. 7.025 ASME B30.5 Sec 5-1.1.3(2)	✓			
1.7	Operator is certified (for the inspected crane type/model) and licensed	G.I. 7.025 ASME B30.5 Sec: 5-3.1.1			✓	
1.8	A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice	SAES-B067 Sec:4.4	✓			
1.9	Crane is painted safety yellow	SAES-B067 Sec:4.4			✓	
1.10	Crane is painted safety yellow-and-black stripes on offshore facilities	SAES-B067 Sec:4.4			✓	
1.11	Rated capacity of crane is marked (Arabic & English)	SAES-B067 Sec:4.4	✓			
1.12	Fire extinguisher is in place with minimum rating 10 BC	ASME B30.5 Sec: 5-3.4.10	✓			
1.13	Markings and direction of all control levers are clearly displayed	ASME B30.5 Sec:5-1.6.1-1 Sec:5-1.6.1-2	✓			
1.14	Crane backward stability is in accordance with manufacturers standard (minimum radius and no load condition)	ASME B30.5 Sec:5-1.2.1	✓			
2	INSPECTION POINTS (MOBILE & CRAWLER CRANES)					
2.1	Load- holding check valve for boom is operational	ASME B30.5 Sec:5-1.3.1 (d)	✓			
2.2	Two (2) full wraps of rope remain on the drum when hook is in the extreme low position	ASME B30.5 Sec:5-1.3.1	✓			
2.3	Swing control is smoothly operating on acceleration and deceleration	ASME B30.5 Sec:5-1.4.1	✓			
2.4	Swing braking operates, as well as positive locking devices (manual and auto)	ASME B30.5 Sec: 5-1.4.2	✓			
2.5	Travel controls are properly operating/functioning	ASME B30.5 Sec: 5-1.1.3	✓			
2.6	Auxiliary travel controls function correctly for multiple control- station cranes	ASME B30.5 Sec: 5-1.5.1			✓	
2.7	Travel brakes and locks for crawler cranes are correctly operating	ASME B30.5 Sec: 5-1.5.3			✓	

2.8	Travel brakes and locks for wheel-mounted cranes are correctly operating	ASME B30.5 Sec: 5-1.5.3	✓			
2.9	Power plant controls of superstructure -mounted power plant working properly	ASME B30.5 Sec: 5-1.6.3	✓			
2.10	Rotation-resistant and fiber-core ropes are not used for boom hoist reeving	ASME B30.5 Sec: 5-1.7.2			✓	
2.11	Sheave grooves have surface smoothness without any defects	ASME B30.5 Sec: 5-1.7.4	✓			
2.12	Sheave guards are in place on the lower block	ASME B30.5 Sec: 5-1.7.4	✓			
2.13	All sheaves can be lubricated (except permanently lubricated types)	ASME B30.5 Sec: 5-1.7.4 (d)	✓			
2.14	All cab glazing are safety glazing material	ASME B30.5 Sec: 5-1.8.1	✓			
2.15	Verify cab doors functionality and condition	ASME B30.5 Sec: 5-1.8.1	✓			
2.16	Seat belt is fitted and in good condition	ASME B30.5 Sec: 5-1.8.1 (f)	✓			
2.17	Walking platforms and areas of structure are skid-resistance	ASME B30.5 Sec: 5-1.8.2	✓			
2.18	Guard rails are fitted	ASME B30.5 Sec: 5-1.9.7			✓	
2.19	Fixed or telescoping bumper for boom stop is functional (if fitted)	ASME B30.5 Sec: 5-1.9.1			✓	
2.20	Shock absorbing bumper for boom stop is functional (if fitted)	ASME B30.5 Sec: 5-1.9.1			✓	
2.21	Hydraulic boom elevating cylinder, used as boom stop, is functional (if fitted)	ASME B30.5 Sec:5-1.9.1	✓			
2.22	Boom angle indicator is fitted, operable, and can be read from the operator station	ASME B30.5 Sec:5-1.9.1	✓			
2.23	Boom shut-off or hydraulic reliefs provided for high angle boom condition	ASME B30.5 Sec: 5-1.9.1 (d)	✓			
2.24	Boom length indicator is fitted for telescoping booms ,and is working	ASME B30.5 Sec: 5-1.9.1	✓			
2.25	Anti-two-blocking devices are fitted and working (main and auxiliary)	ASME B30.5 Sec: 5-3.2.3	✓			
2.26	Operation and accuracy of the fitted Load Indicator, RCI or RCL (compare with load chart)	ASME B30.5 Sec: 5-1.9.10.2	✓			
2.27	LMI is fitted, operational and accurate for bool length, rated load, angle, radius, etc. (for 3 ton cranes or more)	ASME B30.5 Sec: 5-1.9.10.2	✓			
2.28	Outriggers and jacks are not leaking oil	ASME B30.5 Sec:5-2.1.3	✓			
2.29	Jack is in good operating condition at each outrigger	ASME B30.5 sec: ASME B30.5 Sec:5-2.1.3 (d)	✓			
2.30	Each outrigger jack locking device is functional (if fitted)	ASME B30.5 Sec: 5-1.9.3 (c)			✓	
2.31	No leakage from each jack seal when the crane is jacked up	ASME B30.5 Sec: 5-1.9.3 (c)	✓			
2.32	Outrigger jack bolts are fully secure	ASME B30.5 Sec: 5-1.9.3 (b)	✓			
2.33	All road wheel nuts are fully secure	ASME B30.5 Sec: 5-2.1.3(b)	✓			
2.34	All tires are serviceable and without damage or excess wear	ASME B30.5 Sec: 5-2.1.3(k)	✓			
2.35	Fuel tank supports and straps are secure	ASME B30.5 Sec: 5-2.1.3(g)	✓			

2.36	Hydraulic oil tank supports and straps are secure	ASME B30.5 Sec: 5-2.1.3(g)	✓			
2.37	Underside of chassis shows no obvious faults	ASME B30.5 Sec: 5-2.1.3	✓			
2.38	Outrigger boxes are not cracked	ASME B30.5 Sec: 5-2.1.3	✓			
2.39	Front and rear steering cylinder anchor points and pins are secure	ASME B30.5 Sec: 5-2.1.3	✓			
2.40	Track rod end joints are not worn and are secure	ASME B30.5 Sec: 5-2.1.3			✓	
2.41	Axle bolts and nuts are fully secure	ASME B30.5 Sec: 5-2.1.	✓			
2.42	Wheel hub oil seals are not leaking	ASME B30.5 Sec: 5-2.1.3	✓			
2.43	Brake linings are not oil contaminated	ASME B30.5 Sec: 5-2.1.3	✓			
2.44	Brake hoses have not deteriorated, e.g. cracks, splits, leaks, etc.	ASME B30.5 Sec: 5-2.1.3	✓			
2.45	All chassis cross members are not cracked or corroded	ASME B30.5 Sec: 5-2.1.3	✓			
2.46	Transmission mounting bolts and bushings are secure	ASME B30.5 Sec: 5-2.1.3	✓			
2.47	All drive shaft bolts and universal joints are not worn	ASME B30.5 Sec: 5-2.1.3	✓			
2.48	Ring gear bolts are fully secure	ASME B30.5 Sec: 5-2.1.3	✓			
2.49	All hydraulic hoses under chassis have not deteriorated (cracks , splits , leaks)	ASME B30.5 Sec: 5-2.1.2	✓			
2.50	Engine shows no major oil leakage	ASME B30.5 Sec: 5-2.1.3	✓			
2.51	Radiator does not leak water	ASME B30.5 Sec: 5-2.1.3	✓			
2.52	Rope is free of kinking, crushing, birdcaging, or any other damage resulting in distortion of the rope structure - No more 1 broken wire protruding from the core - There are no reductions from nominal rope diameter of more than 5% For running ropes: - No more than 6 randomly broken wires in 1 lay or 3 broken wires in 1 strand of 1 lay For rotation resistance ropes: - No more than 2 randomly distributed broken wires in six rope diameters or 4 randomly distributed broken wires in 30 rope diameters - Evidence of any heat damage from any cause.	ASME B30.5 Sec: 5-2.4.3	✓			
2.53	Main hoist drum mounting bolts are secure	ASME B30.5 Sec: 5-2.1.3	✓			
2.54	Rear telescope side and top wear pads are serviceable	ASME B30.5 Sec: 5-2.1.3	✓			
2.55	Bottom and side wear pads of telescope sections are serviceable	ASME B30.5 Sec: 5-2.1.3	✓			
2.56	Boom heel pin bushes are not worn (rock boom up and down to check this)	ASME B30.5 Sec: 5-2.1.3	✓			
2.57	Center swivel coupling pipes and hoses do not leak	ASME B30.5 Sec: 5-2.1.3	✓			
2.58	Center swivel coupling bolts are all secure	ASME B30.5 Sec: 5-2.1.3	✓			
2.59	Boom lift cylinder anchor bolts and bushings are secure	ASME B30.5 Sec: 5-2.1.3	✓			

2.60	Swing gearbox bottom oil seal and drive gear are in a serviceable condition (Should be well lubricated)	ASME B30.5 Sec: 5-2.1.3	✓			
2.61	Wire rope clips shall be drop-forged steel of the single saddle U bolt or doubled saddle type clip for end termination.	ASME B30.5 Sec: 5-1.7.3(b)	✓			
2.62	Emergency switch / Power take off switch need to be verified	ASME B30.5 Sec: 5-1.6.1(e)	✓			
3	CRANE CAB					
3.1	Horn and wind speed anemometer are working	ASME B30.5 Sec: 5-3.2.1.6	✓			
3.2	Crane level indicator is fitted and working	ASME B30.5 Sec: 5-1.9.10.6	✓			
3.3	Engine gauges and associated indicators are working	ASME B30.5 Sec: 5-2.1.3 (g)	✓			
3.4	The warning sign stating power line required clearances is visible to the operator	ASME B30.5 Sec: 5-1.9.12(g)	✓			
3.5	Load block sheaves turn freely and are undamaged	ASME B30.5 Sec: 5-2.1.3 (c)	✓			
3.6	Dead end rope anchor is correctly made with a suitable wedge socket and loop-back termination	ASME B30.5 Sec: 5-1.7.3 (d)	✓			
3.7	Hook assemblies are equipped with safety latches	ASME B30.5 Sec: 5-1.7.6	✓			
3.8	Hook assembly labeling and manufacturer data is clearly marked	ASME B30.10 Sec : 10-1.8	✓			
3.9	Hook's weight is clearly marked/printed on the hook	ASME B30.10 Sec: 10-1.10.5 (b)	✓			
3.10	Safe working load of hook is clearly marked on the item	ASME B30.10 Sec : 10-1.8	✓			
3.11	Hook does not show defects such as nicks, cracks and gouges	ASME B30.10 Sec : 10-1.10.5 (d)	✓			
3.12	Hook is not bent or twisted	ASME B30.10 Sec : 10-1.10.5 (f)	✓			
3.13	Hook is not distorted in the throat opening - Max. allowable throat opening is 5% not to exceed 1/4 in. (6 mm) compared to new hook, or as per manufacturer recommendations	ASME B30.10 Sec : 10-1.10.5 (g)	✓			
3.14	Maximum wear in the hook bowl is not exceeding 10% (compared to new hook) or as per manufacturer recommendations	ASME B30.10 Sec : 10-1.10.5 (e)	✓			
3.15	Hook is not cracked, gouged or shows nicks	ASME B30.10 Sec : 10-1.10.5 (d)	✓			
3.16	Hook can lock (if it is a self-locking hook)	ASME B30.10 Sec : 10-1.10.5 (h)			✓	
3.17	Inoperative latch (if provided) — any damaged latch or malfunctioning latch that does not close the hook's throat	ASME B30.10 Sec : 10-1.10.5 (i)			✓	
3.18	Rope guards and locked in position with pins (hook block)	ASME B30.5 Sec:5-1.7.4	✓			
3.19	Dead end rope anchor is fitted with a lock pin (hook block)	ASME B30.5 Figure 5-1.7.3-1	✓			
3.20	Dead end rope anchor is correctly made with a suitable wedge socket and loop- back termination	ASME B30.5 Figure 5-1.7.3-1	✓			
3.21	Reverse travel alarm is operational.	General	✓			
3.22	Turning signals and indicators are working correctly	General	✓			
3.23	Road lighting, including spotlights, are in good condition and operable	General	✓			

3.24	Dry friction brakes and clutches shall be protected against rain and other liquids such as oil and lubricants	ASME B30.5 Sec 5-1.9.8	✓			
4 CRAWLER CRANE						
4.1	Track pads are undamaged and drive chain are tensioned	ASME B30.5 Sec: 5-2.1.3 (h)			✓	
4.2	Drive sockets and drive chain tumblers are serviceable	ASME B30.5 Sec: 5-2.1.3 (h)			✓	
4.3	Top and bottom swing rollers and tracks are in good overall condition (Should be well lubricated)	ASME B30.5 Sec: 5-2.1.3 (a)			✓	
4.4	Track idlers are serviceable	ASME B30.5 Sec: 5-2.1.3 (a)			✓	
4.5	Back boom stops are functioning	ASME B30.5 Sec: 5-1.9.1 (a)			✓	
4.6	Back A-Frame is in good condition	ASME B30.5 Sec: 5-2.1.3 (a)			✓	
4.7	Boom cut-out (at maximum angle) is operable	ASME B30.5 Sec: 5-1.9.1 (a-2)			✓	
4.8	Power low lowering is operational	ASME B30.5 Sec: 5-1.3.2(a-1)			✓	
4.9	Boom hoist safety auxiliary ratchet / pawl lock is engaging	ASME B30.5 Sec: 5-1.3.1(c)			✓	
4.10	Boom chords and lacings are undamaged (bent)	ASME B30.5 Sec: 5-2.1.3			✓	
4.11	Sheave grooves are free from surface defects that could cause rope damage.	ASME B30.5 Sec: 5-1.7.4 (a)			✓	
4.12	Pendant ropers are showing no broken wires (see no. 48)	ASME B30.5 Sec: 5-2.4.2			✓	
4.13	Operation of steering brakes is satisfactory	ASME B30.5 Sec: 5-1.5.3			✓	
4.14	Main machinery guarding is in place	ASME B30.5 Sec: 5-1.6.4			✓	
4.15	Main clutch is fully operational	ASME B30.5 Sec: 5-1.6.4			✓	
4.16	Main boom and hoist drum brakes are fully functional	ASME B30.5 Sec: 5-1.3.2(a-1)			✓	

Receiver Name:	Sameer Ahamed	Inspector Name:	Kamel Mohamed
Signature:		Signature:	
Badge No.:		CIU License No.:	80019203
Telephone No.:	0555138734	Telephone No:	966581544944



LOAD TEST CHECKLIST

Equipment Type:	Mobile Crane	Owner	Sudhir Equipment Rental Co.
Equipment No:	SRC-RT-080-048	Equipment Serial No.	RC0080CF0555
Aramco Report No:		TEST Report No.	TEST-143-34843-04

ID	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	REMARKS
1	GENERAL REQUIREMENTS:					
1.1	Hazards don't exist around elevating/lifting equipment and it is safe to carry out inspection and load test	General	✓			
1.2	Load test procedures for the specified equipment are reviewed	Applicable GI, ASME/ANSI	✓			
1.3	The elevating/lifting equipment is painted safety yellow	SAES-B067 Sec:4.4			✓	
1.4	The elevating/lifting equipment is painted safety yellow-and-black stripes on offshore facilities	SAES-B067 Sec:4.4			✓	
1.5	Rated capacity of the elevating/lifting equipment is marked (Arabic & English)	SAES-B067 Sec:4.4	✓			
1.6	Operator is certified and licensed	G.I. 7.025 Para: 7.1	✓			
1.7	Elevating/lifting equipment has been built to the applicable/related standard(s)	Applicable ASME/ANSI	✓			
1.8	Elevating/lifting equipment history records are checked	G.I 7.030 Para: 5.5.2			✓	
1.9	All safety devices are provided as per applicable standards and design	Applicable GI, ASME/ANSI	✓			
1.10	All locking devices are as per applicable standards and design	Applicable ASME/ANSI	✓			
1.11	All limit devices are as per applicable standards and design	Applicable GI, ASME/ANSI	✓			
1.12	Manufacturer's load test certificate for new/repared equipment is provided	G.I.7.030 Para: 5.3.2	✓			
1.13	Initial inspection is performed using applicable SAIC	SATIP-CIU-001	✓			
1.14	Proof load test is verified (e.g. 125%, 200%, etc.)	Applicable ASME/ANSI	✓			
1.15	Rated loads are as per applicable standards and/or design	Applicable ASME/ANSI	✓			
1.16	Sling, shackles and below the hook lifting device condition are checked	G.I. 7.029 Para: 5.16	✓			
1.17	Witness load test as per load test procedures	General	✓			
1.18	Post load test inspection using applicable SAIC is performed	SATIP-CIU-001	✓			
1.19	Elevating/lifting equipment design/modifications calculations are checked	Applicable ASME/ANSI	✓			
1.20	Allowable deflection limits are verified against design specs.	Applicable ASME/ANSI			✓	
1.21	Boom is fully retracted and extended to its maximum length of _____ meters (feet)	Applicable Load testing procedure	✓			
1.22	Operational test through all configurations are conducted (e.g. extend boom, telescoping, hoisting, etc.)	Applicable ASME/ANSI	✓			
1.23	Elevating/lifting equipment stability and integrity at extreme operating conditions are verified	Applicable ASME/ANSI	✓			
1.24	The elevating/lifting equipment has the manufacturer test certification for repairs, modifications or alterations	G.I.7.030 Para: 5.4.5			✓	
1.25	Repairs, modifications and/or alterations are carried out to manufacturer, applicable international standards and/or Saudi Aramco standards	G.I.7.030 & Applicable ASME/ANIS			✓	



LOAD TEST DETAILS

Equipment Type:	Mobile Crane	Owner	Sudhir Equipment Rental Co.
Equipment No:	SRC-RT-080-048	Equipment Serial No.	RC0080CF0555
Aramco Report No:		TEST Report No.	TEST-143-34843-04

TEST PERFORMED BY: (Name/Agency)	Procedure Reference No.	Ref. Standard for Load Test	Weight Calculation Verified	Load Cell used to determine exact test load weight (if NO, state reason)
SUDHIR	CRM# 4045840617	ASME B30.5	VERIFIED.	15 T FIXED CALIBRATED WEIGHT.

Test No.	Weight of Load Applied	Span	Max. allowed Deflection	Actual Deflection	RESULT
1	15 T FIXED CALIBRATED WEIGHT.	11 meters radius/47 meters boom length.	NA.	NA.	PASS
2					
3					

REFERENCE DOCUMENTS:

- 1- SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment.
- 2- SA GI 7.029 - 2019 Issue: Rigging Hardware Requirements.
- 3- SAES-B067 - 2020 Issue: Safety Identification and Safety Colors.
- 4- SA GI 7.025-2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification.
- 5- SAIC-U-7003 - 2023 Issue: Below-the-Hook Lifting Equipment.
- 6- SATIP-CIG-001- 2016 Issue: Elevating/Lifting Equipment Inspection.



ATTACHED PHOTOS

Equipment Type:	Mobile Crane	Owner	Sudhir Equipment Rental Co.
Equipment No:	SRC-RT-080-048	Equipment Serial No.	RC0080CF0555
Aramco Report No:		TEST Report No.	TEST-143-34843-04

1. Certification No 合格证编号	WDE02025201030	2. Date of Issue 发证日期	2025-02-20
3. Manufacture 车辆制造企业名称	SANY AUTOMOBILE MANUFACTURING CO., LTD		
4. Make / Category 车辆品牌/车辆名称	Sany 三一牌	Rough Terrain Crane 越野轮胎起重机	
5. Crane Model 车辆型号	SRC800T	6. Vehicle Identification No. 车辆识别代号	LFCHR54D4S3000334
7. Chassis Type 底盘型号	SRC800T	8. Vehicle Color 车身颜色	BLUE/WHITE/BLACK
9. Engine Model 发动机型号	QSB6.7	10. Engine No. 发动机号	93398374
11. Applicable Fuel 燃料种类	DIESEL 柴油	12. Displacement / Rate Power排量/功率(ml/kW)	6690 194
13. Emission Standard 排放标准	EU STAGE III		
14. Crane Overall-dimension(mm) 总质量	14600 3340 3930	15. Plates of Leaf Spring 钢板弹簧片数	/
16. Tires Specifications 轮胎规格	29.5-25	17. Qty of Tires 轮胎数	4
18. Tires Span (mm) 轮距(前/后)(mm)	2520 2520	19. Wheelbase(mm) 轴距(mm)	4265
20. Axle Load 轴荷(kg)	27530/24535		
21. Qty of Axles 轴数	2	22. Steering Application 转向形式	STEERING WHEEL 方向盘
23. Overall Weight (kg) 总质量	52,065	24. Equipment Quality 整备质量(kg)	52,000
25. Driver-cabin Passengers Allowed 驾驶室准乘人数	1	26. QR Code 条码	
27. Nominal Max Speed (km/h) 最高设计车速	36	28. Fabrication Date 车辆制造日期	2025-01-31

Remarks
Upon all due inspection the above-specified crane conforms to the standards of Q/OKTW 052-2025 <Rough Terrain Crane>. Certification is hereby issued for ready delivery.
本产品经过检验,符合Q/OKTW 052-2025《越野轮胎起重机》的要求,准予出厂,特此证明
Manufacture Name: Sany Automobile Manufacturing Co., Ltd.
车辆生产单位名称:三一汽车制造有限公司
Manufacture Address: Sany Crane Industrial Park, No.168, Jinzhou Avenue, Changsha City, Hunan Province, People's Republic of China.
车辆生产单位地址:长沙市宁乡市金洲大道西168号
Internal Vehicle Identification Code内部编号: RC0080CF0555



Engineering Service Request

Abdulaziz Saleh Al Zahran
Saudi Aramco

Request Information		Request #	
Title: LOAD TEST REVIEW (10 SANY MOBILE CRANES)		4045846617	
Requester Name: Jehad Abdulhah Ali Khan (ALIKHAJA)	Requester Org: Civil & Piping Unit (30048054)	Request Date: 06/25/2025	
Current Responsible Employee: Abdulaziz Saleh Al Zahran (ZAHRA SID)	Status: Completed	Current Step: Customer Satisfaction Survey	
Details			
Main Information		Selected Value(s)	
Assigned Group: IS Department	Crane Inspection Unit Inspection Department		
Priority: Specialty	High (Manager's approval) Load Test Procedure Review		
Service Type	Project Support		
Notes			
Justification: The review and approval are highly required and appreciated to support and utilize the equipment for the planned erection activities.			
Additional Information: SAPMT is kindly requesting your support to review and approve the load test documents of Ten units of 80T mobile cranes manufactured by SANY dedicated for Fadhill Gas Increment Projects under BI-10-20857 Fadhill Increment Utilities, Inlet&Offs Division.			
Recommendation: CRU has reviewed according to G.I 7.030 and have the following comments: # Sling & shackles shall meet G.I.7.029 requirements. # Specify the SWL of the subjected cranes.. # Verify the span formula calculation for allowable deflection # Ensure to use verified weight. # Proof load test shall be carried out as stated in G.I.7.030 para 5.4.5. # All functional tests shall be checked at site. # The proof-load test shall be witnessed by a certified inspector from one of the approved service Providers. * Equipment SN: 1. SRC800T (RC0080CF0549) 2. SRC800T (RC0080CF0550) 3. SRC800T (RC0080CF0551) 4. SRC800T (RC0080CF0555) 5. SRC800T (RC0080CF0556) 6. SRC800T (RC0080CF0559) 7. SRC800T (RC0080CF0560) 8. SRC800T (RC0080CF0561) 9. SRC800T (RC0080CF0563) 10. SRC800T (RC0080CF0565)			
Auto Approvals			
Agent Title	Agent Name	Agent Position Title	Status
Approver	Bander Hajraf Al Mutairi	Acting as - Supervisor Project Engrg	Completed
Approver	Mohammad Abdullah Al Mir	Manager Mega-Projects	Completed



Sticker No:

49074

Equipment No:

SRC-RT-080-048

Equipment SN:

RC0080CF0555

Date Inspected:

1st July 2025 11:30 AM

Next Inspection Date:

30th September 2025

Inspected By:

Kamel Mohamed

(80019203)

**SA INSPECTION DEPT. APPROVED CONTRACTOR AGENCY
TESTING EQUIPMENT SPECIALIST TEAM Co.**

Tel: (013) 808 4277 - Mob: 0533074795 - Email: SALES@TESTCOSA.COM